INFRASTRUCTURE REPORT

2017/2018

	STRATEGY	KPI	BASELINE	1	ANNUAL TARGET	BUDGET	SOURCE	1		IMPROVEME NT MEASURE	
KPA2 - 1A	Nyakallong WWTP Phase 2	1 ' "	WWTP exists	36	PPIM 71	R6m	MIG	PPIM71 Project 60-70% complete	None		Minutes of site meetings and site visit reports
KPA2 - 1B	Virginia: WWTP Sludge	Construction of Virginia: WWTP Sludge Management measured according to PPIM	exists	1	PPIM 90 completed	R11.33m		PPIM 85 (Work is complete d)	None	N/A	Completion certificate
KPA2 - 1C	Station and	nt and Upgrade of Mmamahaba ne WWTW measured	Pump Station		PPIM 85 completed	R8.4m	MIG	PPIM 85 (Work is complete d)	None		Minutes of site meetings and site visit reports

	STRATEGY	KPI	BASELINE	ANNUAL TARGET		SOURCE	1		IMPROVEME NT MEASURE	
KPA2 - 1D	stations with WSIG funding	Refurbishme nt of Theronia WWTW measured according to PPIM	WWTP exists	PPIM 71 completed	R24m		(Project at tender stage)	revised several times on the request if DWS, and to	Evaluation/ Adjudication process must be expedited to finally appoint the Contractor.	Tender advert (Addendum), Revised feasibility report and Engineer's pre-tender evaluation report.
KPA2 - 1E			network exist, existing works	PPIM 30 completed	R0.41m		(Project on preliminar y design stage)	appointment of	Expedite progress to achieve target in the 2018/19 financial year.	

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	BUDGET	1	1		IMPROVEME NT MEASURE	
KPA2 - 1F	Kutlwanong WWTW and inlet pump station to address new developments	Kutlwanong	6 MI WWTW exists	10		R5.5m of R13m	MIG	(Project on		completion and approval	Copy of the Preliminary Design report and related corresponden ce to the Consulting Engineers
KPA2 - 1G	station to address new developments.	pump station	T8 pump station exists		PPIM 49 completed	R6.8m of R14,3m	MIG	PPIM49 (Project 10-20% complete)	None		Minutes of site meetings and site visit reports
KPA2 - 1H	address additional flow from bucket eradication program.	Phomolong pump station measured	Pump station exists	-	PPIM 76 completed	R4m of R13m	MIG/ COUNCIL (O&M)	PPIM80 (Project 80-90% complete)	None		Minutes of site meetings and site visit reports

	STRATEGY	KPI	BASELINE	WARD	ANNUAL TARGET	ı		1	I	IMPROVEMENT MEASURE	POE
	· '	Upgraded electrical pannnels measured according to PPIM	pump stations electrical	Various	PPIM 40 completed	R0.05m	MIG	not proceed	been suspended due to old litigation	sought from Legal services as	Memo to Corporate Support Services (Legal Services)
	Klippan Pump station completion and upgrading of the Mostert/ Sandriver canal	Refurbished Klippan Pump station and upgraded Mostert/ Sandriver canal measured according to PPIM	station not effective on managem ent of water level of	24, 32	PPIM 53 completed	R15m	CAPITAL	((Project on hold since preliminar y designs	has been suspended due to none- payment of the Consulting	signing of the acknowledgeme nt of dept for the Consulting	preliminary design
1		Number of sumps cleaned in the next financial year.	25 sumps	All	5 sumps	R2m	COUNCIL (O&M)	5 cleaned	None	N/A	Job Control Forms

STRATEGY	КРІ	BASELINE		ANNUAL TARGET	1	1		I	IMPROVEMENT MEASURE	POE
				IARGEI		1	MENT	DEVIATION	MEASURE	
refurbish of Kutlwanong outfall sewer line		Kutlwanong outfall sewer line exists	-, -	PPIM 58 completed	R3.5m		(Project on preliminar y design stage)	PPIM 8 due to slow progress by the Consulting Engineers.	thereafter the tender process must be expedited to achieve target in the 2018/19 financial year.	Technical Report and Prelim Designs, plus related correspond ence between the Municipalit y and the Consulting Engineers.
refurbish Odendaalsrus (Van der Vyfer) outfall sewer line				PPIM 58 completed	R5m	(O&M)	s not yet appointed and funds not secured		and funds to the project.	Copy of the Municipal capital budget.

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	I	FUNDING SOURCE			IMPROVEME NT MEASURE	1 - 1
3C	Stateway main sewer busy collapsing in 3 phases of 600m each	for Phase 1 according to PPIM	1	, - ,	PPIM 58 completed	R2m	COUNCIL (O&M)	not yet appointed		budget and funds to the	Copy of the Municipal capital budget.
KPA2 3D	Alleen main sewer busy collapsing in 2 phases of 500m	main sewer in Stateway	1000 meter main sewer need refurbishment	l	PPIM 58 completed	R4m	COUNCIL (O&M)	(Work is completed)	not have funds available. Instead the repair and maintenance budget was partially used to refurbish a portion of the corner of	the Contractor for work done on the portion, and for work to recommence and finally completed. Further on, allocate a budget and funds to fully complete the	capital

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	BUDGET	SOURCE			IMPROVEMENT MEASURE	POE
KPA2 - 3E	Hofmeyr and Koppie Alleen crossing main sewer busy collapsing 70m	sewer in Jan Hofmeyr	70 meter main sewer need refurbishm ent		PPIM 58 completed	R0.5m	COUNCIL (O&M)	PPIM67 (50-60% complete)		and funds to the project.	Copy of the Municipal capital budget.
	worn out asbestos and steel water pipes to reduce	worn out water pipelines			out water	R5m from O&M Budget	COUNCIL	848m	1 ' '	and funds to the project.	Copy of the Municipal capital budget.
	water meters that	Number of dysfunctional water meters replaced	meters	All	1 000 new meters	R1.5m	COUNCIL	1860 replaced		meters have been	Job Control Forms

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	BUDGET		1		IMPROVEMENT MEASURE	POE
KPA2 - 6A	Thabong: Installation of Zonal Water meters & Valves	Installation of zonal mers measured according to PPIM		All Welkom, Bronville, Thabong and Riebeckstad	PPIM 85 completed	R4.2m	MIG	PPIM 30 (Project on tender stage)	-	Expedite the evaluation and adjudication of tender for the appointment of Vuk'uphile learner contractors.	Copy of the Tender advert.
KPA2 - 6B	Allanridge replacement of old galvanized steel	Replace steel pipe according to PPIM			PPIM 40 completed	R0.25m	MIG	PPIM 30 (Project on tender stage)	-	Expedite the evaluation and adjudication of tender for the appointment of Vuk'uphile learner contractors.	Copy of the Tender advert.
KPA2 - 7	Thabong X20 (Hani Park): Extension of network, house connections and meters (180 stands)	Install new water network and house connections according to PPIM			PPIM 67 completed	R0.88m	MIG	PPIM 30 (Project on tender stage)	PPIM 30.	Expedite the evaluation and adjudication of tender for the appointment of Vuk'uphile learner contractors.	Copy of the Tender advert.

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	1	SOURCE	1		IMPROVEMENT MEASURE	POE
КРА2 - 8A	1 ~		125 km	All wards	10 km	R 30m		Project not 80- 90% complete	Three (3) Contractors were appointed but a focus was mostly on patching of potholes due to shortage of funding.	the programme.	Site visits/ Progress reports.
KPA2 - 8B	potholes in formal roads to reduce deterioration and	Number of square meters of streets patched	79 000 m ²	All wards	15 800 m ²	R6m	COUNCIL	10970 m²	was patched	More materials must be made available for service delivery	Job Control Forms
KPA2 - 8C	Refurbish 60km of gravel and dirt roads to enhance	Number of km of gravel and dirt roads refurbished though blading/ regraveling		All wards	60 km	R1m			113,844m of dirt road were	More materials must be made available for service delivery	Job Control Forms

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	BUDGET	1		1	IMPROVEMENT MEASURE	POE
KPA2 - 8D	Construction of 2 km of Roads in Ward 28	Construction of roads mesured according to PPIM			PPIM 40 completed	R4.3m	MIG	PPIM 40 Contractor was appointed		N/A	Copies of the Contracto r's appointm ent letter and order issued by SCM.
KPA2 - 8E	Construstion of Dr Mngoma road in Thabong	Construction of roads measured according to PPIM		-	PPIM 90 completed	R0.5m	MIG	PPIM 85&90 (Project completed)	None	N/A	Completio n certificate
KPA2 - 8F	,	mesured according to		-	PPIM 76 completed	R12,54m	MIG	PPIM 85 (Project practical complete)	None	N/A	Completio n certificate

	STRATEGY	KPI	BASELINE	l	ANNUAL TARGET	BUDGET	SOURCE	1		IMPROVEMENT MEASURE	POE
KPA2 - 8G	1,5km gravel road to concrete paving	Constructio n of roads mesured according to PPIM		I	PPIM 67 completed	1 ' '		Unknown Project without budget	project	prioritised must receive funding	Copy of the MIG Implement ation Plan
KPA2 - 9A	"	Number of km of lined storm water cleaned	74 km exist		7 km of lined canals cleaned	R4m/a	COUNCIL	7,411 km cleaned		0	Job Control Forms
KPA2 - 9B	unlined storm	Number of km of storm water canals cleaned	20 km exist		8 km of unlined canals cleans	R6m/a	COUNCIL	3,135 km		equal resources made available	Job Control Forms

	STRATEGY	KPI	BASELINE		ANNUAL TARGET		FUNDING SOURCE			IMPROVEMENT MEASURE	POE
KPA2 - 10A	existing storm	Number of km of storm water drainage pipes cleaned and maintained	360km exist		2 km of drainage pipes cleaned and maintained	R1m	COUNCIL	2,568 km	stolen or damaged catchpit and	- 0	Job Control Forms
KPA2 - 10B	40 damaged and stolen catch pit	Number of stolen or damaged catch pit and manhole lids repaired or replaced	pits exist		200 lids repaired or replaced	R2m/a	COUNCIL	20 repaired of replaced	Only 51 of the stolen or	l o	Job Control Forms
KPA2 - 11	1	of roads measured	Unformalised system	1	PPIM 85 completed	R6.99m	MIG	d due to	Only progress was registered until PPIM 71. The site was thereafter	The Municipality must ensure that the Health and Safety issues get addressed as a matter of urgency.	

	STRATEGY	KPI	BASELINE		ANNUAL TARGET		SOURCE			IMPROVEMENT MEASURE	POE
KPA2 - 12	WELKOM Provide and install 20MVA 132KV transformer at Urania Substation	PPIM 100 completed	4 Substations	23.24	100 completed	R14m	1	ľ	30/32.	The Bid Evaluation/ Adjudication process must be expedited to finally appoint the Contractor, as construction of the project is fundamental for effective service delivery.	Tender advert and Engineer's pre-tender evaluation report.
KPA2 - 13	WELKOM: Supply 4km of low and medium voltage network in Extension 15 Thabong.	PPIM 100 completed	Extension 15 Thabong exists	,	100 completed	R 2 8m	and DOE	PIMM 35 (Tender on Adjudicati on Stage)	was at PPIM 30/32.	The Bid Evaluation/ Adjudication process must be expedited to finally appoint the Contractor, as construction of the project is fundamental for effective service delivery.	Tender advert and Engineer's pre-tender evaluation report.

	STRATEGY	KPI	BASELINE	WARD	ANNUAL TARGET	BUDGET	1			IMPROVEMEN T MEASURE	POE
KPA2 - 14	high mast and streetlight installation as GIZ,		27000 street lights	All wards	Retrofitting of 123 high mast lights with energy efficient tecnologies: PPIM 90		GIZ	PIMM 8 (Tender on Preliminar y design and MOA Stage)	approval of the GIZ contract by	contract by the Department will fast track the	Correspond ence from the Departmen t of Energy on the GIZ project
					CEME	TERIES					
KPA2 - 15	Mmamahabane: Creation and Upgrading of Cemeteries (New Development)			1	PPIM 49 completed	R2.3m	MIG	The	The project was at PPIM 8.	Expedite completion and approval of Designs	Copy of the Preliminary Design report.

	STRATEGY	KPI	BASELINE	l	ANNUAL TARGET			ACHIEVE	l	IMPROVEM ENT MEASURE	POE
KPA2 - 16	Water Services Authority legislative requirements subject to availability of budget.	Water Services Developme		l	PPIM 85 completed	R3m	DBSA	of WDSP by Council was not done	Provider was appointed for the Development of the Water Services Development Plan (WSDP)	the Service Provider in order for them to return to complete the outstanding	1st completed Draft of the WSDP.
		master plan (WMP) according to PPIM						l	non- payment.		

STRATE	GY KPI	BASELINE		ANNUAL TARGET	SOURCE		_	IMPROVEME NT MEASURE	POE
where a Storm w and Wa analyzin network planning future p	olan and Storm of designs Master pplicable for rater, Sewer and prioriting existing sand do g designs for rojects availability Storm of Master Services by prioriting existing project subject availability of budgets	water masterplan plan for each cowns town. ze ed ss t to illity	All wards		DBSA	of Storm water Master plan by Council	Plan was not prioritised for 2017/2018 as there was no sufficient funding.	plan must be prioritised as a matter of	None

	STRATEGY	KPI	BASELINE	WARD	ANNUAL	BUDGET	FUNDING	ANNUAL	REASON FOR	IMPROVEMENT	POE
					TARGET		SOURCE	ACHIEVE	DEVIATION	MEASURE	
								MENT			
KPA2 -	Develop Service	Develop bulk	In need of	All			COUNCIL	Adoption	The Master Plan	The master plan	None
17B	Master plan and	Sewerage	masterplan	wards				of bulk	was not	must be	
	Planning designs	Master plan and	for each					Sewerage	prioritised for	prioritised as a	
	where applicable	capacity	town.					Master	2017/2018 as	matter of	
	for Storm water,	analysis for all	Master plan					plan by	there was no	urgency.	
	Sewer and Water	towns and	of central					Council	sufficient		
	services by	prioritize	area done in						funding.		
	analyzing existing	identified	2012. Must								
	networks and do	projects subject	be updat- ed								
	planning designs	to availability of	to								
	for future projects	budget.	accommodat								
	subject to		e new								
	availability of		developmen								
	budget.		ts								

	STRATEGY	KPI	BASELINE	WARD	ANNUAL TARGET	1			IMPROVEMENT MEASURE	POE
KPA2 - 17C	networks and do planning designs		masterplan for each town.	All wards			COUNCIL	of Water reticulatio n Master plan by Council	must be prioritised as a matter of	None

	STRATEGY	KPI	BASELINE	WARD	ANNUAL	BUDGET	FUNDING	ANNUAL	REASON FOR	IMPROVEME	POE
					TARGET		SOURCE	ACHIEVE	DEVIATION	NT MEASURE	
								MENT			
кРА2 - 17D	Planning designs where applicable	according to legislation	for each	All wards			COUNCIL	Adoption of Transport ation master plan by Council			Draft Transport Plan
KPA2 - 17E	for future projects subject to availability of budget.	Develop Purified Effluent (PSE) master plan subject to availability of budget.	town.	All wards			COUNCIL	of Purified Effluent (PSE) master plan by	Plan was not prioritised for 2017/2018 as	plan must be prioritised as a	None

	STRATEGY	KPI	BASELINE	WARD	ANNUAL	BUDGET	FUNDING	ANNUAL	REASON FOR	IMPROVEMENT	POE
					TARGET		SOURCE	ACHIEVEME	DEVIATION	MEASURE	
								NT			
KPA2 -	Develop Service	Develop	In need of	All wards			COUNCIL		The Master	The master plan	None
17F	Master plan and	Pavement	masterplan						Plan was not	must be	
	Planning designs	Managem	for each						prioritised for	prioritised as a	
	where applicable	ent	town.						2017/2018 as	matter of	
	for Storm water,	System							there was no	urgency.	
	Sewer and Water	(PMS)							sufficient		
	services by	master							funding.		
	analyzing existing	plan									
	networks and do	subject to									
	planning designs	availabilit									
	for future	y of									
	projects subject	budget.									
	to availability of										
	budget.										

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	BUDGET		1		IMPROVEMENT MEASURE	POE
KPA2 - 18A	Recreational Facilities Phase 3 Thabong Stadium,	Upgrade sport facilities measured according to PPIM			PPIM 85 completed	R2.5m	MIG	PPIM 80	(Vuyo Charles)	Upgrading must be fast tracked by providing funding	Completion certificate.
KPA2 - 18B		Construction of Sort Complex measured according to PPIM			PPIM 49 completed	R6.09m	MIG	PPIM 40	None		Minutes of site meetings and site visit reports
KPA2 - 18C	indoor sports and recreational facility	Upgrade Far East Hall measured according to PPIM		_	PPIM 85 completed	R14.3m	MIG	PPIM 80	at PPIM 71 due to a dispute amongst JV partners on the side of the Contractor, thus causing delays on the progress of	was urged to complete the project and other possible interventions from the Municipality. If all in vain then	Minutes of site meetings,

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	BUDGET		ANNUAL ACHIEVEME NT		IMPROVEMENT MEASURE	POE
KPA2 - 19	Welkom Regional Taxi Centers	Upgrade Welkom Regional Taxi Centres measured according to PPIM		-	PPIM 20 completed	R2.2m	MIG	PPIM 20	at PPIM 20 but has since been suspended due to lack of		Copy of the Correspon dence to Consultin g Engineers to suspend works and the one to CoGTA requestin g additional funding.
KPA2 - 20	Construction of new Municipal Cattle Pound	Construct pound measured according to PPIM			PPIM 58 completed	R5m	Municipal	PPIM 58	allocated	Allocate budget and funds to the project.	Copy of the Municipal capital budget.

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	I	SOURCE	1		IMPROVEMENT MEASURE	POE
KPA2 - 21	June 2018	1 landfill site upgraded in Welkom	Landfill site exists in Welkom		1 landfill site upgraded in Welkom			PPIM 53	The draft	progress to achieve target in the 2018/19 financial year.	Correspond ence between the Municipalit y and the Consulting Engineers (Signed Letters and e-mails from PMU)
KPA2 - 22	Develop 1 cemetery in Mmamahabane by June 2018		Cemeteries currently	1	Completion of 1 st phase- planning stages	R85,000,0 00		The project was at PPIM 25.		to fast track the	Minutes of the bid spec committee
KPA2 - 23A	maintain existing & build new	Sport Stadium: Thabong	1 Upgraded Sport Stadium			R8 598 88 3, 84		The project was at full completio n stage	None	Only to follow phase 2 at a later stage	

	STRATEGY	KPI	BASELINE	WARD	ANNUAL TARGET	BUDGET	I	_		IMPROVEMENT MEASURE	POE
KPA2 - 23B	Establish 1 multi- purpose centre: Far East Hall	1 multi- purpose centre established	1 multi- purpose centre established	13	1 multi- purpose centre establishe d	R 8 325 794.68	EDCS	The actual building has started and roofing is	with the joint venture arrangement that stalled the project.	The contractor to be urged to complete the project	Progress report
KPA2 23C	1 .	1 swimming pool upgrade in Welkom		35	1 swimming pool upgraded	R16,000,00)	project	constraint has	Priority must be given to the project	None

	STRATEGY	KPI	BASELINE	WARD	ANNUAL	BUDGET	FUNDING	ANNUAL	REASON FOR	IMPROVEMENT	POE
					TARGET		SOURCE	ACHIEVE	DEVIATION	MEASURE	
								MENT			
KPA2 -	Procure 2000	Procurement	Procurem	All Wards,	Procuremen	R4 000	EDCS	The	No money	Priority must be	None
24	wheelie bins by	of 2000	ent of	except	t of 2000	000		project	was made	given to the	
	June 2018	wheelie bins	2000	Welkom	wheelie bins			was never	available for	project	
			wheelie	Wards				started	the project		
			bins								
KPA2 -	Procure 1000 signs	Number of	1000 signs	All	1000 signs	R2 400	EDCS	The	Procurement	Funds must be	None
25A	and 500 000 litres		and	1	and 500 000	000		project	process not	made available	
	of paint per year	signs	500 000		litres of			was not	completed		
		procured per	litres of		paint per			funded	due to lack of		
			paint per		year				funds		
KPA2 -			year					Only		'	Payment
25B		litres of paint									order/vouc
		procured per						1	-		her
		year.								flouted the	
								1	only 540 litres		
									was delivered	process	
									and 1460		
								litres	litres are still		
KPA2 -	1 1 1 1 1		Advert	All	140 Security		I	1	_	N/A	Advert
26A	Municipal security		has		Personnel	salary			and on back		
			already			budget		the actual			
		appointed as					I		An advert was		
	,	-	issued for				I		issued		
		Enforcement						not done			
			security								
		June 2018	personnel								

	STRATEGY	KPI	BASELINE		ANNUAL TARGET	BUDGET	1			IMPROVEMENT MEASURE	POE
KPA2 - 26B	Municipal security personnel as Law	Enforcement	140	All	140	As per the salary budget	EDCS	No security training took place	budget was a challenge	To prioritise training in small numbers	None
KPA2 - 26C	activate Electronic Security Systems	protected by	Non- functioning electronic system exists	All	3	R10 000 000	EDCS	security	were done by security companies but	implications to be considered for this project	None
KPA2 - 27A	Appoint 20 fire officers in	Number of fire officers appointed	20		20 fire officers appointed	As per the salary budget	EDCS	The advert was issued but no appointme nt of fire officers was done	2	There is a need for appointment of fire officers to man the existing fire station in the area of Mmamahabane.	Advert

	STRATEGY	KPI	BASELINE	WARD	ANNUAL	BUDGET	FUNDING	ANNUAL	REASON FOR	IMPROVEMENT	POE
					TARGET		SOURCE	ACHIEVE	DEVIATION	MEASURE	
								MENT			
KPA2 -	Develop and	1 Security	1	All	1 Security	R0.00	EDCS	The	None	N/A	1 Security
27B	approve a	Master Plan			Master			Security			Master
	Security Master	approved			Plan			master			Plan
	Plan							plan			
								exists			