Matjhabeng Local Municipality

MIG Reference Nr Project Description	EPWP Y/N	Project Value	MIG Value	Expenditure as at 30 June 2016 (Cumulative)	Expenditure Balance as at 30 June 2016	Planned MIG Expenditure for 2016/2017	Status (Not registered, Registered, Design & Tender, Construction, Retention Completed)	Planned Date: Consultant appointed	Planned Date: Tender to be advertised	Planned Date: Contractor appointed and construction to start	Planned Date: Project to be completed	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16
15/4/1/3/1/2 PMU	N	5 668 150,00	5 668 150,00	-	5 668 150,00	5 667 659,76	Not registered					-	505 354,61	385 353,79	357 545,11	369 060,88
MIG/FS0844/C/10/ Kutlwanong: Creation and Upgrading of Cemeteries	Y	16 910 481,00	16 910 481,00	9 601 770,82	7 308 710,18	581 950,64	Retention	Appointed	22/03/2013	11/10/2013	30/03/2017	82 857,58	-	-	182 691,20	
MIG/FS0849/ST/10 Kutlwanong: Construction of Stormwater /12 and Pedestrian Bridges for Section K2	Y	14 506 205,00	14 506 205,00	12 971 512,96	1 534 692,04	1 522 601,69	Complete	Appointed	31/04/2014	10/02/2015	30/10/2015			1 055 201,69	-	467 400,00
MIG/FS0850/CF/10 Meloding:Creation and Upgrading of /11 Cemeteries	Y	15 714 832,00	15 714 832,00	9 060 600,58	6 654 231,42	3 361 159,81	Retention	Appointed	22/03/2013	11/10/2013	30/03/2017	63 410,96	-	-	183 559,68	
MIG/FS0851/CF/10 Phomolong: Creation and Upgrading of Cemeteries	Y	16 910 481,00	16 910 481,00	8 117 024,44	8 793 456,56	664 839,88	Retention	Appointed	22/03/2013	11/10/2013	30/03/2017	77 335,38	-	-	184 599,92	
MIG/FS0852/M/10/ Welkom: Upgrading & Provision of New 11 Facilities for Streets Traders	Y	2 161 240,00	2 161 240,00	1 874 438,56	286 801,44	209 227,77	Retention	Appointed	23/03/2015	31/04/2016	30/07/2016	209 227,77				
MIG/FS0853/C/10/ Virginia: Creation and Upgrading of Cemeteries	Y	14 466 442,00	14 466 442,00	8 974 875,34	5 491 566,66	643 709,18	Retention	Appointed	22/03/2013	11/10/2013	30/03/2017	84 513,76	-	-	186 383,36	
MIG/FS0854/C/10/ Bronville: Creation and Upgrading of 11 Cemeteries	Y	16 277 243,00	16 277 243,00	11 694 116,76	4 583 126,24	891 268,45	Retention	Appointed	22/03/2013	11/10/2013	30/03/2017	77 541,34	-	-	182 798,32	
MIG/FS0894/S/12/1  A Nyakalong:WWTP Upgrade	Y	52 299 552,00	52 299 522,00	28 235 533,79	24 063 988,21	541 292,26	Construction	Appointed	29/02/2016	01/05/2016	30/10/2018	-	-	-	129 289,75	-
MIG/FS0895/LA/11 Welkom:Industrial park SMME Zone //12 Fencing/ Paving & Shelter	Y	31 555 107,00	31 555 107,00	29 246 054,28	2 309 052,72	1 508 500,68	Retention	Appointed	30/03/2015	07/04/2015	30/01/2017	346 993,20	228 000,00			564 507,48
MIG/FS0896/S/11/1 Matjhabeng: Upgrading of 7 electrical panels at sewer pump stations	Y	1 905 458,00	1 304 965,00	190 446,06	1 114 518,94	-	Design & Tender	Appointed	30/04/2018	07/07/2018	30/10/2018					
MIG/FS0922/CF(T Mmanahabane: Public Transport Facilitie R)/13/14 Including Taxi Ranks	S Y	7 584 949,00	7 584 949,00	544 576,75	7 040 372,25	-	Design & Tender	Appointed	-	-	-					
MIG/FS0923/CF(T Nyakallong: Public Transport Facilities R)/13/14 Including Taxi Ranks	Y	4 769 685,00	4 769 685,00	430 670,59	4 339 014,41	-	Design & Tender	Appointed	-	-	-					
MIG/FS0926/CF/12 Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong	Y	63 015 282,00	63 015 282,00	30 205 007,10	32 810 274,90	26 986 158,23	Construction	Appointed	22/03/2013	30/03/2016	30/07/2018	5 128 460,18	347 732,32	1 405 807,62	725 111,97	1 927 099,19
MIG/FS0927/S/12/1 Whites: Septic Tank System	Y	979 830,00	979 830,00	226 144,90	753 685,10	1 863,90	Design & Tender	Appointed	21/04/2017	01/06/2017	31/08/2017				-	-
MIG/FS0963/SW/12 Thabong T14 : Rehabilitation of the	Y	16 529 486,00	16 529 486,00	12 531 993,36	3 997 492,64	2 221 254,18	Complete	Appointed			30/11/2016	338987,08	152296,88			1 058 458,98
Lusaba 1.26km stormwater channel MIG/FS0966/S/13/1 Phomolong: Construction of new outfall	Y	10 142 554,00	10 142 554,00	9 684 918,38	457 635,62	293 296,97	Retention	Appointed	06/05/2014	14/09/2014	21/01/2016			82 206,45		
4 sewer for 4871 stands  MIG/FS0973/S/13/1 Virginia: WWTP Sludge Management	Y	41 655 606,00	41 655 606,00	12 521 323,03	29 134 282,97	16 760 454,65	Construction	Appointed	29/02/2016	30/03/2016	30/08/2018	-	-	-	8 812 056,88	-
MIG/FS0983/S/13/1 Welkom (Thabong) T16: Construction	Y	61 899 139,00	61 899 139,00	58 885 716,60	3 013 422,40	2 808 077,59	Construction	Appointed	22/03/2013	15/10/2014	30/04/2017	_	944 459,38	1 863 618,21	-	
4 Waterborne Sanitation for 1300 Stands MIG/FS0998/CL/13 Matjhabeng High Mast Lights Installation	Y	7 796 323,00	7 796 323,00	5 348 137,89	2 448 185,11	2 003 069,95	Retention	Appointed	12/10/2015	30/03/2016	31/10/2016	_	-	-	1 754 966,92	
/14 at Bronville and Meloding MIG/FS01018/F/13/ Matjhabeng Fencing at Pump Stations and	Y	5 803 700,00	5 803 700,00	5 556 417,75	247 282,25	230 461,40	Retention	Appointed	31/05/2014	15/10/2014	30/03/2015					
15 Treatment Plants MIG/FS1036/CF/14 Thabong: Upgrading of the far-east hall	Y	32 305 245,00	32 305 245,00	9 308 322,94	22 996 922,06	8 098 362,01	Construction	Appointed	12/10/2015	06/02/2016	28/03/2018	_	-	-	2 086 625,69	687 092,36
/16 indoor sports and recreational facility MIG/FS1058/SW/14 MIG/FS1058/SW/14	r Y	11 402 923,00	11 402 923,00	739 255,24	10 663 667,76	7 262 734,87	Design & Tender	Appointed	03/02/2017	13/03/2017	30/11/2017	_	-	-	260 505,24	
system – phase 1 (MIS:219132)  MIG/FS1059/R,ST/ Thabong: Construction of 1.26km pave	d Y	8 358 204,00	8 358 204,00	3 587 326,96	4 770 877,04	3 904 738,42	Retention	Appointed	12/10/2015	18/02/2015	30/09/2016	1 434 430,18	1 260 820,79	-	483 764,36	
14/16 streets and storm water channel in MIG/FS1060/R,ST/ Thabong: Construction of 1.54km paved	Y	11 868 000,00	11 868 000,00	4 223 095,42	7 644 904,58	5 141 571,02	Construction	Appointed	12/10/2015	18/02/2016	30/03/2017	781 505,49	_	1 122 709,84	838 555,43	1 284 436,02
14/16 streets and storm water channel in  MIG/FS1065/CF(T  Welkom Regional Taxi Centres	Y	68 066 162,40	10 000 000,00	2 596 310,78	7 403 689,22	4 451 286,22	Design & Tender	Appointed	01/06/2017	15/08/2017	15/08/2019	243 283,32	172 048,31	_	841 929,84	208 824,24
MIG/FS1066/R,ST/ Construstion of Dr Mgoma road in	Y	11 989 251,92	10 446 572,00	1 261 586,14	9 184 985,86	5 853 679,04	Design & Tender	Appointed	12/10/2015	13/03/2017	30/07/2017	_	-	-	-	
15/16 Thabong MIG/FS1104/W/15/ Mmamahabane: Installation of water	Y	591 128,00	591 128,00	_	591 128,00	375 877,70	Design & Tender	N/A	03/02/2017	30/03/2017	30/06/2017	_		_	_	_
17 reticulation to 53 stands (MIS:228886) MIG/FS1150/S/16/1 Mmamahabane: Upgrading of waste water	Y	12 953 790,00	12 953 790,00	_	12 953 790,00	1 161 561,69	Design & Tender	Appointed	03/02/2017	30/03/2017	30/05/2018					492 620,80
9 treatment works (MIS:250912) MIG/FS1151/W/16/ Thabong: Installation of bulk zonal water	Y	7 000 000,00	5 830 836,00	_	5 830 836,00	1 597 254,00	Design & Tender	Appointed	21/04/2017	12/05/2017	30/11/2017			_	_	
17 meters and valves (MIS:250932) MIG/FS1152/R,ST/ Virginia/Meloding: Construction of 2km	Y	17 375 336,00	17 375 336,00	_	17 375 336,00	7 477 121,27	Design & Tender	Appointed	17/02/2017	07/04/2017	15/12/2017				_	1 020 741,23
16/17 paved roads and storm water drainage MIG/FS1182/S/17/1 Phomolong: Upgrading of sewage pumpin		17 047 042,38	12 779 683,00	_	12 779 683,00	1 141 966,77	Registered	Appointed	14/10/2017	11/01/2018	30/11/2018			_	_	- 020 /41,23
9 station outfall and rising main  Kutlwanong: Upgrading of Outfall sewer	Y	11 000 000,00	11 000 000,00		11 000 000,00	1 171 700,77	Not registered	Appointed	14/10/2017	11/01/2018	30/10/2018				_	
Upgrading & Refurbish T8 sewer	v	14 300 000,00	14 300 000,00	-	14 300 000,00	-	Not registered  Not registered	Appointed	14/10/2017	11/01/2018	30/10/2018			-	-	
pumpstation to address new developments Kutlwanong: Upgrading of WWTW phase	v	13 000 000,00	13 000 000,00	-	13 000 000,00	-	Not registered  Not registered	Appointed	14/10/2017	11/01/2018	13/12/2018					
2 to accommodate the new 3000 stands to Mmamahabane: Creation and Upgrading of	f v	8 500 000,00	8 500 000,00			-			14/01/2017							
Cemeteries Upgrading of Old Thabong gravel roads to	1			-	8 500 000,00	-	Not registered	30/03/2017		11/03/2018	13/12/2018		-	-		
concrete paving blocks ward 14	1	13 547 913,52	13 547 913,52	-	13 547 913,52	-	Not registered	30/03/2017	14/01/2017	11/03/2018	13/12/2018					
Welkom:Upgrading of Landfill Site	Y	18 500 000,00	18 500 000,00	-	18 500 000,00	-	Not registered	30/03/2017	14/01/2017	11/03/2018	13/12/2018					

MIG Reference Nr Project Description	EPWP Y/N	Project Value	MIG Value	Expenditure as at 30 June 2016 (Cumulative)	Expenditure Balance as at 30 June 2016	Planned MIG Expenditure for 2016/2017	Status (Not registered, Registered, Design & Tender, Construction, Retention Completed)	Planned Date: Consultant appointed	Planned Date: Tender to be advertised	Planned Date: Contractor appointed and construction to start	Planned Date: Project to be completed	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16
Meloding: Construction of Multipurpose Sports Complex	Y	23 369 886,18	23 369 886,18	-	23 369 886,18	-	Not registered	30/03/2017	06/06/2017	21/07/2017	30/09/2019					
Allanridge: replacement of old galvanized steel with pvc pipes	Y	5 000 000,00	5 000 000,00	-	5 000 000,00	-	Not registered	30/03/2017	06/06/2018	03/07/2018	30/06/2018					
Thabong X20 (Hani Park): Extension of water network, house connections and	Y	1 500 000,00	1 500 000,00	-	1 500 000,00	-	Not registered	30/08/2018	06/04/2018	03/06/2018	30/06/2019					
Kutlwanong X9, K2, Block 5 Water connections and meters (200 stands)	Y	1 500 000,00	1 500 000,00	-	1 500 000,00	-	Not registered	30/03/2017	01/07/2018	01/09/2018	30/03/2019					
Allanridge Cemetery: Upgrading of Sewer Facility & Reticulation	Y	2 000 000,00	2 000 000,00	-	2 000 000,00	-	Not registered	30/03/2017	01/07/2018	01/09/2018	30/03/2019					
Kutlwanong: Replacement of old asbestos sewer pipes with pvc pipes	Y	7 600 000,00	7 600 000,00	-	7 600 000,00	-	Not registered	30/03/2017	01/07/2018	01/09/2018	30/06/2019					
Replacement of water asbestos pipes in Thabong	Y	8 000 000,00	8 000 000,00	-	8 000 000,00	-	Not registered	30/03/2017	01/07/2018	01/09/2018	30/06/2019					
Upgrading of Odendaalsrus Landfill site	Y	11 388 421,28	11 388 421,28	-	11 388 421,28	-	Not registered	30/03/2017	01/05/2019	03/07/2019	30/06/2020					
Mmamahabane: Construction of roads, side walks & stormwater	Y	25 000 000,00	25 000 000,00	-	25 000 000,00	-	Not registered	30/03/2017	01/05/2019	03/07/2019	14/12/2020					
Nyakallong: Construction of roads, side walks & stormwater	Y	25 000 000,00	25 000 000,00	-	25 000 000,00	-	Not registered	30/03/2017	01/02/2019	01/04/2019	30/06/2020					
Kutlwanong: Construction of road, side walks & stormwater	Y	25 000 000,00	25 000 000,00	-	25 000 000,00	-	Not registered	30/03/2017	01/05/2019	03/07/2019	14/12/2020					
Hennenman Refurbishment of WWTW	Y	12 000 000,00	12 000 000,00		12 000 000,00	-	Not registered	30/03/2017	01/05/2019	03/07/2019	30/06/2020					
Fotal		833 715 048,68	768 069 159,98	277 617 177,42	490 451 982,56	113 363 000,00					Monthly Totals	8 868 546,24	3 610 712,29	5 914 897,60	17 210 383,67	8 080 241,1
I	1						I				Accumulative total	8 868 546,24	12 479 258,53	18 394 156,13	35 604 539,80	43 684 780,9
											% Expenditure	8%	11%	16%	31%	39%
Municipal Manager	_	Chief Financial Offi	cer	•							% Target	6%	12%	20%	30%	40%

35 604 539,80

Less: -

27 974 316,63

Add: -

									5 668 150,00	6 060 800,00	6 421 000,00		
		Cash Flow P	Projections										
MIG Reference Nr	Project Description	Dec-16	Jan-17	Feb-17	Mar-17	Apr-17	May-17	Jun-17	Total Planned Expenditure for 2016/2017	Planned MIG Expenditure for 2017/2018	Planned MIG Expenditure for 2018/2019	Category	
15/4/1/3/1/2	PMU	-	797 986,35	678 284,69	358 339,96	300 758,14	1 011 644,56	903 331,67	5 667 659,76	6 060 000,00	6 463 600,00	PMU	490,
MIG/FS0844/C/10/	Kutlwanong: Creation and Upgrading of	168 449,02	_	106 136,26	41 816,58			_	581 950,64	45 000,00	1 425 000,00	С	5 256 759,5
	Cemeteries  Kutlwanong: Construction of Stormwater	,		, ,					1 522 601,69			SW	12 090,3
12 MIG/FS0850/CF/10	and Pedestrian Bridges for Section K2 Meloding:Creation and Upgrading of	2 904 425,22		164 793,03	44 970,92					45 000,00	1 425 000,00	С	1 823 071,6
11 MIG/FS0851/CF/10	Cemeteries Phomolong: Creation and Upgrading of		-	•	ŕ				3 361 159,81 664 839,88	45 000,00		$\vdash$	
11 MIG/FS0852/M/10/	Cemeteries Welkom: Upgrading & Provision of New	184 528,58	-	175 694,50	42 681,50						1 425 000,00	С	6 658 616,6
1	Facilities for Streets Traders Virginia: Creation and Upgrading of					-			209 227,77	77 573,67	-	LED	-0,0
1	Cemeteries Bronville: Creation and Upgrading of	149 844,76	-	60 534,00	42 121,20	41 451,24		78 860,86	643 709,18	45 000,00	1 425 000,00	С	3 377 857,4
1	Cemeteries Creation and Opgrading of	490 794,89	-	61 808,12	37 064,70	41 261,08			891 268,45	45 000,00	1 425 000,00	С	2 221 857,79
MIG/FS0894/S/12/1	Nyakalong:WWTP Upgrade	-	-	190 191,63	91 211,91	-	-	130 598,97	541 292,26	9 499 516,31	7 387 009,13	S	6 636 170,51
12	Welkom:Industrial park SMME Zone Fencing/ Paving & Shelter		369 000,00					-	1 508 500,68	800 552,04	-	LED	-0,0
2	Matjhabeng: Upgrading of 7 electrical panels at sewer pump stations								-	50 000,00	1 008 792,99	S	55 725,9
R)/13/14	Mmamahabane: Public Transport Facilities Including Taxi Ranks								-	-	-	TR	7 040 372,2
MIG/FS0923/CF(T R)/13/14	Nyakallong: Public Transport Facilities Including Taxi Ranks								-	-	-	TR	4 339 014,4
MIG/FS0926/CF/12	Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong	-	2 029 115,25	3 267 585,89	2 259 038,07	4 686 137,66	3 446 429,32	1 763 640,76	26 986 158,23	5 763 527,22	556 722,50	SP	-496 133,05
IG/FS0927/S/12/1	Whites: Septic Tank System	-	-			1 863,90		-	1 863,90	416 000,85	37 684,25	S	298 136,10
IG/FS0963/SW/12	Thabong T14 : Rehabilitation of the Lusaba 1.26km stormwater channel					671511,24			2 221 254,18	-	-	sw	1 776 238,46
IG/FS0966/S/13/1	Phomolong: Construction of new outfall		-	211 090,52	-	-	-	-	293 296,97	-	-	S	164 338,65
IIG/FS0973/S/13/1	sewer for 4871 stands  Virginia: WWTP Sludge Management	-	2 189 566,70	196 959,44	2 254 575,21	824 203,61	1 161 288,80	1 321 804,01	16 760 454,65	11 899 032,59	1 036 667,36	S	-561 871,63
IG/FS0983/S/13/1	Welkom (Thabong) T16: Construction		·	·		·			2 808 077,59	205 344,81	_	S	-0,00
	Waterborne Sanitation for 1300 Stands Matjhabeng High Mast Lights Installation					248 103,03			2 003 069,95	445 115,16	_	HL	0,00
G/FS01018/F/13/	at Bronville and Meloding  Matjhabeng Fencing at Pump Stations and				_	230 461,40	_		230 461,40		_	F	16 820,85
IG/FS1036/CF/14	Treatment Plants Thabong: Upgrading of the far-east hall		859 451,72	816 943,27	806 268,09	1 052 840,02	709 318,21	1 079 822,65	8 098 362,01	14 300 704,02	846 105,00	$\vdash$	-248 248,97
5	indoor sports and recreational facility  Nyakallong: Construction of storm water	-	839 431,72		800 208,09	1 052 840,02	, i	<u> </u>		-			
IG/FS1058/SW/14	system – phase 1 (MIS:219132) Thabong: Construction of 1.26km paved	-	-	893 397,03	-	-	3 611 310,77	2 497 521,83	7 262 734,87	5 156 564,00	741 890,72	$\vdash$	-2 497 521,83
4/16	streets and storm water channel in Thabong: Construction of 1.54km paved	725 723,09	-	-					3 904 738,42	448 347,59	-	R,ST	417 791,03
4/16 IIG/FS1065/CF(T	streets and storm water channel in	557 594,99	-	158 359,73	398 409,52	-	-	-	5 141 571,02	507 179,50	-	R,ST	1 996 154,06
.)/15/17	Welkom Regional Taxi Centres  Construction of Dr Mgoma road in	-	243 956,56	882 760,21	790 543,93	651 360,79	416 579,02	-	4 451 286,22	2 235 912,24	514 301,45	$\vdash$	202 189,31
5/16	Thabong	-	-		2 048 227,03	2 125 234,36	1 056 011,01	624 206,64	5 853 679,04	2 545 493,10	222 500,00	R,ST	563 313,72
7	Mmamahabane: Installation of water reticulation to 53 stands (MIS:228886)	-	-			-	-	375 877,70	375 877,70	280 000,00	19 730,94	W	-84 480,64
	Mmamahabane: Upgrading of waste water treatment works (MIS:250912)	-	-		205 315,77	192 669,25	-	270 955,87	1 161 561,69	10 275 748,16	647 688,00	S	868 792,15
IIG/FS1151/W/16/ 7	Thabong: Installation of bulk zonal water meters and valves (MIS:250932)	-	209 475,00	149 625,00	-	938 904,00	299 250,00	-	1 597 254,00	3 642 682,00	590 900,00	W	-
IIG/FS1152/R,ST/ 5/17	Virginia/Meloding: Construction of 2km paved roads and storm water drainage	-	-		-	-	5 409 440,68	1 046 939,36	7 477 121,27	9 606 440,51	868 766,80	R,ST	-576 992,58
IG/FS1182/S/17/1	Phomolong: Upgrading of sewage pumping station outfall and rising main	-	-		-	-		1 141 966,77	1 141 966,77	4 050 000,00	8 350 000,00	S	-762 283,77
	Kutlwanong: Upgrading of Outfall sewer	-			-	-		-	-	3 150 000,00	7 300 000,00	S	550 000,00
	Upgrading & Refurbish T8 sewer pumpstation to address new developments				-	-		-	-	6 885 000,00	6 700 000,00	S	715 000,00
	Kutlwanong: Upgrading of WWTW phase 2 to accommodate the new 3000 stands to				-	-		-	-	5 450 000,00	6 950 000,00	S	600 000,00
	Mmamahabane: Creation and Upgrading of Cemeteries							-	-	2 300 000,00	5 700 000,00	С	500 000,00
	Upgrading of Old Thabong gravel roads to							-	-	4 388 084,31	8 457 268,93	R,ST	702 560,28
	concrete paving blocks ward 14  Welkom:Upgrading of Landfill Site							-	-	3 288 392,07	14 677 395,68	$\vdash$	534 212,25
	10 0						ı			, , , ,	1	1 1	,

		Cash Flow I	Projections									
MIG Reference Nr	Project Description	Dec-16	Jan-17	Feb-17	Mar-17	Apr-17	May-17	Jun-17	Total Planned Expenditure for 2016/2017	Planned MIG Expenditure for 2017/2018	Planned MIG Expenditure for 2018/2019	Category
	Meloding: Construction of Multipurpose Sports Complex								-	6 096 957,80	16 391 169,74	SP
	Allanridge: replacement of old galvanized steel with pvc pipes								-	284 739,12	4 468 089,75	w
	Thabong X20 (Hani Park): Extension of water network, house connections and								-	882 092,93	542 907,07	w
	Kutlwanong X9, K2, Block 5 Water connections and meters (200 stands)								-	-	1 400 000,00	w
	Allanridge Cemetery: Upgrading of Sewer Facility & Reticulation								-	-	1 800 000,00	S
	Kutlwanong: Replacement of old asbestos sewer pipes with pvc pipes								-	-	7 200 000,00	S
	Replacement of water asbestos pipes in Thabong								-	-	7 275 000,00	W
	Upgrading of Odendaalsrus Landfill site								-	-	500 000,00	SWD
	Mmamahabane: Construction of roads, side walks & stormwater								-	-	1 632 258,20	R,ST
	Nyakallong: Construction of roads, side walks & stormwater								-	-	1 008 551,49	R,ST
	Kutlwanong: Construction of road, side walks & stormwater								-		-	R,ST
	Hennenman Refurbishment of WWTW								-		-	S
									-			
Total		5 181 360,55	6 698 551,58	8 014 163,32	9 420 584,39	12 006 759,72	17 121 272,37	11 235 527,09	113 363 000,00	121 216 000,00	128 420 000,00	
		48 866 141,53	55 564 693,11	63 578 856,43	72 999 440,82	85 006 200,54	102 127 472,91	113 363 000,00	113 363 000,00	121 216 000,00	128 420 000,00	
		43%	49%	56%	64%	75%	90%	100%	-	-	0,00	
	Municipal Manager	44%	50%	62%	72%	82%	92%	100%	35 084 520,24	26 161 189,04	17 793 997,24	SP
	Name:				49 784 143,57				30,9%	21,6%	13,9%	

Date:

881 758,64 247 171,13 75 000,00 100 000,00 200 000,00 400 000,00 725 000,00 10 888 421,28 23 367 741,80 23 991 448,51 25 000 000,00

12 000 000,00

								Status (Not			DI ID						
MIG Reference Nr	Project Description	EPWP Y/N	Project Value	MIG Value	Expenditure as at 30 June 2017 (Cumulative)	Expenditure Balance as at 30 June 2017	Planned MIG Expenditure for 2017/2018	registered, Registered, Design & Tender, Construction, Retention Completed)	Planned Date: Consultant appointed	Planned Date: Tender to be advertised	Planned Date: Contractor appointed and construction to start	Planned Date: Project to be completed	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17
15/4/1/3/1/2	PMU	N	6 060 800,00	6 060 800,00	-	6 060 800,00	4 667 528,01						-	-	-	-	-
MIG/FS0844/C/10	Kutlwanong: Creation and Upgrading of Cemeteries	Y	16 910 481,00	16 910 481,00	10 183 721,46	6 726 759,54	41 816,58	Retention	Appointed	22/03/2013	11/10/2013	30/06/2020	-				
MIG/FS0850/CF/ 10/11	Meloding:Creation and Upgrading of Cemeteries	Y	15 714 832,00	15 714 832,00	12 421 760,39	3 293 071,61	44 970,92	Retention	Appointed	22/03/2013	11/10/2013	30/06/2020	-				
MIG/FS0851/CF/ 10/11	Phomolong: Creation and Upgrading of Cemeteries	Y	16 910 481,00	16 910 481,00	8 781 864,32	8 128 616,68	42 680,99	Retention	Appointed	22/03/2013	11/10/2013	30/06/2020	-				
	Welkom: Upgrading & Provision of New Facilities for Streets Traders	Y	2 161 240,00	2 161 240,00	2 083 666,33	77 573,67	77 573,67	Completed	Appointed	23/03/2015	31/04/2016	30/07/2016	-	-	77 573,67		
MIG/FS0853/C/10	Virginia: Creation and Upgrading of Cemeteries	Y	14 466 442,00	14 466 442,00	9 618 584,52	4 847 857,48	41 451,22	Retention	Appointed	22/03/2013	11/10/2013	30/06/2020	-				
MIG/FS0854/C/10	Bronville: Creation and Upgrading of Cemeteries	Y	16 277 243,00	16 277 243,00	12 585 385,21	3 691 857,79	20 659,12	Retention	Appointed	22/03/2013	11/10/2013	30/06/2020	-				
MIG/FS0894/S/12	Nyakalong:WWTP Upgrade	Y	52 299 552,00	52 299 522,00	28 776 826,05	23 522 695,95	13 135 495,31	Construction	Appointed	29/02/2016	01/05/2016	30/11/2018	-	912 827,87	1 539 461,60	579 003,46	132 029,93
1	Welkom:Industrial park SMME Zone Fencing/ Paving & Shelter	Y	31 555 107,00	31 555 107,00	30 754 554,96	800 552,04	-	Retention	Appointed	30/03/2015	07/04/2015	30/01/2017	-				
MIG/FS0896/S/11	Matjhabeng: Upgrading of 7 electrical panels at sewer pump stations	Y	1 905 458,00	1 304 965,00	190 446,06	1 114 518,94	-	Design & Tender	Appointed	01/07/2019	02/09/2019	29/11/2019	-				
MIG/FS0926/CF/	Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong	Y	63 015 282,00	63 015 282,00	57 191 165,33	5 824 116,67	5 292 508,60	Retention	Appointed	22/03/2013	30/03/2016	30/07/2017	1 717 103,25	1 304 244,66	744 430,96	490 894,26	-
MIG/FS0927/S/12	Whites: Septic Tank System	Y	979 830,00	979 830,00	228 008,80	751 821,20	-	Design & Tender	Appointed	01/02/2019	01/04/2019	29/07/2019	-	-	-	-	-
MIG/FS0966/S/13	Phomolong: Construction of new outfall sewer for 4871 stands	Y	10 142 554,00	10 142 554,00	9 978 215,35	164 338,65	133 993,82	Completed	Appointed	06/05/2014	14/09/2014	21/01/2016	118 926,74	-	-	15 067,08	-
MIG/FS0973/S/13	Virginia: WWTP Sludge Management	Y	41 655 606,00	41 655 606,00	29 281 777,68	12 373 828,32	11 087 934,23	Retention	Appointed	29/02/2016	30/03/2016	30/05/2018	1 282 523,87	854 964,89	1 764 591,38	615 459,04	1 901 222,86
1	Welkom (Thabong) T16: Construction Waterborne Sanitation for 1300 Stands	Y	61 899 139,00	61 899 139,00	61 693 794,19	205 344,81	-	Retention	Appointed	22/03/2013	15/10/2014	30/10/2017	-	-	-	-	-
MIG/FS0998/CL/	Matjhabeng High Mast Lights Installation at Bronville and Meloding	Y	7 796 323,00	7 796 323,00	7 351 207,84	445 115,16	100 183,47	Retention	Appointed	12/10/2015	30/03/2016	31/10/2016	-		100 183,47	-	-
MIG/FS1036/CF/ 14/16	Thabong: Upgrading of the far-east hall indoor sports and recreational facility (MIS:246840)	Y	32 305 245,00	32 305 245,00	17 406 684,95	14 898 560,05	2 060 718,48	Construction	Appointed	12/10/2015	06/02/2016	30/08/2018	-	1 518 208,74	-	-	542 509,74
MIG/FS1058/SW/1	Nyakallong: Construction of storm water system – phase 1 (MIS:272693)	Y	19 420 692,83	19 420 692,83	8 001 990,11	11 418 702,72	9 452 843,46	Construction	Appointed	03/02/2017	08/03/2017	31/07/2018	2 019 127,83	1 381 760,06	1 854 218,83	-	1 824 127,39
MIG/FS1059/R,S T/14/16	Thabong: Construction of 1.26km paved streets and storm water channel in Themba, Lonenly	Y	8 358 204,00	8 358 204,00	7 492 065,38	866 138,62	218 498,33	Completed	Appointed	12/10/2015	18/02/2015	30/09/2017	-		-	218 498,33	-
	Thabong: Construction of 1.54km paved streets and storm water channel in Thokoza, Hlahala	Y	11 868 000,00	11 868 000,00	9 364 666,44	2 503 333,56	1 219 994,54	Retention	Appointed	12/10/2015	18/02/2016	30/03/2017	-	-	-	-	350 467,92
MIG/FS1065/CF( TR)/15/17	Welkom Regional Taxi Centres	Y	68 066 162,40	10 000 000,00	7 047 597,00	2 952 403,00	603 673,56	Design & Tender	Appointed	01/06/2018	15/08/2018	30/07/2019	-	603 673,56	-	-	-
MIG/FS1066/R,S T/15/16	Thabong (Dr Mngoma): Construction of 1.73km paved road and storm water channels	Y	12 328 114,09	12 328 114,09	7 115 265,18	5 212 848,91	4 274 299,98	Retention	Appointed	12/10/2015	13/03/2017	30/09/2017	1 101 421,19	330 166,46	775 913,88	1 303 948,21	762 850,24
5/17	Mmamahabane: Installation of water reticulation to 53 stands (MIS:228886)	Y	591 128,00	591 128,00	375 877,70	215 250,30	178 994,23	Retention	Appointed	03/02/2017	26/05/2017	30/08/2017	-	-	-	64 550,52	-
	Mmamahabane: Upgrading of waste water treatment works (MIS:250912)	Y	16 733 670,00	16 733 670,00	1 161 561,69	15 572 108,31	15 500 891,00	Construction	Appointed	02/10/2017	11/09/2017	30/06/2018	-	-	58 098,99	2 240 323,31	3 784 908,93
MIG/FS1151/W/1 6/17	Thabong: Installation of bulk zonal water meters and valves (MIS:250932)	Y	7 000 000,00	5 830 836,00	1 597 254,00	4 233 582,00	196 148,40	Design & Tender	Appointed	23/03/2018	15/04/2018	30/10/2018	-	196 148,40	-	-	-
T/16/17	Virginia/Meloding: Construction of 2km paved roads and storm water drainage (MIS:248971)	Y	17 375 336,00	17 375 336,00	7 477 121,27	9 898 214,73	9 898 214,73	Construction	Appointed	17/02/2017	07/04/2017	30/03/2018	3 001 532,45	1 112 936,40	1 771 623,95	737 006,58	726 546,54
MIG/FS1182/S/17 /19	Phomolong: Upgrading of sewage pumping station outfall and rising main (MIS:253902)	Y	16 922 705,16	16 922 705,16	1 141 966,77	15 780 738,39	13 496 944,20	Construction	Appointed	10/03/2017	07/07/2017	31/06/2018	284 878,06	1 456 348,60	1 335 937,40	1 659 899,59	1 325 562,44
MIG/FS1206/C/17 /19	Mmamahabane (Ventersburg): Development of a new cemetery (MIS:271311)	Y	29 970 388,78	29 970 388,78	-	29 970 388,78	2 961 077,65	Design & Tender	Appointed	01/07/2018	01/09/2018	30/04/2020	-	-	-	1 211 218,46	585 298,69
MIG/FS1207/R,S T/17/18	Thabong: Upgrading of 2km old gravel roads to concrete paving blocks and storm water	Y	16 981 825,16	16 981 825,16	-	16 981 825,16	6 118 678,59	Construction	Appointed	03/09/2017	30/02/2018	30/10/2018	-	-	1 563 464,44	-	-
MIG/FS1211/CF/1	Virginia/Meloding: New indoor sports and recreational facility – phase 1 (MIS:272463)	Y	45 714 000,00	45 714 000,00	-	45 714 000,00	13 954 620,95	Construction	Appointed	01/10/2017	30/02/2018	28/02/2020	-	-	-	-	4 888 963,20
MIG/FS1212/HL/1	Thabong (Twenty-Ten): Provision and installation of 5 high mast lights (MIS:273111)	Y	3 024 941,10	3 024 941,10	-	3 024 941,10	-	Design & Tender	Appointed	30/05/2018	01/07/2018	30/12/2018					
/21	Kutlwanong: Upgrading of waste water treatment works phase 2 (MIS:271406)	Y	41 896 185,60	41 896 185,60	-	41 896 185,60	1 410 581,38	Design & Tender	Appointed	01/07/2018	01/10/2018	30/03/2020	-	-	-		-
8/18	Allanridge/Nyakallong: Replacement of old galvanized water pipes with uPVC pipes	Y	6 682 316,78	6 682 316,78	-	6 682 316,78	541 660,53	Registered	Appointed	23/03/2018	15/04/2018	30/01/2019	-	-	-	-	-
	Virginia: Upgrading of Waste Water Treatment Works – Phase 2 (MIS:273175)	Y	41 790 175,33	35 772 390,00		35 772 390,00	11 013 909,43	Registered	Appointed	30/01/2019	01/03/2019	30/03/2020					
MIG/FS1243/W/1 8/19	Thabong Extension 20 (Hani Park): Extension of water network, house connections and meters	Y	2 599 855,74	2 599 855,74	-	2 599 855,74	177 147,12	Registered	Appointed	23/03/2018	15/04/2018	30/09/2018	-	-	-	-	-
18/19	Welkom: Upgrading of Landfill site (MIS:273174)	Y	18 021 120,00	11 713 728,00	-	11 713 728,00	1 680 645,00	Registered	Appointed	01/10/2018	09/01/2019	30/02/2020	-	-	-	-	-
MIG/FS1253/C/18 /18	Allanridge: Provision of water, sanitation and high mast lights at the cemetery (MIS:285012)	Y	2 734 002,81	2 734 002,81	-	2 734 002,81	-	Registered	04/02/2019	09/01/2019	01/04/2019	30/10/2019	-	-	-	-	-
	Upgrading & Refurbish T8 sewer pumpstation to address new developments	Y	16 794 582,60	12 019 040,00	-	12 019 040,00	4 816 040,93	Not registered	Appointed	01/04/2018	01/07/2018	30/01/2019	-	-	-	-	-
	Kutlwanong: Upgrading of Outfall sewer	Y	23 142 021,29	20 607 079,92	-	20 607 079,92	1 753 621,57	Not registered	Appointed	01/10/2018	09/01/2019	30/07/2020	-	-	-	-	-

MIG Reference Nr	Project Description	EPWP Y/N	Project Value	MIG Value	Expenditure as at 30 June 2017 (Cumulative)	Expenditure Balance as at 30 June 2017	Planned MIG Expenditure for 2017/2018	Status (Not registered, Registered, Design & Tender, Construction, Retention Completed)	Planned Date: Consultant appointed	Planned Date: Tender to be advertised	Planned Date: Contractor appointed and construction to start	Planned Date: Project to be completed	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17
	Meloding upgrading of gravel roads Phase 2	Y	25 193 625,00	25 193 625,00	-	25 193 625,00	-	Not registered					-	-	-	-	-
	Thabong Ext 15 Bronville: Bucket Eradication 173 Stands	Y	6 000 000,00	6 000 000,00		6 000 000,00	-	Not registered	04/02/2019	01/07/2019	01/10/2019	30/07/2020					
					-	-	-										
					-	-	-										
						-	-										
Total			851 264 667,67	771 793 156,97	349 303 028,98	422 490 127,99	136 216 000,00					Monthly Totals	9 525 513,39	9 671 279,64	11 585 498,57	9 135 868,84	16 824 487,88
	•	•					•	•				Accumulative total	9 525 513,39	19 196 793,03	30 782 291,60	39 918 160,44	56 742 648,32
		_			_							% Expenditure	7%	14%	23%	29%	42%
	Municipal Manager	= '	Chief Financial Offi	cer	-							% Target	6%	12%	20%	30%	40%

39 918 160,44

25 613 246,96

Scheduled Transfers

49 066 000,00 28 536 000,00

Matjhabeng Local Municipality								6 810 800,00	5 829 050,00	5 953 500,00		Updated
MIG Reference Project Description	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Total Planned Expenditure for 2017/2018	Planned MIG Expenditure for 2018/2019	Planned MIG Expenditure for 2019/2020	Category	Comments Province
15/4/1/3/1/2 PMU	-	-	-	-	-	-	4 667 528,01	4 667 528,01	5 829 050,00	5 953 500,00	PMU 1 393 271,9	99
MIG/FS0844/C/10 Kutlwanong: Creation and Upgrading of		-			_	41 816,58		41 816,58	-	-	C 6 684 942,9	06
/11 Cemeteries MIG/FS0850/CF/ Meloding:Creation and Upgrading of					_	44 970,92		44 970,92	_	-	C 3 248 100,6	59
10/11 Cemeteries MIG/FS0851/CF/ Phomolong: Creation and Upgrading of					_	42 680,99		42 680,99	_	_	C 8 085 935,6	
10/11 Cemeteries MIG/FS0852/M/1 Welkom: Upgrading & Provision of New						.2 000,77		77 573,67			LED -0,	
0/11 Facilities for Streets Traders MIG/FS0853/C/10 Visionic Continued II and I						41.451.22					C 4 806 406,2	
Virginia: Creation and Upgrading of Cemeteries //II MIG/FS0854/C/10 Bronville: Creation and Upgrading of					-	41 451,22		41 451,22	-	-		
/11 Cemeteries MIG/F\$0894/\$/12					-	20 659,12		20 659,12	-	-	C 3 671 198,0	
/14 Nyakalong: WWTP Upgrade	-	250 991,82	-	2 491 844,85	-	-	7 229 335,78	13 135 495,31	8 284 673,05	615 430,42	S 1 487 097,1	.7
MIG/FS0895/LA/ Welkom:Industrial park SMME Zone Fencing/ 11/12 Paving & Shelter		-	-	-	-	-	-	-	-	-	LED 800 552,0	04
MIG/FS0896/S/11 Matjhabeng: Upgrading of 7 electrical panels at sewer pump stations							-	-	-	1 058 792,99	S 55 725,9	05
MIG/FS0926/CF/ Upgrade and Create New Sports and 12/13 Recreational Facilities Phase 3 Thabong	-	-	84 296,29	951 539,18	-	-	-	5 292 508,60	531 318,18	-	SP 289,	39
MIG/FS0927/S/12 Whites: Septic Tank System	-	-	-	-	-	-	-	-	714 136,95	37 684,25	S	
MIG/FS0966/S/13 Phomolong: Construction of new outfall sewer for 4871 stands	-	-	-	-	-	-	-	133 993,82			S 30 344,8	33
MIG/FS0973/S/13 Virginia: WWTP Sludge Management	-	888 116,10	-	3 131 065,66	-	-	649 990,43	11 087 934,23	1 481 978,19		S -196 084,	10
MIG/FS0983/S/13 Welkom (Thabong) T16: Construction //14 Waterborne Sanitation for 1300 Stands	-	-	-	-	-	-	-	-	-	-	S 205 344,8	31
MIG/FS0998/CL/ Matjhabeng High Mast Lights Installation at 13/14 Bronville and Meloding	-	-	-	-	-	-	-	100 183,47	-	-	HL 344 931,	59
MIG/FS1036/CF/ Thabong: Upgrading of the far-east hall indoor 14/16 sports and recreational facility (MIS:246840)	-	-	-	-	-	-	-	2 060 718,48	8 061 579,13	1 523 797,01	SP 3 252 465,4	13
MIG/FS1058/SW/ Nyakallong: Construction of storm water	-	-	-	999 019,42	-	852 646,56	521 943,37	9 452 843,46	825 379,45	-	SW 1 140 479,8	31
system – phase 1 (MIS:272693) MIG/FS1059/R,S Thabong: Construction of 1.26km paved streets	_	_	_	_	_	_	_	218 498,33	_	_	R,ST 647 640,2	29
T/14/16 and storm water channel in Themba, Lonenly MIG/FS1060/R,S Thabong: Construction of 1.54km paved streets	_	467 622,30	_	_	_	_	401 904,32	1 219 994,54	-	_	R,ST 1 283 339,0	
T/14/16 and storm water channel in Thokoza, Hlahala MIG/FS1065/CF( Welkom Regional Taxi Centres		-	_	_	_		_	603 673,56	2 235 292,97	113 436,47	TR -0,	
TR)/15/17 Welson Regional Taxl Centres MIG/FS1066/R,S Thabong (Dr Mngoma): Construction of 1.73km								4 274 299,98	411 423,52		R,ST 527 125,4	
T/15/16 paved road and storm water channels MIG/FS1104/W/1 Mmamahabane: Installation of water	-	-	-	-	-	-	-			-		
5/17 reticulation to 53 stands (MIS:228886) MIG/FS1150/S/16 Mmamahabane: Upgrading of waste water	-	114 443,71	-	-	-	-	-	178 994,23	36 256,07	-	W -0,	
/19 treatment works (MIS:250912) MIG/FS1151/W/1 Thabong: Installation of bulk zonal water	-	89 310,39	1 046 470,24	3 758 786,39	-	1 899 909,13	2 623 083,62	15 500 891,00	647 689,50	-	S -576 472,	19
6/17 meters and valves (MIS:250932)	-	-	-	-	-	-	-	196 148,40	2 064 491,28	297 500,00	W 1 675 442,3	22
MIG/FS1152/R,S Virginia/Meloding: Construction of 2km paved roads and storm water drainage (MIS:248971)	-	690 992,90	1 338 103,56	519 472,35	-	-	-	9 898 214,73	-	-	R,ST	•
MIG/FS1182/S/17 Phomolong: Upgrading of sewage pumping station outfall and rising main (MIS:253902)	-	1 078 762,70	751 658,64	1 132 316,66	-	1 905 987,04	2 565 593,07	13 496 944,20	846 000,00	-	S 1 437 794,1	9
MIG/FS1206/C/17 Mmamahabane (Ventersburg): Development of a new cemetery (MIS:271311)	-	524 532,43	-	350 900,07	-	-	289 128,00	2 961 077,65	13 375 597,68	12 250 099,93	C 1 383 613,5	32
MIG/FS1207/R,S Thabong: Upgrading of 2km old gravel roads to T/17/18 concrete paving blocks and storm water	-	-	-	572 027,34	-	870 564,28	3 112 622,53	6 118 678,59	6 321 353,06	563 988,50	R,ST 3 977 805,0	01
MIG/FS1211/CF/1 recreational facility – phase 1 (MIS:272463)	-	-	-	435 886,31	1 078 829,61	527 481,85	7 023 459,98	13 954 620,95	22 891 169,74	7 065 138,86	SP 1 803 070,4	1.5
MIG/FS1212/HI /1 Thabong (Twenty-Ten): Provision and		-	-	-	-	-	-	-	-	2 912 201,51	HL 112 739,5	59
installation of 5 high mast lights (MIS:273111) MIG/FS1226/S/18 Kutlwanong: Upgrading of waste water	_	_	_	-	_	_	1 410 581,38	1 410 581,38	9 757 460,39	30 358 137,33		
/21 treatment works phase 2 (MIS:271406) MIG/FS1241/W/1 Allanridge/Nyakallong: Replacement of old			256 333,00	132 250,74			153 076,79	541 660,53	5 319 075,02	363 241,76	W 458 339,4	
8/18 galvanized water pipes with uPVC pipes MIG/FS1242/S/18 Virginia: Upgrading of Waste Water Treatment	-	_	250 555,00	132 230,74	-	-	11 013 909,43	11 013 909,43	4 667 281,65	22 730 767,78	S -2 639 568,	
/19 Works – Phase 2 (MIS:273175) MIG/FS1243/W/1 Thabong Extension 20 (Hani Park): Extension				100 110 10	-	-	11 013 909,43					
8/19 of water network, house connections and meters MIG/FS1244/SW/ Welkom: Upgrading of Landfill site	-	-		177 147,12	-	-	-	177 147,12	1 489 361,88	110 493,86	W 822 852,8	
MIG/FS1253/C/18 Allanridge: Provision of water, sanitation and	-	-	1 207 125,00	473 520,00	-	-	-	1 680 645,00	2 796 560,57	6 170 624,80		
/18 high mast lights at the cemetery (MIS:285012) Upgrading & Refurbish T8 sewer pumpstation	-	-	-	-	-	-	-	-	1 472 474,10	1 145 352,74	C 116 175,9	DWS recommendation received on 21/05/2018. Awaiting
to address new developments	-	-	-	-	-	-	4 816 040,93	4 816 040,93	8 265 023,72	879 016,28	S -1 941 040,9	revised/corrected DWS recommendation.
Kutlwanong: Upgrading of Outfall sewer	-	-	-				1 753 621,57	1 753 621,57	4 499 172,72	14 032 106,42	S 322 179,2	sector on 29/05/18.Awaiting sector recommendation

MIG Reference Nr	Project Description	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Total Planned Expenditure for 2017/2018	Planned MIG Expenditure for 2018/2019	Planned MIG Expenditure for 2019/2020	Category
	Meloding upgrading of gravel roads Phase 2	-	-	-	-	-	-	-	-	3 757 201,18	10 068 079,92	R,ST
	Thabong Ext 15 Bronville: Bucket Eradication 173 Stands								-	-	820 609,17	S
									-			
									1			
									-			
Total		-	4 104 772,35	4 683 986,73	15 125 776,09	1 078 829,61	6 248 167,69	48 231 819,21	136 216 000,00	116 581 000,00	119 070 000,00	
-		56 742 648,32	60 847 420,67	65 531 407,40	80 657 183,49	81 736 013,10	87 984 180,79	136 216 000,00	136 216 000,00	116 581 000,00	119 070 000,00	
		42%	45%	48%	59%	60%	65%	100%	-	-	-	
	Municipal Manager	44%	50%	62%	72%	82%	92%	100%	21 307 848,03	31 484 067,05	8 588 935,87	SP
	Name:				70 684 592,60				15,6%	27,0%	7,2%	

Date: 43 614 000,00

Comments Province nended on 09/05/2018. Awaiting capturing by the 11 368 343,90 All documentation for registration to be submitted by 5 179 390,83

### Municipal Infrastructure Grant (MIG): Free State Province

## MIG Implementation Plan 2017/2018

### Matjhabeng Local Municipality

### 15/06/2018

MIG Reference Nr	Project Description	Comments Municipality	Ward
15/4/1/3/1/2	PMU		
MIG/FS0844/C/10 /11	Kutlwanong: Creation and Upgrading of Cemeteries		21
MIG/FS0850/CF/ 10/11	Meloding:Creation and Upgrading of Cemeteries		5
MIG/FS0851/CF/ 10/11	Phomolong: Creation and Upgrading of Cemeteries		2
MIG/FS0852/M/1 0/11	Welkom: Upgrading & Provision of New		32
MIG/FS0853/C/10	Facilities for Streets Traders  Virginia: Creation and Upgrading of Cemeteries		9
/11 MIG/FS0854/C/10	Bronville: Creation and Upgrading of		11
/11 MIG/FS0894/S/12	Cemeteries Nyakalong:WWTP Upgrade	Savings	19
/14 MIG/FS0895/LA/	Welkom:Industrial park SMME Zone Fencing/		30
11/12 MIG/FS0896/S/11	Paving & Shelter  Matjhabeng: Upgrading of 7 electrical panels at	Savings	All 36 wards
/12 MIG/FS0926/CF/	sewer pump stations Upgrade and Create New Sports and		
12/13 MIG/FS0927/S/12	Recreational Facilities Phase 3 Thabong	Savings	15
/13	Whites: Septic Tank System  Phomolong: Construction of new outfall sewer		2
/14 MIG/FS0973/S/13	for 4871 stands	Savings	2
/15 MIG/FS0983/S/13	Virginia: WWTP Sludge Management	Savings	9
/14	Waterborne Sanitation for 1300 Stands	Savings	17
MIG/FS0998/CL/ 13/14	Matjhabeng High Mast Lights Installation at Bronville and Meloding		11,12,5
MIG/FS1036/CF/ 14/16	Thabong: Upgrading of the far-east hall indoor sports and recreational facility (MIS:246840)		13
MIG/FS1058/SW/1	Nyakallong: Construction of storm water system – phase 1 (MIS:272693)		36
MIG/FS1059/R,S T/14/16	Thabong: Construction of 1.26km paved streets and storm water channel in Themba, Lonenly	Savings	28
MIG/FS1060/R,S T/14/16	Thabong: Construction of 1.54km paved streets and storm water channel in Thokoza, Hlahala	Savings	30,31
MIG/FS1065/CF( TR)/15/17	Welkom Regional Taxi Centres		32
MIG/FS1066/R,S T/15/16	Thabong (Dr Mngoma): Construction of 1.73km paved road and storm water channels	Savings	29
MIG/FS1104/W/1	Mmamahabane: Installation of water		1
	reticulation to 53 stands (MIS:228886)  Mmamahabane: Upgrading of waste water	Additional information sent 08/03/2018 Captured 06/03/2018	1
/19 MIG/FS1151/W/1	treatment works (MIS:250912) Thabong: Installation of bulk zonal water	MIS MIG 1 emailed 07/03/2018	11-28
6/17 MIG/FS1152/R,S	meters and valves (MIS:250932) Virginia/Meloding: Construction of 2km paved	Municipality will pay the balance of the retention	6,7
T/16/17 MIG/FS1182/S/17	roads and storm water drainage (MIS:248971) Phomolong: Upgrading of sewage pumping	Captured 14/03/2018	2,3
/19 MIG/FS1206/C/17	station outfall and rising main (MIS:253902)  Mmamahabane (Ventersburg): Development of	Captured 14/03/2016	1
/19 MIG/FS1207/R,S	a new cemetery (MIS:271311)  Thabong: Upgrading of 2km old gravel roads to		
T/17/18	concrete paving blocks and storm water  Virginia/Meloding: New indoor sports and		14
MIG/FS1211/CF/1	recreational facility – phase 1 (MIS:272463) Thabong (Twenty-Ten): Provision and		4,5,6,7
MIG/FS1212/HL/1 MIG/FS1226/S/18	installation of 5 high mast lights (MIS:273111)		25
/21	Kutlwanong: Upgrading of waste water treatment works phase 2 (MIS:271406)		10,18,20,21,22
MIG/FS1241/W/1 8/18	Allanridge/Nyakallong: Replacement of old galvanized water pipes with uPVC pipes		19,36
/19	Works - Phase 2 (MIS:273175)	We plan to spend the R 6 017 7785.32 counterfunding first in the 2018/19 finacial year before we spend the MIG funds	9
8/19	Thabong Extension 20 (Hani Park): Extension of water network, house connections and meters		23
MIG/FS1244/SW/ 18/19	Welkom: Upgrading of Landfill site (MIS:273174)		11,12,,13,14,15,16, 17,23,24,25,26,27,
	Allanridge: Provision of water, sanitation and high mast lights at the cemetery (MIS:285012)	MIS MIG 1 revised 14/03/2018	36
	Upgrading & Refurbish T8 sewer pumpstation to address new developments	Revised technical report sent 16/11/2017 awaiting sector recommendation	17
	Kutlwanong: Upgrading of Outfall sewer	Captured 14/03/2018 we will procede with DWS R20 Mil recommendation	18
	<u> </u>	1	I

	Notes: 24 October 2017
Awaiting e'tsho fe	eedback on the SLA
0 1 1	
Completed	
3 months behind	schedule. LM will address the progress.
Retention	
LM to sort out leg	gal issues.
Retention.	
LM to revisit cash	n flow
Completed	
On target	
LM to revisit cash	n flow
Retention	
Contractor and su matter.	ab-contractor in dispuut about rates. LM attending to the
Awaiting material	l to be delivered. No claim for October 2017.
Retention	
Still under constr	uction.
Co funded by Pul	olic Works
Budget maintenar	nce approved. 4 months behind schedule.
Retention	
Contractor appoir	nted. LM to revisit the cash flow to accommodate BM.
Contractor to be	on site by end January 2018.
LM to monitor th	e progress of the contractor.
Awaiting signed a	adjudication report.
Busy with EIA pr	rocess.
Tender advertised	1. Closing date is 27 October 2017. LM to revisit cash flow
On tender. Closin	g on 30 October 2017. LM to revisit the cash flow.
On design stage.	LM to revisit the cash flow.
Awaiting outstand	ding info from the LM.
	unding confirmation from the LM.
DWS comments re submitted by 27/1	eceived on 18/10/2017. Awaiting LM response. To be 0/2017.
Awaiting counterf	runding confirmation from the LM.
Awaiting LM resp	ponse.
Still outstanding.	

MIG Reference Nr	Project Description	Comments Municipality	Ward
	Meloding upgrading of gravel roads Phase 2		7
	Thabong Ext 15 Bronville: Bucket Eradication 173 Stands		11
Total			

Notes: 24 October 2017

Municipal	Manager

Name:

MIG Reference Nr	Project Description	EPWP Y/N	Project Value	MIG Value	Expenditure as at 30 June 2018 (Cumulative)	Expenditure Balance as at 30 June 2018	Planned MIG Expenditure for 2018/2019
15/4/1/3/1/2	PMU	N	5 829 050,00	5 829 050,00	-	5 829 050,00	5 829 050,00
MIG/FS0894/S/12 /14	Nyakalong:WWTP Upgrade	Y	52 299 552,00	52 299 522,00	41 912 321,36	10 387 200,64	8 284 673,05
	Matjhabeng: Upgrading of 7 electrical panels at sewer pump stations	Y	1 905 458,00	1 304 965,00	190 446,06	1 114 518,94	-
MIG/FS0926/CF/ 12/13	Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong	Y	63 015 282,00	63 015 282,00	62 483 673,93	531 608,07	531 318,20
MIG/FS0927/S/12 /13	Whites: Septic Tank System	Y	979 830,00	979 830,00	228 008,80	751 821,20	714 136,95
MIG/FS0973/S/13 /15	Virginia: WWTP Sludge Management	Y	41 655 606,00	41 655 606,00	40 369 711,91	1 285 894,09	1 481 978,19
MIG/FS1036/CF/ 14/16	Thabong: Upgrading of the far-east hall indoor sports and recreational facility (MIS:246840)	Y	32 305 245,00	32 305 245,00	19 467 403,43	12 837 841,57	8 061 579,13
MIG/FS1058/SW/1	Nyakallong: Construction of storm water system – phase 1 (MIS:272693)	Y	19 420 692,83	19 420 692,83	17 454 833,57	1 965 859,26	825 379,45
MIG/FS1065/CF( TR)/15/17	Welkom Regional Taxi Centres	Y	68 066 162,40	10 000 000,00	7 651 270,56	2 348 729,44	2 235 292,97
MIG/FS1066/R,S	Thabong (Dr Mngoma): Construction of 1.73km	Y	12 328 114,09	12 328 114,09	11 389 565,16	938 548,93	411 423,52
T/15/16 MIG/FS1104/W/1	paved road and storm water channels  Mmamahabane: Installation of water	Y	591 128,00	591 128,00	554 871,93	36 256,07	36 256,07
	reticulation to 53 stands (MIS:228886)  Mmamahabane: Upgrading of waste water	Y	16 733 670,00	16 733 670,00	16 662 452,69	71 217,31	647 689,50
	treatment works (MIS:250912) Thabong: Installation of bulk zonal water	Y	7 000 000,00	5 830 836,00	1 793 402,40	4 037 433,60	2 064 491,28
	meters and valves (MIS:250932) Phomolong: Upgrading of sewage pumping	Y	16 922 705,16	16 922 705,16	14 638 910,97	2 283 794,19	846 000,00
	station outfall and rising main (MIS:253902)  Mmamahabane (Ventersburg): Development of	Y	29 970 388,78	29 970 388,78	2 961 077,65	27 009 311,13	13 375 597,68
	a new cemetery (MIS:271311) Thabong: Upgrading of 2km old gravel roads to	Y	16 981 825,16	16 981 825,16	6 118 678,59	10 863 146,57	6 321 353,03
T/17/18 MIG/FS1211/CF/18	concrete paving blocks and storm water Virginia/Meloding: New indoor sports and	Y	45 714 000,00	45 714 000,00	13 954 620,95	31 759 379,05	22 891 169,74
MIG/FS1211/CI/1	recreational facility – phase 1 (MIS:272463) Thabong (Twenty-Ten): Provision and	Y	3 024 941,10	3 024 941,10	13 734 020,73	3 024 941,10	22 071 107,74
	installation of 5 high mast lights (MIS:273111) Kutlwanong: Upgrading of waste water	Y	,		1 410 581,38		0.757.460.20
/21 MIG/FS1241/W/1	treatment works phase 2 (MIS:271406) Allanridge/Nyakallong: Replacement of old	Y	41 896 185,60 6 682 316,78	41 896 185,60	541 660,53	40 485 604,22	9 757 460,39
8/18	galvanized water pipes with uPVC pipes Virginia: Upgrading of Waste Water Treatment	Y	<u> </u>	6 682 316,78	<u> </u>	6 140 656,25	5 319 075,02
/19	Works – Phase 2 (MIS:273175) Thabong Extension 20 (Hani Park): Extension		41 790 175,33	35 772 390,00	11 013 909,43	24 758 480,57	4 667 281,65
8/19	of water network, house connections and meters Welkom: Upgrading of Landfill site	Y	2 599 855,74	2 599 855,74	177 147,12	2 422 708,62	1 489 361,88
18/19	(MIS:273174) Allanridge: Provision of water, sanitation and	Y	18 021 120,00	11 713 728,00	1 680 645,00	10 033 083,00	2 796 560,58
/18	high mast lights at the cemetery (MIS:285012) Upgrading & Refurbish T8 sewer pumpstation	Y	2 734 002,81	2 734 002,81	-	2 734 002,81	1 472 474,10
	to address new developments	Y	16 794 582,60	12 019 040,00	4 816 040,93	7 202 999,07	8 265 023,72
	Kutlwanong: Upgrading of Outfall sewer	Y	23 142 021,29	20 607 079,92	1 753 621,57	18 853 458,35	4 499 172,72
	Meloding upgrading of gravel roads Phase 2	Y	25 193 625,00	25 193 625,00		25 193 625,00	3 757 201,18
	Thabong Ext 15 Bronville: Bucket Eredication 173 Stands	Y	6 000 000,00	6 000 000,00	-	6 000 000,00	-
	Kutlwanong X9, K2, Block 5 Water connections and meters (400 stands)(	Y	2 112 676,00	2 112 676,00	-	2 112 676,00	-
	Kutlwanong: Replacement of old asbestos water pipes with pvc pipes	Y	7 818 349,20	7 818 349,20	-	7 818 349,20	-
	Replacement of water asbestos pipes in Thabong	Y	8 000 000,00	8 000 000,00	-	8 000 000,00	-
	Upgrading of Odendaalsrus Landfill site	Y	11 388 421,28	11 388 421,28	-	11 388 421,28	-
	Constantia Street Provision and Installation of Street lights	Y	3 600 000,00	3 600 000,00	-	3 600 000,00	i
	Mothusi Road Provision and Installation of Street lights	Y	6 007 128,69	6 007 128,69	-	6 007 128,69	-
	Meloding: Construction of Multipurpose Sports Complex Phase 2	Y	21 194 000,00	21 194 000,00	-	21 194 000,00	-
	Phomolong Upgrading of WWTW	Y	28 000 000,00	28 000 000,00		28 000 000,00	-
	Thabong Ext 22 Tandanani: Roads and Stormwater	Y	13 000 000,00	13 000 000,00		13 000 000,00	-
	Thabong Ext 26 Freedom Square: Bucket Eradication 391 Stands	Y	14 000 000,00	14 000 000,00		14 000 000,00	-
	Kutlwanong K10 Bucket Eradication	Y	16 000 000,00	16 000 000,00		16 000 000,00	-

MIG Reference Nr	Project Description	EPWP Y/N	Project Value	MIG Value	Expenditure as at 30 June 2018 (Cumulative)	Expenditure Balance as at 30 June 2018	Planned MIG Expenditure for 2018/2019
	Nyakallong Starmwater Phase 2	Y	8 000 000,00	8 000 000,00		8 000 000,00	-
	Welkom Taxi ranks Phase 1	Y	20 000 000,00	20 000 000,00		20 000 000,00	-
						-	-
					-	-	-
Total			778 718 110,84	699 246 600,14	279 224 855,92	420 021 744,22	116 581 000,00

Municipal Manager	Chief Financial Officer
Name:	Name:
Date:	Date:

MIG Reference Nr	Project Description	Status (Not registered, Registered, Design & Tender, Construction, Retention Completed)	Planned Date: Consultant appointed	Planned Date: Tender to be advertised	Planned Date: Contractor appointed and construction to start	Planned Date: Project to be completed
15/4/1/3/1/2	PMU					
MIG/FS0894/S/12 /14	Nyakalong:WWTP Upgrade	Construction	Appointed	29/02/2016	01/05/2016	30/11/2018
	Matjhabeng: Upgrading of 7 electrical panels at sewer pump stations	Design & Tender	Appointed	01/07/2019	02/09/2019	29/11/2019
MIG/FS0926/CF/ 12/13	Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong	Retention	Appointed	22/03/2013	30/03/2016	30/07/2017
MIG/FS0927/S/12	Whites: Septic Tank System	Design & Tender	Appointed	01/02/2019	01/04/2019	30-Jun-19
/13 MIG/FS0973/S/13	Virginia: WWTP Sludge Management	Retention	Appointed	29/02/2016	30/03/2016	30/05/2018
/15 MIG/FS1036/CF/	Thabong: Upgrading of the far-east hall indoor	Construction	Appointed	12/10/2015	06/02/2016	30/08/2018
14/16 MIG/FS1058/SW/1	sports and recreational facility (MIS:246840)  Nyakallong: Construction of storm water	Retention	Appointed	03/02/2017	08/03/2017	30/06/2018
MIG/FS1065/CF(	system – phase 1 (MIS:272693) Welkom Regional Taxi Centres	Design & Tender	Appointed	01/06/2018	15/08/2018	30/06/2019
TR)/15/17 MIG/FS1066/R,S	Thabong (Dr Mngoma): Construction of 1.73km	Retention	Appointed	12/10/2015	13/03/2017	30/09/2017
T/15/16 MIG/FS1104/W/1	paved road and storm water channels  Mmamahabane: Installation of water	Retention	Appointed	03/02/2017	26/05/2017	30/08/2017
5/17 MIG/FS1150/S/16	reticulation to 53 stands (MIS:228886)  Mmamahabane: Upgrading of waste water	Retention	Appointed	02/10/2017	11/09/2017	30/06/2018
/19 MIG/FS1151/W/1	treatment works (MIS:250912) Thabong: Installation of bulk zonal water					
6/17 MIG/FS1182/S/17	meters and valves (MIS:250932) Phomolong: Upgrading of sewage pumping	Construction	Appointed	23/03/2018	15/04/2018	30/09/2018
/19	station outfall and rising main (MIS:253902)  Mmamahabane (Ventersburg): Development of	Retention	Appointed	10/03/2017	07/07/2017	30/06/2018
/19 MIG/FS1207/R,S	a new cemetery (MIS:271311)  Thabong: Upgrading of 2km old gravel roads to	Design & Tender	Appointed	01/07/2018	01/09/2018	30/04/2020
T/17/18	concrete paving blocks and storm water Virginia/Meloding: New indoor sports and	Construction	Appointed	03/09/2017	30/02/2018	30/10/2018
MIG/FS1211/CF/1	recreational facility - phase 1 (MIS:272463)	Construction	Appointed	01/10/2017	30/02/2018	30/11/2019
MIG/FS1212/HL/1	Thabong (Twenty-Ten): Provision and installation of 5 high mast lights (MIS:273111)	Design & Tender	Appointed	01/05/2019	01/07/2019	30/09/2019
/21	treatment works phase 2 (MIS:271406)	Registered	Appointed	01/07/2018	01/10/2018	30/06/2020
MIG/FS1241/W/1 8/18	Allanridge/Nyakallong: Replacement of old galvanized water pipes with uPVC pipes	Construction	Appointed	23/03/2018	15/04/2018	30/02/2019
MIG/FS1242/S/18 /19	Virginia: Upgrading of Waste Water Treatment Works – Phase 2 (MIS:273175)	Registered	Appointed	30/01/2019	01/03/2019	30/11/2020
MIG/FS1243/W/1 8/19	Thabong Extension 20 (Hani Park): Extension of water network, house connections and meters	Construction	Appointed	23/03/2018	15/04/2018	30/09/2018
MIG/FS1244/SW/ 18/19	Welkom: Upgrading of Landfill site (MIS:273174)	Registered	Appointed	01/10/2018	09/01/2019	30/02/2020
MIG/FS1253/C/18 /18	Allanridge: Provision of water, sanitation and high mast lights at the cemetery (MIS:285012)	Registered	31/07/2018	09/01/2019	01/04/2019	30/10/2019
	Upgrading & Refurbish T8 sewer pumpstation to address new developments	Construction	Appointed	01/04/2018	01/07/2018	28/02/2019
	Kutlwanong: Upgrading of Outfall sewer	Not registered	Appointed	01/10/2018	09/01/2019	30/06/2020
	Meloding upgrading of gravel roads Phase 2	Not registered	Appointed	08/01/2019	01/04/2019	30/11/2019
	Thabong Ext 15 Bronville: Bucket Eredication 173 Stands	Not registered	31/07/2018	08/01/2020	01/05/2020	30/11/2020
	Kutlwanong X9, K2, Block 5 Water connections and meters (400 stands)(	Not registered	31/07/2018	08/05/2019	01/07/2020	30/10/2020
	Kutlwanong: Replacement of old asbestos water pipes with pvc pipes	Not registered	31/07/2018	08/05/2019	01/10/2020	31/07/2021
	Replacement of water asbestos pipes in	Not registered	31/07/2018	01/07/2019	01/10/2020	31/07/2021
	Thabong Upgrading of Odendaalsrus Landfill site	Not registered	31/07/2018	01/04/2020	01/07/2020	30/06/2021
	Constantia Street Provision and Installation of	Not registered	31/07/2018	01/04/2020	01/07/2020	30/11/2020
	Street lights  Mothusi Road Provision and Installation of	Not registered	31/07/2018	01/04/2020	01/07/2020	30/11/2020
	Street lights  Meloding: Construction of Multipurpose Sports	Not registered	31/07/2018	01/04/2020	01/07/2020	30/06/2022
	Complex Phase 2 Phomolong Upgrading of WWTW	Not registered	31/07/2018	01/04/2020	01/07/2020	30/06/2022
	Thabong Ext 22 Tandanani: Roads and	Not registered	31/07/2018	01/04/2020	01/07/2020	30/06/2021
	Stormwater Thabong Ext 26 Freedom Square: Bucket	Not registered	31/07/2018	01/04/2020	01/07/2020	30/06/2021
	Eradication 391 Stands  Kutlwanong K10 Bucket Eradication	Not registered	31/07/2018	01/04/2020	01/07/2020	30/11/2021
	Transmiong INTO DUCKCI LIQUICATION	1 tot registered	51/01/2010	01/07/2020	01/01/2020	50/11/2021

MIG Reference Nr	Project Description	Status (Not registered, Registered, Design & Tender, Construction, Retention Completed)	Planned Date: Consultant appointed	Planned Date: Tender to be advertised	Planned Date: Contractor appointed and construction to start	Planned Date: Project to be completed
	Nyakallong Starmwater Phase 2	Not registered	Appointed	01/04/2021	01/04/2021	30/11/2021
	Welkom Taxi ranks Phase 1	Not registered	Appointed	01/04/2020	01/07/2020	28/02/2022
Total						Monthly Totals
		_				Accumulative total
						% Expenditure
	Municipal Manager	_				% Target
	Name:					

Date:

Scheduled Transfers

MIG Reference Nr	Project Description	Jul-18	Aug-18	Sep-18	Oct-18	Nov-18
15/4/1/3/1/2	PMU	485 754,16	485 754,16	485 754,18	485 754,16	485 754,16
MIG/FS0894/S/12 /14	Nyakalong:WWTP Upgrade	2 792 904,86	1 992 904,86	1 792 904,85	1 113 053,63	592 904,85
MIG/FS0896/S/11 /12	Matjhabeng: Upgrading of 7 electrical panels at sewer pump stations	-	-	-	-	-
MIG/FS0926/CF/ 12/13	Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong	531 318,20				
MIG/FS0927/S/12 /13	Whites: Septic Tank System	-				
MIG/FS0973/S/13 /15	Virginia: WWTP Sludge Management	-				
MIG/FS1036/CF/ 14/16	Thabong: Upgrading of the far-east hall indoor sports and recreational facility (MIS:246840)	4 184 876,13	3 876 703,00			
MIG/FS1058/SW/1	Nyakallong: Construction of storm water system – phase 1 (MIS:272693)	-	-			
MIG/FS1065/CF( TR)/15/17	Welkom Regional Taxi Centres	-	-	-	-	-
MIG/FS1066/R,S T/15/16	Thabong (Dr Mngoma): Construction of 1.73km paved road and storm water channels	-		411 423,52		
MIG/FS1104/W/1 5/17	Mmamahabane: Installation of water	-	36 256,07			
	reticulation to 53 stands (MIS:228886)  Mmamahabane: Upgrading of waste water treatment works (MIS:250912)	-	-			
MIG/FS1151/W/1 6/17	Thabong: Installation of bulk zonal water meters and valves (MIS:250932)	504 310,21	570 910,22	510 910,21	478 360,64	
MIG/FS1182/S/17 /19	Phomolong: Upgrading of sewage pumping	-	-	-		
	·	-	-	1 052 017,00	1 255 000,00	1 355 000,00
MIG/FS1207/R,S	a new cemetery (MIS:271311)  Thabong: Upgrading of 2km old gravel roads to	1 095 760,70	1 123 097,88	1 979 396,58	2 123 097,87	
T/17/18 MIG/FS1211/CF/1	concrete paving blocks and storm water Virginia/Meloding: New indoor sports and recreational facility – phase 1 (MIS:272463)	1 260 304,50	1 469 127,10	1 669 127,25	2 169 127,15	1 869 127,16
MIG/FS1212/HL/1	Thabong (Twenty-Ten): Provision and installation of 5 high mast lights (MIS:273111)	-	-	-	-	-
MIG/FS1226/S/18			2 090 090,32		459 780,84	1 109 780,83
MIG/FS1241/W/1 8/18	Allanridge/Nyakallong: Replacement of old galvanized water pipes with uPVC pipes	665 333,51	865 333,51	665 333,51	865 333,55	865 333,54
MIG/FS1242/S/18 /19	Virginia: Upgrading of Waste Water Treatment Works – Phase 2 (MIS:273175)	-				820 000,00
MIG/FS1243/W/1 8/19	Thabong Extension 20 (Hani Park): Extension of water network, house connections and meters	289 650,40	406 078,94	443 632,54	350 000,00	
MIG/FS1244/SW/ 18/19	Welkom: Upgrading of Landfill site (MIS:273174)	-	-	-	-	-
MIG/FS1253/C/18 /18		-				
/16	Upgrading & Refurbish T8 sewer pumpstation	1 009 289,11	1 509 289,10	1 409 289,10	1 109 289,10	1 009 289,10
	to address new developments  Kutlwanong: Upgrading of Outfall sewer	-				
	Meloding upgrading of gravel roads Phase 2					
	Thabong Ext 15 Bronville: Bucket Eredication	-				
	173 Stands Kutlwanong X9, K2, Block 5 Water	-				
	connections and meters (400 stands)( Kutlwanong: Replacement of old asbestos water	-				
	pipes with pvc pipes Replacement of water asbestos pipes in	-				
	Thabong Upgrading of Odendaalsrus Landfill site	-				
	Constantia Street Provision and Installation of					
	Street lights  Mothusi Road Provision and Installation of					
	Street lights Meloding: Construction of Multipurpose Sports Complex Phase 2					
	Complex Phase 2 Phomolong Upgrading of WWTW					
	Thabong Ext 22 Tandanani: Roads and					
	Stormwater Thabong Ext 26 Freedom Square: Bucket					
	Eradication 391 Stands Kutlwanong K10 Bucket Eradication					

MIG Reference Nr	Project Description	Jul-18	Aug-18	Sep-18	Oct-18	Nov-18		
	Nyakallong Starmwater Phase 2							
	Welkom Taxi ranks Phase 1							
Total		12 819 501,78	14 425 545,16	10 419 788,74	10 408 796,94	8 107 189,64		
		12 819 501,78	27 245 046,94	37 664 835,68	48 073 632,62	56 180 822,26		
		11%	23%	32%	41%	48%		
	Municipal Manager	6%	12%	20%	30%	40%		

Name: 56 180 822,26

MIG Reference Nr	Project Description	Dec-18	Jan-19	Feb-19	Mar-19	Apr-19
15/4/1/3/1/2	PMU	485 754,16	485 754,18	485 754,16	485 754,18	485 754,16
MIG/FS0894/S/12	Nyakalong:WWTP Upgrade					
/14 MIG/FS0896/S/11	3 6 16 6 1					
/12 MIG/FS0926/CF/	sewer pump stations Upgrade and Create New Sports and					
12/13 MIG/FS0927/S/12	Recreational Facilities Phase 3 Thabong					150,000,00
/13 MIG/FS0973/S/13	Whites: Septic Tank System					158 000,00
/15 MIG/FS1036/CF/	Virginia: WWTP Sludge Management  Thabong: Upgrading of the far-east hall indoor					
14/16	sports and recreational facility (MIS:246840)					
MIG/FS1058/SW/	Nyakallong: Construction of storm water system – phase 1 (MIS:272693)					-
MIG/FS1065/CF( TR)/15/17	Welkom Regional Taxi Centres	-	-	-	-	-
MIG/FS1066/R,S T/15/16	Thabong (Dr Mngoma): Construction of 1.73km paved road and storm water channels					
MIG/FS1104/W/1	Mmamahabane: Installation of water					
5/17 MIG/FS1150/S/16	reticulation to 53 stands (MIS:228886)  Mmamahabane: Upgrading of waste water					
/19 MIG/FS1151/W/1	treatment works (MIS:250912) Thabong: Installation of bulk zonal water					
6/17 MIG/FS1182/S/17	meters and valves (MIS:250932) Phomolong: Upgrading of sewage pumping					
/19	station outfall and rising main (MIS:253902)  Mmamahabane (Ventersburg): Development of					
/19	a new cemetery (MIS:271311)	1 055 000,00	905 000,00	1 455 000,00	1 955 000,00	1 433 580,68
MIG/FS1207/R,S T/17/18	Thabong: Upgrading of 2km old gravel roads to concrete paving blocks and storm water					
MIG/FS1211/CF/1	Virginia/Meloding: New indoor sports and recreational facility – phase 1 (MIS:272463)	1 261 127,19	1 169 126,55	1 669 127,25	1 869 127,00	2 169 127,13
MIG/FS1212/HL/1	Thabong (Twenty-Ten): Provision and	-				
MIG/FS1226/S/18		359 780,83	259 780,83	609 780,84	609 780,84	1 009 780,83
/21 MIG/FS1241/W/1	treatment works phase 2 (MIS:271406) Allanridge/Nyakallong: Replacement of old	350 000,00	377 073,89	665 333,51	_	
8/18 MIG/FS1242/S/18	galvanized water pipes with uPVC pipes Virginia: Upgrading of Waste Water Treatment	330 000,00	311 013,09	003 333,31	050.052.20	050.062.20
/19 MIG/F\$1243/W/1	Works – Phase 2 (MIS:273175) Thabong Extension 20 (Hani Park): Extension				859 863,20	959 863,29
8/19	of water network, house connections and meters					
MIG/FS1244/SW/ 18/19	Welkom: Upgrading of Landfill site (MIS:273174)	-	329 341,28	352 066,26	411 096,39	501 351,90
MIG/FS1253/C/18 /18	Allanridge: Provision of water, sanitation and high mast lights at the cemetery (MIS:285012)					350 000,00
	Upgrading & Refurbish T8 sewer pumpstation to address new developments	1 409 289,10	409 289,11	400 000,00		
	Kutlwanong: Upgrading of Outfall sewer		498 807,03	522 913,25	666 885,68	766 885,68
	Meloding upgrading of gravel roads Phase 2					850 000,00
	Thabong Ext 15 Bronville: Bucket Eredication			_	_	
	173 Stands Kutlwanong X9, K2, Block 5 Water	+		-	-	
	connections and meters (400 stands)( Kutlwanong: Replacement of old asbestos water					
	pipes with pvc pipes					
	Replacement of water asbestos pipes in Thabong					
	Upgrading of Odendaalsrus Landfill site					
	Constantia Street Provision and Installation of Street lights					
	Mothusi Road Provision and Installation of					
	Street lights Meloding: Construction of Multipurpose Sports					
	Complex Phase 2					
	Phomolong Upgrading of WWTW  Thabong Ext 22 Tandanani: Roads and					
	Stormwater Thabong Ext 26 Freedom Square: Bucket					
	Eradication 391 Stands					
	Kutlwanong K10 Bucket Eradication					

MIG Reference Nr	Project Description	Dec-18	Jan-19	Feb-19	Mar-19	Apr-19		
	Nyakallong Starmwater Phase 2							
	Welkom Taxi ranks Phase 1							
Total		4 920 951,28	4 434 172,87	6 159 975,27	6 857 507,29	8 684 343,67		
		61 101 773,54	65 535 946,41	71 695 921,68	78 553 428,97	87 237 772,64		
		52%	56%	61%	67%	75%		
	Municipal Manager	44%	50%	62%	72%	82%		

Name: 15 515 099,42 44 885 078,32

	T T			5 829 050,00	5 953 500,00	6 297 750,00	ı
MIG Reference Nr	Project Description	May-19	Jun-19	Total Planned Expenditure for 2018/2019	Planned MIG Expenditure for 2019/2020	Planned MIG Expenditure for 2020/2021	Category
15/4/1/3/1/2	PMU	485 754,18	485 754,16	5 829 050,00	5 953 500,00	6 297 750,00	PMU
MIG/FS0894/S/12 /14	Nyakalong:WWTP Upgrade			8 284 673,05	615 430,42		S
MIG/FS0896/S/11	Matjhabeng: Upgrading of 7 electrical panels at			_	1 058 793,04	55 725,90	S
/12 MIG/FS0926/CF/	sewer pump stations Upgrade and Create New Sports and			531 318,20	_		SP
12/13 MIG/FS0927/S/12	Recreational Facilities Phase 3 Thabong Whites: Septic Tank System	238 045,65	318 091,30	714 136,95	37 684,25		S
/13 MIG/FS0973/S/13			318 091,30	-	37 064,23		
/15 MIG/FS1036/CF/	Virginia: WWTP Sludge Management  Thabong: Upgrading of the far-east hall indoor	1 481 978,19		1 481 978,19			S
14/16	sports and recreational facility (MIS:246840)			8 061 579,13	1 523 797,01		SP
MIG/FS1058/SW/1	Nyakallong: Construction of storm water system – phase 1 (MIS:272693)		825 379,45	825 379,45	-		SW
MIG/FS1065/CF( TR)/15/17	Welkom Regional Taxi Centres	-	2 235 292,97	2 235 292,97	113 436,47		TR
MIG/FS1066/R,S T/15/16	Thabong (Dr Mngoma): Construction of 1.73km paved road and storm water channels			411 423,52	-		R,ST
MIG/FS1104/W/1 5/17	Mmamahabane: Installation of water reticulation to 53 stands (MIS:228886)			36 256,07	-		W
MIG/FS1150/S/16	Mmamahabane: Upgrading of waste water		647 689,50	647 689,50	-		S
/19 MIG/FS1151/W/1	treatment works (MIS:250912) Thabong: Installation of bulk zonal water		_	2 064 491,28	297 500,00	_	W
6/17 MIG/FS1182/S/17	meters and valves (MIS:250932) Phomolong: Upgrading of sewage pumping		846 000,00	846 000,00			S
/19 MIG/FS1206/C/17	station outfall and rising main (MIS:253902)  Mmamahabane (Ventersburg): Development of	1 455 000 00	,	,	12 240 000 02	1 272 741 52	С
/19 MIG/FS1207/R,S	a new cemetery (MIS:271311)  Thabong: Upgrading of 2km old gravel roads to	1 455 000,00	1 455 000,00	13 375 597,68	12 249 099,93	1 273 741,52	
T/17/18	concrete paving blocks and storm water  Virginia/Meloding: New indoor sports and			6 321 353,03	563 988,50		R,ST
MIG/FS1211/CF/1	recreational facility - phase 1 (MIS:272463)	3 069 157,76	3 247 563,70	22 891 169,74	7 065 138,86	1 914 710,99	SP
MIG/FS1212/HL/1	Thabong (Twenty-Ten): Provision and installation of 5 high mast lights (MIS:273111)			-	2 912 201,51	112 739,59	HL
MIG/FS1226/S/18 /21	Kutlwanong: Upgrading of waste water treatment works phase 2 (MIS:271406)	1 609 780,84	1 639 123,39	9 757 460,39	30 358 137,33	1 780 587,88	S
MIG/FS1241/W/1 8/18	Allanridge/Nyakallong: Replacement of old galvanized water pipes with uPVC pipes			5 319 075,02	363 241,76		W
MIG/FS1242/S/18 /19	Virginia: Upgrading of Waste Water Treatment Works – Phase 2 (MIS:273175)	1 007 418,05	1 020 137,11	4 667 281,65	22 730 767,78	1 874 790,55	S
MIG/FS1243/W/1	Thabong Extension 20 (Hani Park): Extension			1 489 361,88	110 493,86		W
	of water network, house connections and meters Welkom: Upgrading of Landfill site	601 351,90	601 352,85	2 796 560,58	6 170 624,81	765 897,61	SWD
18/19 MIG/FS1253/C/18	(MIS:273174) Allanridge: Provision of water, sanitation and	505 175,05	617 299,05	1 472 474,10	1 145 352,69	116 196,02	С
/18	high mast lights at the cemetery (MIS:285012) Upgrading & Refurbish T8 sewer pumpstation	303 173,03	017 277,03	8 265 023,72	879 016,28	110 170,02	S
	to address new developments	866 885,68	1 176 795,40	4 499 172,72	14 032 106,42	875 800,86	S
	Kutlwanong: Upgrading of Outfall sewer	·	,	•		•	
	Meloding upgrading of gravel roads Phase 2  Thabong Ext 15 Bronville: Bucket Eredication	1 200 000,00	1 707 201,18	3 757 201,18	10 068 079,92	613 654,77	R,ST
	173 Stands	-	-	-	821 609,16	4 774 439,29	S
	Kutlwanong X9, K2, Block 5 Water connections and meters (400 stands)(			-	-	2 000 000,00	W
	Kutlwanong: Replacement of old asbestos water pipes with pvc pipes			-	-	6 979 635,89	W
	Replacement of water asbestos pipes in Thabong			-	-	6 688 853,00	W
	Upgrading of Odendaalsrus Landfill site			-		10 904 413,42	SWD
	Constantia Street Provision and Installation of Street lights			-	-	3 240 000,00	SL
	Mothusi Road Provision and Installation of			-	-	5 706 772,25	SL
	Street lights Meloding: Construction of Multipurpose Sports			-	-	10 293 255,00	SP
	Complex Phase 2 Phomolong Upgrading of WWTW			_		10 532 500,00	S
	Thabong Ext 22 Tandanani: Roads and			-		•	R,ST
	Stormwater Thabong Ext 26 Freedom Square: Bucket			-		12 447 500,00	
	Eradication 391 Stands			-		13 405 000,00	S
	Kutlwanong K10 Bucket Eradication			-		11 067 687,37	S

MIG Reference Nr	Project Description	May-19	Jun-19	Total Planned Expenditure for 2018/2019	Planned MIG Expenditure for 2019/2020	Planned MIG Expenditure for 2020/2021	Category
	Nyakallong Starmwater Phase 2			-		2 233 348,09	SW
	Welkom Taxi ranks Phase 1			-		10 000 000,00	TR
				-			
				-			
Total		12 520 547,30	16 822 680,06	116 581 000,00	119 070 000,00	125 955 000,00	
		99 758 319,94	116 581 000,00	116 581 000,00	119 070 000,00	125 955 000,00	
		86%	100%	-	-	-	
	Municipal Manager	92%	100%	31 484 067,07	8 588 935,87	12 207 965,99	SP
	Name:			27,0%	7,2%	9,7%	

MIG Reference Nr	Project Description	
15/4/1/3/1/2	PMU	-
MIG/FS0894/S/12 /14	Nyakalong:WWTP Upgrade	1 487 097,17
MIG/FS0896/S/11 /12	Matjhabeng: Upgrading of 7 electrical panels at	-0,00
MIG/FS0926/CF/	Sewer pump stations Upgrade and Create New Sports and	289,87
12/13 MIG/FS0927/S/12	Recreational Facilities Phase 3 Thabong Whites: Septic Tank System	-
/13 MIG/FS0973/S/13	Virginia: WWTP Sludge Management	-196 084,10
/15 MIG/FS1036/CF/ 14/16	Thabong: Upgrading of the far-east hall indoor sports and recreational facility (MIS:246840)	3 252 465,43
MIG/FS1058/SW/1	Nyakallong: Construction of storm water system – phase 1 (MIS:272693)	1 140 479,81
MIG/FS1065/CF(	Welkom Regional Taxi Centres	-0,00
TR)/15/17 MIG/FS1066/R,S	Thabong (Dr Mngoma): Construction of 1.73km	527 125,41
T/15/16 MIG/FS1104/W/1	paved road and storm water channels  Mmamahabane: Installation of water	-0,00
5/17 MIG/FS1150/S/16	reticulation to 53 stands (MIS:228886)  Mmamahabane: Upgrading of waste water	-576 472,19
/19 MIG/FS1151/W/1	treatment works (MIS:250912) Thabong: Installation of bulk zonal water	-5/6 4/2,19
6/17	meters and valves (MIS:250932)	1 675 442,32
MIG/FS1182/S/17 /19	Phomolong: Upgrading of sewage pumping station outfall and rising main (MIS:253902)	1 437 794,19
MIG/FS1206/C/17 /19	Mmamahabane (Ventersburg): Development of a new cemetery (MIS:271311)	110 872,00
MIG/FS1207/R,S T/17/18	Thabong: Upgrading of 2km old gravel roads to concrete paving blocks and storm water	3 977 805,04
MIG/FS1211/CF/1	Virginia/Meloding: New indoor sports and	-111 640,54
MIG/FS1212/HL/1	Thabong (Twenty-Ten): Provision and installation of 5 high mast lights (MIS:273111)	0,00
MIG/FS1226/S/18 /21	Kutlwanong: Upgrading of waste water	-1 410 581,38
MIG/FS1241/W/1	treatment works phase 2 (MIS:271406) Allanridge/Nyakallong: Replacement of old	458 339,47
8/18 MIG/FS1242/S/18	0 10 0	-4 514 359,41
/19 MIG/FS1243/W/1	Works – Phase 2 (MIS:273175) Thabong Extension 20 (Hani Park): Extension	822 852,88
8/19 MIG/FS1244/SW/	of water network, house connections and meters Welkom: Upgrading of Landfill site	
18/19	(MIS:273174) Allanridge: Provision of water, sanitation and	300 000,00
/18	high mast lights at the cemetery (MIS:285012)	-20,00
	Upgrading & Refurbish T8 sewer pumpstation to address new developments	-1 941 040,93
	Kutlwanong: Upgrading of Outfall sewer	-553 621,65
	Meloding upgrading of gravel roads Phase 2	10 754 689,13
	Thabong Ext 15 Bronville: Bucket Eredication 173 Stands	403 951,55
	Kutlwanong X9, K2, Block 5 Water	112 676,00
	connections and meters (400 stands)( Kutlwanong: Replacement of old asbestos water	838 713,31
	pipes with pvc pipes Replacement of water asbestos pipes in	1 311 147,00
	Thabong	
	Upgrading of Odendaalsrus Landfill site  Constantia Street Provision and Installation of	484 007,86
	Street lights  Mothusi Road Provision and Installation of	360 000,00
	Street lights  Meloding: Construction of Multipurpose Sports	300 356,44
	Complex Phase 2	10 900 745,00
	Phomolong Upgrading of WWTW	17 467 500,00
	Thabong Ext 22 Tandanani: Roads and Stormwater	552 500,00
	Thabong Ext 26 Freedom Square: Bucket Eradication 391 Stands	595 000,00
	Kutlwanong K10 Bucket Eradication	4 932 312,63

MIG Reference Nr	Project Description	
	Nyakallong Starmwater Phase 2	5 766 651,91
	Welkom Taxi ranks Phase 1	10 000 000,00
		-
		-
Total		

Municipal Manager

Name:

# **Contact Details**

	Name
Municipal Manager	Mr T Tsoaeli
Chief Financial Officer	Mr T Panyani
Technical Director	Mrs HB Maswanganyi
PMU Manager/Coordinator	Ms NF Nkwinika
PMU Data Capturer	Ms S Sethole/ Me Y Mereko
PMU (Engineer)	Ms NV Xamesi
PMU (Senior Technician)	Ms M Maboza
PMU (EPWP Coordinator)	Ms N Mabini
PMU (Other)	
PMU (Other)	

E-mail addres	Contact Number: Mobile	Contact Number: Office
thabiso.tsoaeli@matjhabeng.co.za	079 898 0891	057 391 3359
thabo.panyani@majhabeng.co.za	082 551 4866	057 391 3416
betty.tlhabani@matjhabeng.co.za	071 607 8080	057 916 4032
ndzalo.marai@matjhabeng.co.za	071 363 1448	057 916 4117
sheila.sethole@matjhabeng.co.za	076 035 8455	057 916 4112
nokwanda.xamesi@matjhabeng.co.za	071 363 1024	057 916 4113
moroesi.maboza@matjhabeng.co.za	071 363 1241	057 916 4065
nozandile.mabini@matjhabeng.co.za	073 131 3241	057 916 4111

Fax Number
057 357 4393
057 353 1187
057 352 7960
057 352 7960
057 352 7960
057 352 7960
057 352 7960
057 352 7960