10/09/2017

INFRASTRUCTURE DIRECTORATE

MONTHLY REPORT – AUGUST 2017



MATJHABENG MUNICIPALITY

TABLE OF CONTENTS

EX	ECU	TIVE SUMMARY	3
1.		PLEMENTATION OF MAYORAL COMMITTEE AND COUNCIL RESOLUTIONS	
2.		OJECT MANAGEMENT UNIT (PMU)	
3.		PARTMENT CIVIL ENGINEERING	
	3.1	ROADS AND STORM WATER MAINTENANCE (CENTRAL)	
	3.2	BUILDING MAINTENANCE	11
	3.3	WATER DEMAND MANAGEMENT	13
	3.4	WATER MAINTENANCE (CENTRAL)	16
	3.5	SEWER MAINTENANCE (CENTRAL)	18
	3.6	WASTE WATER TREATMENT WORKS & PUMP STATIONS	20
	3.7	PUMP STATIONS	22
	3.8	MATJHABENG LABORATORY	23
	3.9	CIVIL ENGINEERING EAST	26
	3.10	CIVIL ENGINEERING (WEST)	29
4.	DE	PARTMENT ELECTRICAL ENGINEERING	32
5.	SU	MMARY OF STATISTICS	37
	5.1	INFRASTRUCTURE ADMINISTRATION: SUBMISSIONS/REQUISITIONS PROCESSED	38
	5.2	INFRASTRUCTURE: FILLED VERSUS APPROVED POSITIONS	38
	5.3	ENGINEERING VEHICLE STATISTICS Error! Bookmark not defi	ined.
	5.4	CRITICAL VEHICLES Error! Bookmark not defi	ined.
	5.5	RENTED VEHICLES Error! Bookmark not defi	ined.
	5.6	PAN LEVELS MONITORING 31 MARCH 2017 (19/8/1/1)Error! Bookmark not defi	ined.
6	CO	NCI LISION	20

EXECUTIVE SUMMARY

The Civil Engineering Department is responsible for maintenance of Water, Sewer, Roads, Storm Water and Municipal Buildings in all the Units of the Municipality. This includes operation and maintenance of 11 Waste Water Treatment Works and 47 Sewer and Purified Effluent Pump Stations.

The above responsibility is undertaken through the following branches that are under Civil Engineering Department:

• Water and Effluent Water (Central)

Responsible for maintenance of water and sewer network in central unit through preventative and reactive maintenance. The branch is also responsible for operation and maintenance of all waste water treatment works and sewer and purified effluent pump stations in all units. Laboratory Services also fall under this branch.

• Roads, Storm Water and Building Maintenance

Responsible for maintenance of roads and storm water in central unit through preventative maintenance. The branch is also responsible for maintenance of Municipal Buildings in all the units

• Water Demand Management

This branch is responsible for protection of revenue through implementation of water conservation and demand management strategies and maintenance of all water meters in all units.

• Infrastructure - East Unit

This branch is responsible for maintenance of water, sewer, roads and storm water infrastructure in Virginia, Meloding, Henneman, Phomolong, Whites, Ventersburg and Mmamahabane.

• Infrastructure – West Unit

This branch is responsible for maintenance of water, sewer, roads and storm water infrastructure in Odendaalsrus, Kutlwanong, Alanridge and Nyakallong.

The Electrical Engineering Department is responsible for the following:

- Electrical networks:
 - Low Voltage Distribution Networks 400V
 - Medium Voltage Distribution Networks in, 6.6 kV, 11kV
 - High Voltage Networks, 132 kV
- Streetlights and High Mast Lights
- Design, Planning and Technical support
- Mini substations, Kiosks and Substations

The Project Management Unit is responsible for the implementation and monitoring of Infrastructure Capital projects, mainly those funded from the Municipal Infrastructure Grant (MIG) which is a conditional Grant guided by the Division of Revenue Act (DORA).

1. IMPLEMENTATION OF MAYORAL COMMITTEE AND COUNCIL RESOLUTIONS

The progress report on the implementation of Mayoral Committee (MAYCO) and Council resolutions from **January to July 2017** is attached in **Annexure A** of this report but summarized as follows:

RESOLUTIONS	TOTAL	IMPLEMENTED	IN PROGRESS	OUTSTANDING
MAYORAL COMMITTEE	17	4	11	2
COUNCIL	12	5	5	2

2. PROJECT MANAGEMENT UNIT (PMU)

2.1 Overview of Performance

There are various projects currently being implemented and are on various stages as follows:

Project Description	Budget for 2017/2018	Current Expenditure	Current Progress	Contractual Completion Date	Challenges	Intervention/ Remedial Action	Other Comments
Kutlwanong: Creation and Upgrading of Cemeteries	R 45,000.00	R0.00 (0%)	Retention Stage	30/03/2017	None to report	N/A	Project is at completion with a liability period of 12 months
Meloding:Creation and Upgrading of Cemeteries	R 45,000.00	R0.00 (0%)	Retention Stage	30/03/2017	None to report	N/A	Project is at completion with a liability period of 12 months
Phomolong: Creation and Upgrading of Cemeteries	R 45,000.00	R0.00 (0%)	Retention Stage	30/03/2017	None to report	N/A	Project is at completion with a liability period of 12 months
Welkom: Upgrading & Provision of New Facilities for Streets Traders	R 77,573.67	R0.00 (0%)	Retention Stage	30/07/2016	Cabling was not included in the first variation order	Contractor is busy with a quotation for the trenching and cable	Final retention to be paid end of August
Virginia: Creation and Upgrading of Cemeteries	R 45,000.00	R0.00 (0%)	Retention Stage	30/03/2017	None to report	N/A	Project is at completion with a liability period of 12 months
Bronville: Creation and Upgrading of Cemeteries	R 45,000.00	R0.00 (0%)	Retention Stage	30/03/2017	None to report	N/A	Project is at completion with a liability period of 12 months
Nyakalong:WWTP Upgrade	R 11,555,924.35	R 912,827.87 (7.9%)	Construction Stage (68% to completion)	30/10/2018	Progress is slow	Contractor to catch up in Phase 2 of the project	None
Welkom:Industrial park SMME Zone Fencing/ Paving & Shelter	R 800,552.04	R0.00 (0%)	Retention Stage	30/01/2017	None to report	N/A	Project is at completion with a liability period of 12 months
Matjhabeng: Upgrading of 7 electrical panels at sewer pump stations	R 50,000.00	R0.00 (0%)	Design and Tender	N/A	None to report	N/A	The project is in the process of being resuscitated.

Project Description	Budget for 2017/2018	Current Expenditure	Current Progress	Contractual Completion Date	Challenges	Intervention/ Remedial Action	Other Comments
Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong Stadium, Zuka Baloi Stadium & Kopano Indoor Centre	R 4,267,394.17	R 3 021 347.91 (70%)	Construction Stage (99% to completion)	30/07/2017	None to report	N/A	Project is at practical completion stage. The contractor is currently working on completing snags
Whites: Septic Tank System	R 714,136.35	R0.00 (0%)	Design Stage	31/08/2017	Borda has not been communicating with the municipality regardless of numerous follow up e-mails sent to them.	PMU will visit City of eThekwini for a benchmarking exercise	E'tsho will take over the design processes.
Phomolong: Construction of new outfall sewer for 4871 stands	R 118,926.74	R 118,926.74 (100%	Retention Stage	21/01/2016	None to report	N/A	None
Virginia: WWTP Sludge Management	R 11,337,160.96	R 2 137 488.76 (19%)	Construction Stage (95 % to completion)	30/08/2018	None to report	N/A	Project running smoothly
Welkom (Thabong) T16: Construction Waterborne Sanitation for 1300 Stands	R 205,344.81	R0.00 (0%)	Construction Stage (96% to completion)	30/04/2017	There are existing lines that are still need to be unblocked	Infrastructure has been requested to assist.	None
Matjhabeng High Mast Lights Installation at Bronville and Meloding	R 445,115.16	R0.00 (0%)	Retention Stage	31/10/2016	None	N/A	Finalizing close out report
Thabong: Upgrading of the far-east hall indoor sports and recreational facility (MIS:246840)	R 14,300,704.02	R 1 518 208.74 (10%)	Construction Stage (75 % to completion)	28/03/2018	None	N/A	Project is running smoothly

Project Description	Budget for 2017/2018	Current Expenditure	Current Progress	Contractual Completion Date	Challenges	Intervention/ Remedial Action	Other Comments
Nyakallong: Construction of storm water system – phase 1 (MIS:219132)	R 10,648,557.52	R 3 400 887.89 (32%)	Construction (37%)	30/11/2017	Budget maintenance has been re-submitted for consideration	N/A	Project is running smoothly
Thabong: Construction of 1.26km paved streets and storm water channel in Themba, Lonenly and Boyd (Old Thabong) (MIS:228095)	R 448,347.59	R0.00 (0%)	Retention Stage	30/09/2016	None	N/A	Still need to install speed humps
Thabong: Construction of 1.54km paved streets and storm water channel in Thokoza, Hlahala and Thuhlwane (MIS:228067)	R 857,647.42	R0.00 (0%)	Retention Stage	30/03/2017	None	N/A	Still need to install speed humps
Welkom Regional Taxi Centres	R 603 673.56	R 603 673.56 (100%)	Design Stage	15/08/2019	Acting MM to draft a follow up letter to HOD Police Roads and Transport regarding cooperation on the project	Letter was drafted and sent to the HOD. The Municipality is awaiting response	None
Construstion of Dr Mgoma road in Thabong	R 4,651,476.72	R 1 431 587.65 (30%)	Construction Stage (79% to completion)	30/07/2017	None	N/A	We are applying for Budget Maintenance
Mmamahabane: Installation of water reticulation to 53 stands (MIS:228886)	R 195,519.36	R0.00 (0%)	Construction Stage (83% to completion)	30/06/2017	None	N/A	Project is running smoothly

Project Description	Budget for 2017/2018	Current Expenditure	Current Progress	Contractual Completion Date	Challenges	Intervention/ Remedial Action	Other Comments
Mmamahabane: Upgrading of waste water treatment works (MIS:250912)	R 5,843,808.59	R0.00 (0%)	None - Project is on hold	30/02/2018	Project is on hold	N/A	We are applying for Budget Maintenance
Thabong: Installation of bulk zonal water meters and valves (MIS:250932)	R 3,642,682.00	R 196 148.40 (5%)	Design Stage	30/11/2017	None	N/A	Consultants currently busy with verifications so to finalize designs
Virginia/Meloding: Construction of 2km paved roads and storm water drainage (MIS:248971)	R 9,029,447.93	R 4 114 468.85 (45%)	Construction Stage (30% to completion)	30/11/2017	None	N/A	Project is running smoothly
Phomolong: Upgrading of sewage pumping station outfall and rising main (MIS:253902)	R 15,130,738.39	R 1 741 226.66 (11%)	Construction - Site Establishme nt	30/05/2018	None	N/A	Project is running smoothly
TOTAL	R 121,216,000.00						

2.2 Human Resources

The operational costs of the PMU are funded from the MIG allocation and has been approved for R **6,060,800.00** for the current financial year. The Staff complement of PMU is currently as follows:

Department/Branch	Approved	Filled	Vacant	Acting	Comments
PMU	16	7	9	1	

2.3 MIG Expenditure

The overall current expenditure is summarized as follows:

ALLOCATION	PLANNED EXPENDITURE	CURRENT CUMULATIVE EXPENDITURE	BALANCE TO BE SPENT
R 121,216,000.00	R 28,300,832.80	R 19 196 793.03	R102 019 207.00
	(23%)	(16%)	(84%)

We are have under spent by 7% due to no expenditure in July on projects namely Nyakallong Wastewater Treatment Works and Mmamahabane Waste Water Treatment Work for both July and August.

2.4 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Technical Positions are	Positions are Positions have been advertised internally but	
vacant	interviews must be held and appointments done	
Under expenditure	Resolution of the appointment of a contractor in	MM
	Mmamahabane WWTW	
Appointment of consultants	Consultants need to be appointed	Bid Committees: MM
for projects		
Registration of projects	Consultants need to be appointed	Bid Committees: MM

3. <u>DEPARTMENT CIVIL ENGINEERING</u>

3.1 ROADS AND STORM WATER MAINTENANCE (CENTRAL)

3.1.1 Overview of Performance

Due to shortages of material, vehicles, equipment and industrial action by our employees that we encountered, the roads and storm water maintenance section failed to attend to crucial maintenance and complaints received.

3.1.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** respectively of the monthly report, however the following was achieved for **August** 2017 by the Roads & Stormwater Maintenance:

- Repair of potholes target was 658m² but the section managed to achieve 72m².
- Preparation of 24m² of potholes was done.

- Maintenance of gravel roads target was 1250m but the section managed to achieve 0m.
- Cleaning of lined stormwater channels target was 146m but the section managed to achieve 0m.
- Cleaning of unlined stormwater channels target was 167m but the section managed to achieve 0m.
- Cleaning of storm water drainage pipes target was 42m but the section managed to achieve 0m.
- Number of stolen or damaged catch pits and manhole lids repaired or replaced target was 4 but the section managed to achieve 0m.
- Cleaning and maintenance of storm-water catch pits 6 was cleaned.

3.1.3 Resources

• Human resources

Department/Branch	Approved	Filled	Vacant	Acting	Comments
Roads &	158	66	92	9	
Stormwater Central					

• Plant and equipment

Type of vehicle /	Quantity	Days Available	Comments
Equipment			
Grader	5	0	Hired/Mechanical Workshop
Excavator	1	0	
Front-end Loader	1	0	Mechanical Workshop
TLB	2	0	Mechanical Workshop
Roller	2	0	Mechanical Workshop
Grab trucks	5	0	Mechanical Workshop
Medium Truck	1	1	Mechanical Workshop
Water tankers	2	0	Mechanical Workshop
Tipper truck	5	0	Mechanical Workshop
Tipper truck Medium	7	5	Mechanical Workshop
Low-bed	2	30	Mechanical Workshop
LDV	4	0	Mechanical Workshop
Sedan	1	0	Mechanical Workshop

• Materials

Submissions to request for procurement of Materials that were submitted this month of **August 2017** are summarized as follows:

Number of Requests	Orders issued	Outstanding orders
0	0	0

3.1.4 Theft and Vandalism

None

3.1.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Availability of material, vehicles and equipment remains a challenge.	 Vehicles and equipment must be available to do service delivery e.g patching of potholes, graveling of roads. Contractor for the Resealing Tender is appointed. Hire in equipment. Service providers are appointed for patching materials. The stores must be opened and be in full operation. 	
Orders are not done in time.	The issuing of orders must be done faster to obtain material and equipment.	
No Storm water Forman	The position must be filled.	
Payment of Service Providers	Service Providers must be paid on time.	

3.1.6 Occupational Health and Safety meetings

None was held due to a lack of nominations and training of health and safety representatives.

3.2 **BUILDING MAINTENANCE**

3.2.1 Overview of Performance

Refer to achievements in 3.2.2

3.2.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** of the monthly report, however the following was achieved for **August** 2017 by the Building Section:

- Replaced one (1) damaged roll up door.
- Replaced three (3) damaged outside wooden doors.
- Replaced one (1) damaged internal wooden door.
- Replaced three (3) damaged door locks.
- Replaced seven (7) cisterns and two (2) geyser valves.
- Repaired twenty five (25) leaking/burst water pipes.
- Repaired/opened seven (7) blocked sewer pipes.
- Restored water supply to Caretaker's house & Pavilion of Zuka Baloyi Stadium.
- Repaired roof leak for unit no.RN48 Rathaba hostel.
- Painted three (3) newly installed outside doors for units RC1/9, RN48 & RAA1/4 Rathaba hostel.
- Cleaned concrete roof membranes, gutter outlets & downpipes of four (4) Municipal buildings.

3.2.3 Resources

• Human resources

Department/Branch	Approved	Filled	Vacant	Acting	Comments
Branch: Buildings	55	28	27	2	There is a serious shortage of personnel in the section.

• Plant and equipment

Type of vehicle / Equipment	Quantity	Days Available	Comments
Medium Truck	1	24 days	- CCT 691 FS, in operation, was in
			workshop for 7 days due to faulty starter wiring.
LDV's	1	28 days	- DWT 905 FS, in operation, was in workshop for 3 days due to faulty
			brakes and lack of power.
LDV's	1	30 days	- DWL 044 FS, in operation, was in
			workshop for 1 day due to faulty starter.
LDV's	1	0 days	DWT 902 FS, Error! Not a valid link.
LDV's	1	0 days	BHZ 326 FS, in Error! Not a valid link.
LDV's	1	0 days	CBR 284 FS, Error! Not a valid link.
LDV's	1	0 days	CBR 289 FS, Error! Not a valid link.

• Materials

Submissions to request for procurement of Materials that were submitted this month of **August 2017** are summarized as follows:

Number of Requests	Orders issued	Outstanding orders
16	0	16

3.2.4 Theft and Vandalism

None

3.2.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Turn-around time for processing of orders by	A list of all outstanding orders for	
Supply Chain Management needs to be	materials will be compiled and sent to	
improved.	Supply Chain Man for them to source	
	materials from appointed service	
	providers.	
The appointed service providers are not	Regular follow up for outstanding	
always delivering the correct materials	orders is made to Supply Chain	
required as per official orders and at the same	Management.	

Challenge	Proposed intervention	Responsibility
time; they claim that delivery depends on		
availability of materials, this result in delays		
before execution of maintenance.		
Shortage of vehicles due to breakdowns and	Finance dept should negotiate new	
aging of current fleet.	payment agreements with building	
	materials suppliers to avoid accounts	
	being suspended and or closed.	
	Re-opening of stores in 4 th Street for	
	the safe keeping of materials in large	
	quantities.	
	Vacant posts of Artisans that are	
	budgeted for should be filled as soon as	
	possible	

3.2.6 Occupational Health and Safety meetings

None was held due to a lack of nominations and training of health and safety representatives.

3.3 WATER DEMAND MANAGEMENT

3.3.1 Overview of performance

Refer to achievements in 3.3.2

3.3.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B** and C of the monthly report, however the following was achieved for **August** 2017 by the Water Demand Section

ACTION	PERFORMANCE	COMMENTS
Conduct 1 leak detection investigation and analysis to determine priority list.	One leak detection report. 100% achieved	A leak detection report is received from the Service Provider on a monthly basis.
Install 50 water meters at developed parks and communal standpipes	0	Work in progress.
Replacement of water meters done by Water Demand Management. Number of Meters replaced	Planned: 150 Done: 43 29 % achieved	The Section had only one vehicle for 15 days on average for the month of August 2017.
Repair of water meters done by Water Demand Management. Number of Meters repaired	Planned: 250 Done: 303 121 % achieved	The Section had only one vehicle for 15 days on average for the month of August 2017. A vehicle was borrowed from Water Section over weekends to address backlog.
Monitoring of bulk water meters done by Water Demand Management. Number of Meters Monitored.	Planned: 10 Done : 0 0% achieved	The Plu.ber did not have a vehicle
Monitoring of disconnections water meters done by Water Demand Management. Number of Meters Monitored	Planned: 50 Done : 0 0%	No disconnection list was issued for Aug 2017.
Meter investigations done by Water Demand Management. Number of Meters investigated	Planned: 500 Done : 406 81% achieved	Revenue Inspectors are currently working in the Central Area only, due to a dispute with regards to their travelling allowance. Report resubmitted to HR to address the matter. The matter is however still

3.3.3 Resources

• Human Resources

Department/Branch	Approved	Filled	Vacant	Acting	Comments
Water Demand	61	10	51	8	Critically understaffed

• Plant and Equipment

Type of vehicle /	Quantity	Days Available	Comments
Equipment			
1 Tonner	1	0	The vehicle borrowed from LED was in an
			accident and is not mobile.
Citi Golf	1	0	The vehicle was returned to the mechanical
			workshop as it is unroadworthy and a danger to
			the driver.
Private	1	Plumber is using his private vehicle in th	
			execution of his duties. One Asst Artisan Gr I
			who use his vehicle, was standing for 15 days on
			average.
Leak Detection	2	0	Requisition done. Order is awaited. No order
Device			received yet.

Materials

Submissions to request for procurement of Materials that were submitted this month of **August 2017** are summarized as follows:

Number of Requests	Orders issued	Outstanding orders
2	0	1 from previous months

3.3.4 Theft and Vandalism

2 Water meters was reported as stolen

3.3.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
The productivity of Revenue Inspectors is below 10%.	The matter was already escalated to the Human Resources Department for intervention. No respond or action received yet.	Human Resources / HR
	respond of detion received yet.	

Challenge	Proposed intervention	Responsibility
2 of the 3 Acting Assistant Artisans do not get cell phone allowance. They complain that they do not have airtime to communicate to the office in cases of emergency. A request was previously prepared, but not processed	Request was submitted to the Office of the Senior Manager Civil Engineering for approval. No respond or action received yet.	Acting Manager Water Demand
The Section is critically understaffed with regards to Technicians. This create a vacuum with regards to technical expertise in the Section	Request for filling of vacancies was prepared on numerous occasions, but no posts are filled yet.	Human Resources
Personnel is not familiar with the necessary Human Resources Policies and this create a problem with discipline in the Section	Induction of personnel Labour Relations and Human Resources departments is very necessary. The matter was discussed in the Management meeting. No induction yet.	Human Resources Labour Relations
Shortage of vehicles. The section is currently depending on two personnel to use their private vehicles to execute their work. If these vehicles become unavailable, the Section will not be able to address any water losses	Purchasing of new vehicles	Fleet Management
Billing information for July and August 2017, not received. The Water Balance could not be updated	The matter must be escalated to EXCO.	Snr Manager / Executive Director Infrastructure
Updating of By-law is a challenge. Due to the critical shortage of staff, it is very difficult to finalize the updating of the by-law	Updating must be prioritized	Infrastructure Managers

3.3.6 Occupational Health and Safety meetings

None. The Section does not have capacity to conduct regular monthly meetings.

3.3.7 WATER CONSERVATION AND DEMAND MANAGEMENT STRATEGIES

3.3.7.1 Strategy, plan and implementation

The WC and Demand Management Strategy must be aligned with the 2017/18 IDP. Work in progress.

3.3.7.2 Asset Management

No	Action	Comment
1	Meter Replacement Programme	As per the SDBIP
2.	Valve and Hydrant Replacement Programme	Programme must be compiled – Assistance from Cuban Engineers was requested. No assistance received from the Cuban Engineers.
3.	Mains Replacement Programme	As per the SDBIP

3.3.7.3 Customer Care and Communication to Consumers

No approved Customer Care Charter in place. The Municipality do have Customer Care Offices in each town, to receive customer complaints from the public.

3.3.7.4 Technical Skills

The Maintenance Team in Water Demand is critically understaffed. Refer to Point 2 above for details.

3.3.7.5 IWA Water Balance

The Water Loss Report for 2016/2017 fin year was compiled and submitted. An Item must be submitted to EXCO. No Water Balance for the Jul-Aug 2017 was compiled due to non-availability of billing information. Refer to 3.3.5.

3.3.7.6 War on Leaks Programme

The placement of students in the Municipality was completed during July 2017.

3.3.7.7 Projects: Provision of Leak Detection and Repair Services: 2 year contract

Survey Statistics for August 2017

Town/Area	Pipe	Km	Total	Main Line	Valves	Service	House	Visible	Buried
	Distance	Surveyed	Leaks	Detected	& FH	Connection	Conn		leakages
	(km)	(Level 2)	detected		Leaks	Leaks	Leaks		
Welkom CBD	383	290	363	95	103	98	67	190	173
Flamingo Park	41	41	40	7	12	11	10	25	15
Naudeville	22	22	18	6	8	3	1	9	9
Rheederpark	23	23	28	3	5	14	6	15	13
Riebeeckstad	111	99	91	12	22	21	36	61	30
Bronville	43	43	66	9		23	34		31
Allanridge		33	5	1	1		3		1
Thabong		112.5	181	12	2	49	67		
TOTAL	623	663.5	792	145	153	219	224		

Notes: The leak detection report is cumulative since May 2017.

3.4 WATER MAINTENANCE (CENTRAL)

3.4.1 Overview of the performance:

Refer to achievements in 3.4.2

3.4.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** of the monthly report, however the following was achieved for **August** 2017 by the Water Section Central:

The main objective in the section is to reduce back logs for meter repairs, leaking pipes and burst lines by 60%.

A total of 301 water complaints for the Welkom Central area were received (of which 5413 were from the backlog) and 178 were reported back to have been done by Water Maintenance personnel bringing the backlog up to 5536. Three TLB's were hired to help in capacitating the maintenance teams, during this month, although they worked 15 days each due to a week without a TLB. 122 Back fillings were also done during this month

3.4.3 Resources

• Human resources

At least twelve General workers are urgently needed to work at water maintenance teams, although this is dependent on vehicle availability.

Department/Branch	Approved	Filled	Acting	Comments
Water Maintenance Central	109	42	67	Critically understaffed

• Plant and equipment

- Only three bakkies were operational at Water Central for most part of July 2017 and were exchanged between stand-by Plumbers weekly. One bakkie has been lent to Water Demand Section
- Water Central TLB has been at the mechanical workshop for service since June 2016 and the one borrowed by Sewer Central is not working also.
- Water Central grab truck does not have a working grab, resulting in a TLB being used to assist with backfillings. A grab truck from Sewer Central is assisting Water Central although it does not have the grab.
- Four water pumps are operational since July 2017
- Four Trailer are Operational since July 2017

Type of vehicle /	Quantity	Days Available	Comments
Equipment			
	1	0	At mechanical workshop, broken by pump
LDV ((DLL 956 FS)			station driver since February 2017
	1	31	At mechanical workshop, smoking since
LDV (DWZ 815 FS)			March 2017
LDV (DWL 039 FS)	1	31	Operational, Working at Sewer Central
LDV (DWL 048 FS)	1	31	Working at Water Demand monthly
LDV (DLL 952 FS)	1	0	At mechanical workshop
	1	31	Operational, exchanged between stand by
LDV (DWL 037 FS)			plumbers
Grab Truck (DXT 428	1	31	Grab and truck side broken, STUDS
FS)			
Grab Truck (DXT 429	1	0	Borrowed from Sewer Central, grab still
FS)			not fixed and studs
TLB (DWT 184 FS)	1	0	At mechanical workshop since June 2016,
			needs service
TLB (DND 792 FS)	1	0	Borrowed from Sewer Central
Trailer	1	31	Operational
Trailer	1	31	Operational
Trailer	1	31	Operational
Trailer	1	31	Operational
Pump	1	31	Operational
Pump	1	31	Operational
Pump	1	31	Operational
Pump	1	31	Operational
Generator	1	31	Operational
Generator	1	31	Operational

Materials

Eight Submissions to request for procurement of thread machine, steel pipe and TLB's were submitted this month. Six orders for TLB's (8 days and 30 days) have been issued this month and two materials done in May and July 2017 are still not issued. The total number of outstanding orders is ten:

Number of Requests	Orders issued	Outstanding orders	
o	6	10	
8	6	10	

3.4.4 Theft and Vandalism

None

3.4.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Serious personnel, equipment and vehicles shortages.	Expedite the filling of advertised positions.	
Inability to replace infrastructure rather than to repair it.	Report system of complaints must be revisited.	
Poorly resourced water loss control and revenue protection	Staff capacity must be improved.	
	Supply Chain has to facilitate payment and processing of orders.	
	Tedious procurement of highly specialized maintenance repair equipment must be improved.	

3.4.6 Occupational Health and Safety meetings

None

3.5 SEWER MAINTENANCE (CENTRAL)

3.5.1 Overview of Performance

Refer to achievements in 3.5.2

3.5.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** of the monthly report, however the following was achieved for **August** 2017 by the Sewer Section Central:

Not all block drain complaints received for the month were attended to.

1047 complaints were received for Welkom Central (of which 642 were from the July 2017 backlog and 405 received in August 2017), 244 were reported back to have been done by Waste Water Maintenance personnel bringing the backlog to 803.

18

3.5.3 Resources

• Human resources

Department/Branch	Approved	Filled	Acting	Comments
Sewer Maintenance Central	72	29	4	

• Plant and equipment

Type of vehicle / Equipment	Quantity	Days Available	Comments

• Materials

Submissions to request for procurement of Materials that were submitted this month of **August 2017** are summarized as follows:

Number of Requests	Orders issued	Outstanding orders
9	0	9

3.5.4 Theft and Vandalism

None

3.5.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Serious personnel and equipment	Staff capacity must be improved	
shortages		
Inability to replace infrastructure rather than to repair it.	Report system of complaints must be revisited.	
Excavation of sewer lines more	Tedious procurement of highly specialized	
than 7m deep.	maintenance repair equipment must be improved	
Requisitions have been submitted	Supply Chain to open store before the end of this	
to Supply Chain Management and	month.	
covered are received.		

3.5.6 Occupational Health and Safety meetings

None

3.6 WASTE WATER TREATMENT WORKS & PUMP STATIONS

3.6.1 Overview of Performance

- Phomolong, Virginia, Hennenman Thabong, are in fair working condition and almost all are complying with the General Standards.
- Witpan is still under construction due to snacks on the plant.
- Ventersburg / Mmamahabane (Oxidation ponds) been cleaned.
- Theronia is out of operation. ASIP Request approved Water rerouted through the Maturation River.
- Kutlwanong all Mechanical rakes are standing and one out of four pumps at inlet works are operating. All Aerators cables stolen

3.6.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B** and C of the monthly report, however the following was achieved for **August** 2017 at the Waste Water Treatment Works:

All data captured and stored for Green Drop assessment purposes.

- Odendaalsrus drink water line to plant been stolen on daily bases no way of replacing it. Panels need to be replaced (been damaged by the gas in the inlet works)
- Kutlwanong in operation. Plant need 24 hour Process Controller to ensure proper operation of the plant, request was submitted to HR.
- New pump installed at inlet works assisting with lowering inflow to the plant.
- One RAS pumps bottom bearing broken cause SST to block (one bottom bearing repaired but SST still blocked)
- Phomolong theft at chlorine building, security not up to standard.
- Phomolong one screw pump need to be repaired.
- Theronia: Security needs to be improved. Plant needs to be divided into three security areas, which need to be inspected per area as the plant is too big for only 2 Security Guards.
- Theronia, pump station, bio filters, humus dams, and three pump stations need to be upgraded.
- Armed response security needs to be located at the plant before refurbishment of the plant begins.
- Thabong one inlet screw pumps out of operation, only one order received.

Waste Water Treatment Plant	% Functional	Comments
Thabong	60%	Security has not replaced any of the items that were stolen on the plant. Theft happened again and all aerators cables were stolen; only two could be repaired. Waiting cleaning of digesters orders was cancelled to be revised.
Phomolong	80%	Inlet screw pumps one out of operation. SST plates were stolen and scum box fall inside. SST standing, Centre Colom broken on the SST. Repairs of some of the aerator gearboxes was done Theft of chlorine equipment, no chlorination can take place.
Hennenman	70%	One return sludge pump out of operation Inlet screens to be replaced.

Virginia A Side	0%	
Virginia B Side	35%	Virginia WWTW are currently been upgraded on MIG
		project.
Odendaalsrus	80%	Plant receives almost no water.
		Humus dam blocked needs to be opened.
		Drink water line to the plant stolen.
Allanridge	10%	Plant be upgraded on MIG project
		SST bridges both installed.
		Reactor and sst have been cleaned
Theronia	10%	Biofilters glugging due to sludge from Pst entering the
		biofilters PST can't be dislodged all cables to pump
		stations stolen.
		Theft on plant damage of almost all the pump stations.
		All sluices are stolen, Bio filter arms.
		SLA signed for upgrade of Theronia.
Ventersburg/ Mmamahabane	50%	Plant to be upgraded are approved and will start in
		2017
Kutwanong	50%	Inlet works one pump in operation.
		One RAS pumps out of operation due to bad product
		been installed by contractor
		All Mechanical screens out of operation.
		All cables on reactor stolen.

3.6.3 Resources

• Human resources

Department/Branch	Approved	Filled	Acting	Comments
Waste Water Treatment Works &	154	160	13	There is more people at
Pump Stations			2	pump stations than on
				the current structure

• Plant and equipment

Type of vehicle / Equipment	Quantity	Days Available	Comments
			- Mechanical Workshop
LDV	4	2-31 days	- Sewer department bakkie
			- Operational
Sedan	1	1-0 days	- Mechanical Workshop
		2 –31 days	- Operational, only need battery
Tractor	4	1-0 days	- Borrowed from Storm water
		1-0 days	- Mechanical Workshop
Truck	1	0	- Standing at mechanical workshop
TLB	1	18	- Need battery bat is operational
	3	1 – 31 days	- Used by maintenance team
Water pump trailer		1 – 17 days	- Used by maintenance team
		1 – 31 days	- Operational

• Materials

Submissions to request for procurement of Materials that were submitted this month of **August 2017** are summarized as follows:

Number of Requests	Orders issued	Outstanding orders
3	3	16

3.6.4 Theft and Vandalism

None

3.6.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Serious personnel, equipment end	Virginia: Is in process of refurbishment-	
commercial vehicle problems.	Tender 66% completed.	
Vehicles (trucks for removing telecom	Kutlwanong: Qualified process controller	
containers on all the purification plants)	needs to be appointed.	
Personnel are needed at some of the	Witpan is currently under construction to	
purification plants.	be commissioned in June 2017.	
Urgently needs more armed security at	Phomolong Plant orders were given to	
Theronia-, Thabong-and Odendaalsrus plants.	Electro-Mechanical for repairing of raw	
	pumps.	
Theft is occurring at all plants and is stripping	Mmamahabane /Ventersburg: Project	
them to a standstill.	approved to be started in 2017.	
Theronia- 66 pump station needs urgent	Nyakkalong Is in process of	
attention to help reduce pan water levels.	refurbishment- Tender 66% completed.	
Fence at Theronia complete but still theft is	Odendaalsrus Plant repairs needs to be	
happening.	done in-house. (done)	
No PPE for some plants due to supplier not		
supplying PPE		

3.6.6 Occupational Health and Safety meetings

None

3.7 **PUMP STATIONS**

3.7.1 Overview of the performance

Refer to achievements in 3.7.2

3.7.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** of the monthly report, however the following was achieved for **August** 2017 at the Pump Stations:

PUMP STATION	PERCENTAGE (%) FUNCTIONAL
Nyakallong Pump station	50%
Bronville South Pump station	25%
Klippan Pump station	5%
Ben Reagal Pump station	10%
Old Thabong Pump station	30%
Rheederspark Pump station	40%
Large Frank Pump station	60%
Small frank Pump station	10%
Major Pump station	75%
Goudrif 2 Pump station	10%
Extension 3 Pump station	0% (Totally Vandalized)
Workshop Pump station	0% (Totally Vandalized)
T8 Pump station	55% sewer lines blocked
Birch road Pump station	50%

Joel Park Pump station	50%
Power Road Pump station	60% (not in operation)
Traffic Pump station	30%
Duikweg pump station	0% (supply cable stolen)

3.7.3 Theft and Vandalism

None

3.7.4 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Serious personnel, equipment end	Kombi was requested for transport on the	
commercial vehicle problems.	19/08/2016 nothing received till now.ag again in	
-	April 2017 and again in May 2017.	
Vehicles (trucks for removing telecom		
containers on all the pump stations)		
Personnel are needed at some of the pump		
stations.		
Urgently needs more armed security at all	Security needs to be appointed for all pump	
the pump stations in Matjhabeng.	stations.	
No PPE for pump station employees as	Supplier off PPE must be investigated because	
order was not delivered from last year.	he does not deliver.	
Transport for employees causing serious		
problems due to the time it took to		
deliver people at pump stations; vehicle		
is not suitable to transport workers		

3.7.5 Occupational Health and Safety meetings

None

3.8 MATJHABENG LABORATORY

3.8.1 Overview of Performance

- Blue Drop monitoring for Drinking Water Quality Outsourced to Sedibeng Scientific Services - done every 14 days
- SANS 241:2015 is activated on the BDS and data is loaded very month.
- Additional sample point for Virginia borehole done every 14 days as good practice.
- Critical Distribution Points will be analysed for a Full SANS annually.
- Green drop monitoring for Effluent Water Quality Compliance and Operational monitoring of final effluent, process control, up and down stream, storm water canals and pans.
- Effluent water is loaded on the GDS and data is loaded monthly
- Monitoring Industrial effluent at the abattoir in Welkom and Ventersburg
- Industrial Effluent monitoring according to the Bylaws (Decanting Certificates).
- Any other water related functions.

Drinking water Quality for August 2017 (SANS 241: 2015)

Sample points 58 point of use and 3 Reservoirs	Monitoring Compliance %	Microbiological Compliance %	Chemical Compliance %	Physical / Organoleptic Compliance %	Operational Compliance %
Allanridge	99.9	99.9	99.9	99.9	99.9
Hennenman	99.9	99.9	99.9	99.9	99.9
Odendaalsrus	99.9	99.9	99.9	99.9	99.9
Ventersburg	99.0	99.9	99.9	99.9	97.9
Virginia	99.9	99.9	97.9	98.5	96.9
Welkom	99.9	99.9	99.9	99.3	99.5
Average Matjhabeng Municipality	99.0	99.9	99.6	99.5	99.2

Legend	Microbiological (Health)	Chemical (Health)	Physical Organoleptic	Operational
Excellent	99.9%	95%	95%	85%
Good	97%	85%	85%	80%
Need Attention	95%	80%	80%	70%
Intervention Required	<95%	<80%	<80%	<80%

Drinking water Failures:

Operational Failures:

- HPC Failures None
- Turbidity failures in HEN 02, VIR 4,MMA3
- Iron Failures in HEN02, MMA03,

Microbiological failures:

NONE

Purified Effluent water Quality August 2017: (General Authorization Limits)

WWTW	Monitoring Compliance	Microbiological Compliance %	Physical Compliance %	Chemical Compliance %	Operational Compliance%
Allanridge	49.0	0.0	83.3	25.0	No Sludge and Flow data
Odendaalsrus	62.0	0.0	77.8	66.7	No Sludge and Flow data
Kutlwanong	32.0	0.0	88.9	50.0	No Sludge and Flow data
Theronia	82.0	0.0	66.7	50.0	No Sludge and Flow data
Thabong	87.0	0.0	100.00	80.0	
Witpan	0.0	0.0	0.0	0.0	Plant under construction
Virginia	96.0	0.0	100.0	87.5	No Sludge and Flow data
Hennenman	32.0	0.0	100.0	75.0	
Phomolong	74.0	0.0	100.0	91.7	

Average Matjhabeng Municipality	88.85	0.0	65.15	47.8	NA
Mmamahabane	0.0	0.0	0.0	0.0	Oxidation Pond
Ventersburg	0.0	0.0	0.0	0.0	Oxidation Pond

Legend	< 80 %	80 – 90 %	90– 95 %	> 95 %
	Intervention Requierd	Need Attention	Good	Excellent

Effluent water Failures:

- Not all the samples were done according to the approved sampling program for June 2017. Daily flow readings and sludge treated will be calculated under operational Compliance.
- All failures are logged in WWTW Effluent Failure logbooks
- Poor monitoring compliance due to transport problems to collect samples
- Laboratory is experiencing problems with procurement of chemicals

3.8.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** of the monthly report.

3.8.3 Resources

• Human resources

Position	Approved	Filled	Acting	Comments
Laboratory Technician (ActingTechnologist)	1	1	0	Acting as Technologist
Laboratory Assistant	1	0	1	Lab Aid is Acting
Laboratory Aid 2 positions	2	2	0	
Laboratory Cleaner	1	0	0	

• Plant and equipment

None

• Materials

Submissions to request for procurement of Materials that were submitted this month of **August 2017** are summarized as follows:

Number of Requests	Orders issued	Outstanding orders
3	1	2

3.8.4 Theft and Vandalism

None

3.8.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Serious personnel problem – the laboratory has a structure with 5 people on the approved structure and 9 on the proposed structure and presently there are only an Acting Technologist (Laboratory Technician) and two Laboratory Aids. One is Acting as a Laboratory Assistant. The Laboratory need qualified personnel to comply with DWS regulations.	Awaiting approval of the new structure - appointment of personnel to be DWS approved.	HR
No analysis done on the plants that are out of operation	WWTW under construction	WWTW
Most of Laboratory equipment is bought form sole suppliers in SA and therefore the Laboratory need to deviate from the normal procurement procedure – This takes long to obtain all the signatures for approval	Laboratory is going to make use of SLA	SCM
2017 PTS for SABS and NLA is still outstanding	Submissions were re submitted	SCM
Due to no internet facilities on the WWTW we cannot communicate with Process Controllers regularly	Make use of Cell phones	IT

3.8.6 Occupational Health and Safety meetings

None

3.9 CIVIL ENGINEERING EAST

Virginia / Meloding / Hennenman / Phomolong / Ventersburg / Mmamahabane

3.9.1 Overview of Performance

Water and Waste Water Maintenance

The maintenance personnel are responsible for both water and waste water maintenance (i.e. no separate teams for water or sewer).

Roads and Storm Water

During August 2017 Roads and Storm Water maintenance was done on a day to day basis – subject to the availability of plant, equipment and material. Six workers from CWP under Bopa Lesedi in Hennenman were brought in to Hennenman Roads and Stormwater section by the Acting Unit Manager as the section only has three workers who do patching and stormwater maintenance

3.9.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** of the monthly report, however the following was achieved for **August** 2017 in the Civil East:

Water Network:

During August 2017 Water maintenance was done on a breakdown / complaints basis only and no planned maintenance was done. 93 broken water lines were repaired. 146 water meters and connections were repaired and 0 Fire Hydrants were repaired.

Waste Water Network:

During August 2017 Waste Water maintenance was done on a breakdown / complaints basis only and no planned maintenance was done. 344 blocked sewer lines were opened and 0 sewer lids were replaced. The reason for the huge number of blockages that were opened is sand and foreign objects in the sewer systems, misuse of the sewer systems and backlogs in the cleaning of the sewer networks. The ability of the Water and Waste Water Section to perform their service delivery function is aggravated by lack of vehicles, equipment, and availability of material.

Roads:

600m² of potholes were patched and 2907m² prepared. 0 m² of potholes were patched with gravel. The tender for supply of patching materials has not been awarded .there is one order for cold tar that has still not been processed by supply chain department. There was 0m Roads Cleaned.

Storm Water:

O Catch pits were repaired. Om of lined channel has been cleaned by storm water teams. O m of unlined was cleaned by the storm water teams.

3.9.3 Resources

• Human resources

Department/Branch	Approved	Filled	Acting	Comments
East	221	99	22	

• Plant and equipment

Type of vehicle / Equipment	Quantity	Days Available	Comments
TLB	3	0 days	Need battery, hydraulic cap and tyres
		3-0 days	- At mechanical workshop
FDJ 947 FS			- Written off in Hennenman in 2016
			- In for repairs
Tipper truck	4	1 – 17 days	- Had clutch problem but now
			operational
			- At Mechanical workshop since April
Grader	2	0	2011
			- Gearbox
Truck	1	0	Not operational
Tanker	3	0	Awaiting a pump and spraying pipe for
Tanker	5	U	graveling
Concrete mixer	1	17	Operational
		5-0 days	- Starter did not work
			- At Mechanical Workshop due to
LDV	10		gearbox
	10		- Need tyres
		1 – 9 days	- Rear wheel bearing
		2 – 15 days	- Hand brake failure

Type of vehicle / Equipment	Quantity	Days Available	Comments
		2 – 17 days	- Fuel pump
Front-end Loader	1	0	Not operational
Roller	1	17	Operational but has problem starting
Medium Truck	3	2 – 0 days 1 – 17 days	Changed with roads
Trailer	10	2 – 0 days 8 – 17 days	Not operationalOperationalProblem with CV joint
Tipper truck	4	3 – 0 days 1 – 17 days	At Mechanical Workshop Had clutch problem but now operational
Low-bed	1	17	In use
Tractor	4	0	- Cylinder oil leak - Noise in wheel
TLB	3	0	Battery, hydraulic cap and tyres as per WR 3678
Pump	5	4 – 0 days 1 – 17 days	No operational
Concrete mixer	1	17	Operational
Tipper truck	1	0	Written off in Hennenman 2016
Jet Blaster	2	0	Do not start
Compressor	1	17	Operational
Grader	1	0	At Mechanical workshop since April 2011
Pump on trailer	1	0	Operational but went back to Virginia

Materials

Submissions to request for procurement of Materials that were submitted this month of **August** 2017 are summarized as follows:

Numbe	er of Requests	Orders issued	Outstanding orders
	0	2	8

3.9.4 Theft and Vandalism

Infrastructure office Virginia was broken into and the computer was stolen over the weekend of the $1^{\rm st}$ and $2^{\rm nd}$ of July 2017. The break in was reported on Monday the $3^{\rm rd}$ July 2017 to Bokvel Pieterse and the police.

Case number is CAS20-07-2017.

Still no computer for the Infrastructure office.

3.9.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
	A list of broken vehicles and equipment as	
long time- like batteries, tyres and service.	well as the needs are sent to the Fleet	
Unavailability of fleet.	Management section for repairs and updating	
	on outstanding fleet.	
The unavailability of yellow fleet to blade	Outdated vehicles and equipment should be	
streets and clean storm water channels.	replaced as soon as possible in order to	
	reduce backlogs and produce service delivery.	
High vacancy rate.	Filling of vacancies urgently.	
Long turnaround time with requisitions	The stores must be in full operation	
_		

The inability to replace infrastructure rather	Replacement programme for dilapidated	
than repair it.	infrastructure must be part of capital budget	
	and be executed.	
The back of in maintenance that already		
exists.		
Misuse of sewer network to dispose of solid		
waste.		
Theft and vandalism		

3.9.6 Occupational Health and Safety meetings

None

3.10 CIVIL ENGINEERING (WEST)

Water-, Waste Water-, Roads-, Storm Water-, Building maintenance & Admin in Odendaalsrus /Kutlwanong/Allanridge/ Nyakallong.

3.10.1 Overview of Performance

Refer to achievements in 3.10.2

3.10.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** of the monthly report, however the following was achieved for **August** 2017 in the Civil West:

- Repaired 16 water leaks & bursts
- Repaired 110 meters and connections
- Installed no new water meters (no meters in stock) and replaced 48 water meters
- Re-read 23 water meters
- Abnormal sewer blockages at West Side 14 received 12 were opened and 2 carried over
- Replaced / repaired no sewer lines
- Opened 146 sewer blockages, and cleaned 20m sewer line.
 The cleaning of sewer lines and the opening challenging blockages were made possible by the renting of an eco-recycling unit from Rescue Rod for 30 days.
- Cleaned/repaired/rebuilt 20 sewer manholes
- Emptied sewer tanks 24 times
- Emptied vandalized sewer pump stations 08 times
- Maintained no roads and no leveling of dumping Grader out of order
- Cleaned no lined canals, cleaned 0.08km un-lined canals
- Cleaned 26 storm water catch pits
- Replaced 2 catch pit cover
- Removed 14 loads refuse, removed no wing rows
- Cleaned no roads
- Open areas cleaned for 12 hours
- Repaired no pot holes with tar or gravel & cement
- Repaired 266m² paving
- Transported 90 loads gravel and no dump rock for Electrical Department
- Contractor transported 20 loads of gravel to stores for stock pilling

- Transported no soil for back filling
- 35 Hours were spend to do backfilling, but could not transport soil for back filling due to no tipper truck
- 138 Hours spend to cut tar & excavate for other Sections (Electrical & plumbers)

3.10.3 Resources

• Human resources

Position	Approved	Filled	Acting	Comments
West	171	54	13	Additional personnel recruited from refuse removal. Acting personnel included in total number filled.

• Plant and equipment

Type of vehicle / Equipment	Quantity	Days Available	Comments
TLB Cat	1	0	Out of order for years
TLB Bell	1	31	Used for water, sewer, storm water &
	_		to load trucks when available.
TLB Cat	1	0	Out of order for years
Tractors	4	2-0 days	Was used fill potholes, but only one
		2-31 days	broke at the end of the month.
Front-end Loader Ainsec	1	0	Out of order for years
Tipper truck s	4	0	All out of OrderStanding in
			Welkom and Odendaalsrus
			Workshops.
Tipper truck	1	0	
Tipper truck	1	0	
Tipper truck Nissan small	1	0	
Tipper-Platbak Nissan	1	31	
Grader CAT	2	0	No road maintenance possible
Grader NEW HOLLAND	2	0	without graders
Roller	1	0	
LDV's	10	5-0 days	
		5 – 31 days	
Water pump trailer	2	0	
Water pump Gormann Rupp	2	0	
Jet Blaster Trailer	2	0	
Concrete Mixer	1	0	
Jet Blaster	1	0	

• Materials

Submissions to request for procurement of Materials that were submitted this month of **August 2017** are summarized as follows:

Number of Requests	Orders issued	Outstanding orders
2	0	
	Delivery of orders from previous	Orders previous months still
	months still outstanding = 15	outstanding = 17

3.10.4 Theft and Vandalism

None

3.10.5 Challenges and proposed interventions

Challenge	Proposed intervention	Responsibility
Personnel / equipment / vehicle / material shortages.	Fill critical positions with	HR / Treasury
	the necessary qualifications	
Lock of vohiolog/agrimment and plant cause non-entimal	and skills	Mechanical
Lack of vehicles/equipment and plant cause non-optimal usage of available manpower.	Repair / replace dilapidated resources, but ensure that	workshop / fleet
usage of available manpower.	there are warrantees on all	management
	repairs done by outside	Treasury
	companies.	,
	License vehicle on time	
Poor work quality of contractors and damage to existing	Appoint consultants with	PMU / SCM
infrastructure by them impacts negatively on daily	experience in the relevant	
maintenance.	field.	
	Appoint skilled contractors	
	with the required CIDB registration.	
	Make provision in the BOQ	
	for the repairs needed due to	
	damage to existing	
	infrastructure.	
MIG infrastructure projects are reserved for "low-income	Source funding to pay for	Treasury
areas", whereas the condition of infrastructure in "high-	upgrading in high-income	Council
income areas" is in a very poor condition compared to	areas	administration
the "low-income" areas. Limited Capital and maintenance funds for in-house	Source funding to resource	Senior
projects make the needed service delivery impossible.	in-house projects /	management
projects make the needed service derivery impossione.	maintenance	Treasury
Dilapidated infrastructure can only be repaired and not	Resource the maintenance	Senior
replaced due to insufficient resources.	departments to enable them	management
	to replace dilapidated	Treasury
	infrastructure and to sustain	
	the existing infrastructure.	G :
The need to do dangerous construction on sewer lines for broken pipes or pipes blocked beyond opening it with	Process requests for safety equipment. Resource section	Senior
standard methods.	with construction equipment.	management Treasury
Standard methods.	with construction equipment.	Fleet Man
Shortage of safety and specialized equipment/gear to	Process requests for safety	Senior
measure and manage the high risks of toxic gases,	equipment. Resource section	management
collapsing excavations, etc. during construction and	with construction equipment.	Treasury
cleaning of sewer lines.		20.00
Disposal of non-sewer related material and solid waste	Community education to use	PMU
into the sewer network that causes serious blockages.	infrastructure responsibly	Infrastructure officials
Vandalism and theft of infrastructure.	Secure high risk areas with	Senior
varioussin and more of infrastructure.	armed response, security,	management.
	fences, burglar proof,	Safety &
	alarms, etc.	security
		department
		Treasury

3.10.6 Occupational Health and Safety meetings

Health and safety issues are dealt with weekly on the personnel meeting of Infrastructure West. Matters discussed are:

- Ablution facilities at Allanridge Workshop.
- The need for Speed-humps in various positions near schools to avoid children getting injured by speeding cars.
- Plumber Mr Pelser had a IOD on the 30/07/2017 bitten by dogs was in hospital, release and back in hospital the 07/08/2017. Booked off until 20 September 2017.

4. **DEPARTMENT ELECTRICAL ENGINEERING**

4.1 Overview of Performance

The Electrical Department was able to ensure that the electrical consumers of the Matjhabeng Municipality receives a service not withstanding all the logistical constraints that are impacting severely on the service provision capabilities of this Department.

In the Matjhabeng Electrical Licensed Distribution Area there were no electrical consumers without electrical supply for longer the 24 hours:

Theft and vandalism incidents are daily occurrences and are placing the Electrical Department at high risk and are impacting severely on preventative maintenance and service delivery actions to the community of Matjhabeng Municipality

4.2 SDBIP and Action Plan

A consolidated progress report on the Action Plan and Statistical Ward Report is attached as **Annexure B and C** of the monthly report, however the following was achieved for **August** 2017 in the Electrical Department:

Electricity / Streetlight / High Mast Lights Complaints	Carried over from previous month	Received	Executed	Carried over
Electrical Complaints Revenue Protection	0	33	33	0
Electrical Complaints East	0	102	102	0
Electrical Complaints West	27	245	235	37
Streetlight Complaints West	194	174	162	204
Streetlight Complaints East	187	0	57	130
High Mast Lights Complaints East	14	0	0	14
High Mast Lights Complaints West	30	42	35	37
Electrical Consumer Disconnections				0
Electrical Consumer Reconnections				0
Electrical Pre Paid meters requests		11	11	0
Other		Numb	oer	
Electrical meters inspected		152	2	
Electrical Remote Bulk Meter inspected and audited		45		
Electrical Remote Bulk Meters replaced	0			
Electrical Pre Paid meters blocked	5			
Electrical Pre Paid meters un-blocked	19			
Electrical meter disconnections monitored	21			
Electrical Pre Paid meter tampering identified and	21			
processed				
Permanent Electrical Connection Disconnections		0		
conducted				
Permanent Electrical Connection Reconnections conducted		0		
Income stands to be generated from the processing of	of Electrical Pre I	Paid R382	,087.31	

metering tampering:	
Theft and vandalism incidents for the indicated month	2
Estimated cost implication of theft and vandalism incidents for the indicated	R24,500.00
month	
Theft and vandalism incidents for the past six months.	13
Estimated cost implication of theft and vandalism incidents for the past	R632,030.00
twelve months.	

4.3 Resources

• Human resources

Department/Section	Approved	Filled	Acting	Comments
Electrical Engineering	195	73	21	

• Plant and equipment

Type of vehicle /	Quantity	Available	Comments
Equipment			
LDV	2	0	Gear box and Starter
Truck	1	0	Hydraulics for lift + engine
Truck	3	0	No license / brakes / clutch
LDV	1	0	No license
LDV	2	31	Operational / 4 tiers
LDV	1	0	Hydraulics for lift + engine
Generator	3	0	Battery /license 4years
Tractor	1	0	Gear on chine / battery
LDV	1	0	Accident
Sedan	1	0	Good condition Nissan LDV
Sedan	2	0	Not at our services
Cherry picker	1	0	Standing since September 2015
LDV	1	31	
LDV	1	22	Involved in major accident from
			09/03/2017
Sedan	2	0	Not at our services
LDV	1	0	Scrap
Truck	1	0	Standing for 5 years no wheels, no
			licensee
Truck	1	0	Standing for 2 years no engine, no
			license
Truck	1	0	Accident damage
Truck	1	0	Standing from 26/10/2016 engine
			failure
Cherry picker	1	0	Standing from 7/10/2016 engine failure
Sedan	1	0	Written off
LDV	1	0	0.00%

• Materials

Submissions to request for procurement of Materials that were submitted this month of **August 2017** are summarized as follows:

Number of Requests	Orders issued	Outstanding orders
23	0	23

4.4 Theft and Vandalism

Location	Unit	Incident	Financial year	Date of incident	Approximate loss	Comments
15 Kiaat Street	Odendaalsrus	Set alight electrical meter box completed with meters and breakers	2017-18	12/08/20 17	R 18 000.00	No preventative action implemented by the PSTD.
Artyesin Street	Virginia	10 meters 70 mm x 4 core PILC cable	2017-18	14/08/20 17	R 6 500.00	No preventative action implemented by the PSTD.
Total		2			R 24 500.00	
Average cost		R12250.00				

The multiyear impact can be indicated as follows:

Financial Year	Period	Incide nts	Estimated Cost of incidents in millions	Comments
2012-13	July 2012 to June 2013	144	R 4.80	
2013-14	July 2013 to June 2014	157	R 5.01	
2014-15	July 2014 to 23 June 2015	223	R 7.17	
2015-16	July 2015 to June 2016	299	R6,150	
2016-17	July 2016 to June 2017	134	R 4, 839	
2017-18	July 2017 to June 2018	13	R0.632	



4.5 Challenges and proposed interventions

Challenge	Ward no	Proposed intervention	Responsibility
The unavailability of logistical means is	All	Numerous reports, motivations	CFO and SCM
impacting severely on the Electrical	wards	and requests were compiled,	
Department's service delivery to the		requesting that the Electrical	
community.		Department to be properly	
		logistically resourced. The	
		opening of official stores for	
		Matjhabeng Municipality is still	
		pending	

The nonpayment of service provider's results in them not willing to process orders for material and services urgently required.	All wards	Service providers must be paid duly as to the MFMA regulation	CFO and SCM
Electrical department have no electrical material available to attend to breakdown situations.	All wards	The opening of official stores for Matjhabeng Municipality is still pending. Payment of service providers. Processing of Electrical submission for materials by SCM	CFO and SCM
Theft and vandalism of electrical copper infrastructure are daily occurrences in the Matjhabeng Municipality area. This is placing Council, electrical employees and the community in an eminent high risk position. This risk situation is annually costing Council millions of Rand's in fruitless expenditure due to required repairs	All wards	Council must urgently consider to provide and install security alarm systems that is monitored by 24 hour armed reaction service providers at all Electrical Infrastructure that are at high risk of theft and vandalism (Substations, Electrical Workshops and etc.).	MM, CFO, DCS, EDI
Non implementation of crucial electrical preventative maintenance action plans.	All wards	The Electrical Department must be properly resourced. Stores must be reopened. Council must urgently consider to provide and install security alarm systems that is monitored by 24 hour armed reaction service providers at all Electrical Infrastructure that are at high risk of theft and vandalism (Substations, Electrical Workshops and etc.).	MM, CFO, DCSM, SCM & EDI
The vandalism of electrical meter boxes and the non-availability of security locks and keys are leaving electrical meter boxes infrastructure open for theft, vandalism and the tampering of the electrical meters and equipment. This can also result in a safety hazard to the community.	All wards	Required materials for the repair must be made available as general store items. The Electrical Department must be logistically resourced to cope with the influxes of work.	CFO & SCM
Bypassing of electrical metering installations by transgressing consumers.	All wards	Drastic Revenue Protection strategies must be implemented to identify and eradicate electrical consumers that are tampering with their electrical pre-paid meters.	EDI CFO & FIS
There are no load control relays available to replace redundant and faulty relays in the electrical network, therefore no proper load management action can be initiated that might have financial savings for Council if electrical consumer loads can be moved out of high demand periods.	All wards	Annual Material Tender must be processed and awarded.	CFO & SCM
The Electrical Department has to date not been logistically resourced to conduct the function of street light repairs departmentaly as was resolved by Council Resolution to resource the Electrical Department with the required personnel, streetlight materials and vehicles	All wards	Annual Material Tenders must be processed and awarded. Electrical Department must logistical resourced. The Council resolution taken in this regards must be implemented.	MM, CFO, DCSM, SCM & EDI
Urgent repair and maintenance actions are required to be implemented on all medium and low voltage networks of Matjhabeng Municipality. There are no replacement protection relays	All wards	Annual Material Tenders must be processed and awarded. Electrical Department must logistical resourced. Annual Material Tenders must be	MM, CFO, DCSM, SCM & EDI
and materials available to replace existing		processed and awarded.	DCSM, SCM &

	Ī	Electrical Department and	EDI
redundant and faulty relays in Matjhabeng		Electrical Department must	EDI
Municipal Electrical Networks. This		logistical resourced.	
eminent risk situation is placing the safety			
of Council property, personnel and the			
community at risk.			
More than 300 meters of MV cable was	32	Replacement cable must be	CFO & SCM
stolen and vandalized between substation		procured by SCM.	
SS 9 and TS Native (The processing of the			
submitted submission by SCM is awaited			
for more than a year, therefore the non-			
reinstatement of the cable causes that			
meters of the remaining cable is further			
stolen and vandalized on a daily basis)			
Hundred (100) meters of medium voltage	32	Replacement cable must be	CFO & SCM
supply cable at Steenbok Hostel was stolen	32	procured by SCM.	01 0 00 00111
and vandalized (The processing of the		proceded by Servi.	
submitted submission by SCM is awaited			
for more than a year, therefore the non-			
reinstatement of the cable causes that			
meters of the remaining cable is further			
stolen/ vandalized on a daily basis).	2.4	T 1	are agre 1
Urania Substation situated in Bronville	24	Funding was secured from	CFO, SCM and
was broken into on the 29 April 2016 and		Department of Energy (R5	EDI
the 132kV Electrical Control panel and		million) the appointment of	
five (5) x Vacume Breakers were		provisional electrical engineer is	
vandalised and all copper materials were		awaited facilitated the process.	
striped out from the equipment on site, the			
estimated cost of damages amount to R1.8			
million. The insident took place whiless			
the site was under 24 hour security			
protection			
The supply cable between SS3 and	32	Replacement cable must be	CFO, SCM and
Welkom Town Stolen and vandalised, over		procured by SCM to date.	EDI
350 meters x 150mm ² x3Core MV PILC		processes of sent to dute.	
cable to an estimated amount of R400,000-			
00 must be repalced.			
The 132kV 20 MVA Transformer no.2	32	Awaiting the delivery of the	Council
malfuction at the Industrial Substation	32	repaired 20MVA 132 kVA	Insurance
		*	ilisurance
Welkom on the 18 October 2016 was removed by Council insurance for		transformer in June 2017	
assesment and repairs.	7.0.0		and agree 1
In the month of November 2016 over four	5 & 9	Replacement cable must be	CFO, SCM and
hundred (400) meters of 70mm ² x 3 Core		procured by SCM to date.	EDI
Cable was stolen in Virginia Harmony,			
which could not be replaced due non			
availbilty of cable.			
The main supply cable between the Main	24	Replacement cable must be	CFO, SCM and
Intake 132kV HV Substation and the		procured by SCM to date.	EDI
132kV Urania Substion was stolen and			
vandalised on the 23 January 2017 to an			
estimated amount of R780,000.00.			
The MV Transformer 315meter x 300mm ²	24	Replacement cable must be	CFO, SCM and
Single Core PEX Cables were stolen at the		procured by SCM awaiting	EDI
Welkom Industrial Substation to an		settlement of Councils Insurance.	
estimated value of R316,497.71 on the 18			
February 2017 whiles under 24 hours			
security protection.			
Eskom lost one (1) phase of the MV	35 & 36	That Eskom replace the non-	CFO, SCM and
supply at the Eskom Odendaalsrus Main	35 & 30	functional NEC and retest their	EDI
Intake Point (SUB 1A) as a result of their		transformer banks to ensure that	וטנו
Transformer Neutral Earth Compensators		there is no fault in any of the	
(NEC) that malfunctioned and caused in a		existing transformers that could	
flouting Neutral and Earth condition that		have contributed to the fault	

resulted in supply voltages in the excess of		situation that resulted in the	
11kV to 22kV in certain circumstance		incurred breakdown on the	
being induced into the Odendaalsrus aged		Municipal Distribution	
11kV distribution networks		Networks.	
		That a certified and competent service provider be appointed to retest all Municipal electrical protection relay installation to ensure their functionality and replace were necessary. That an Accredited and Competent Electrical Contractor be appointed to test the integrity of all MV electrical cable infrastructure in the Odendaalsrus Unit and to the repair or replace any cables	
		where proven necessary through	
		the obtained test results.	
Various MV and LV cable damaged by	32,33,34	The MLM must implement a	EDI, EDC
communication provisioning service	and 27	policy and procedure for way	
provider in the Welkom Unit during the		leaves	
installation of communication			
infrastructure on road reserves			

4.6 Occupational Health and Safety meetings

In terms of the OHS Act 85/1993 the employer must comply with the following:

- Electrical Department Health and Safety Committees not functional as result of non-election of representatives.
- Member elected to the Health and Safety Committees must be trained.
- Chairpersons of Health and Safety Committees must be trained.
- First Aiders in the Electrical Department must be trained.
- Electrical personnel must trained in general basic firefighting.
- Recertification of hydraulic lifting equipment needs to be certified.
- Recertification of fire extinguishers must be taking place.

5. **SUMMARY OF STATISTICS**

5.1 INFRASTRUCTURE ADMINISTRATION: SUBMISSIONS/REQUISITIONS PROCESSED

	INFRASTRUCTURE ADMINISTRATION: SUBMISSIONS / REQUISITIONS PROCESSED												
	Submissions/ Requisitions submitted to SCM versus those processed 2017/18												
		Jul- 17	Aug- 17	Sep- 17	Oct- 17	Nov- 17	Dec- 17	Jan- 18	Feb- 18	Mar- 18	Apr- 18	May- 18	Jun- 18
Submitted 2016/17		38	55										
Processed 2016/17		0	2										
Outstanding 2016/17		38	91										

6. <u>CONCLUSION</u>

The Infrastructure Directorate is often referred to as "the face of the Municipality" because it is mainly responsible for the provisioning of basic service delivery; being water, sanitation, roads and electricity, directly to the communities of the Municipality. It is therefore expected that these services must as far as possible be efficiently provided without as little interruptions as possible that may inconvenience the community. However, it is evident in this report that resources are not sufficient for the entire Directorate to effectively perform its function. Serious and urgent intervention is therefore required.

The Municipality is also required by Law to manage and keep the levels of Stormwater Evaporation Pans to an acceptable level. The level of Witpan is continuously increasing due to underground water leakages flowing through the stormwater systems to the lakes. Currently untreated sewer are also diverted to Witpan lake.

The Witpan WWTW is currently on commissioning stage to deal with the quality of water that flows into the pan, but urgent interventions is required to reduce the level to be acceptable by means of:

- Upgrading Thabong WWTW through the Regional Bulk Infrastructure Bulk (RBIG) by the Department of Water and Sanitation (DWS) and
- Formalizing and upgrading of the Mostert Canal from internal capital funds. Securing the funding for the Mostert Canal is therefore critical.