

DRAFT
Q3 NON-FINANCIAL REPORT
APRIL 2019

CONTENT PAGE

1. Municipal vision and mission statement	3
2. Mayoral Strategic Priorities	3
3. Municipal Key Priority Areas	
3.1. Municipal Transformation and Institutional Development	4
3.2. Basic Services and Infrastructure Investment	9
3.3. Local Economic Development	17
3.4. Municipal Financial viability and Management	25
3.5. Good Governance and Public Participation	28

MUNICIPAL VISION AND MISSION

OUR VISION

By being a benchmark developmental municipality in service delivery excellence.

Mission Statement of Matjhabeng Local Municipality

- By being a united, nonracial, non-sexist, transparent, responsible municipality.
- By providing municipal services in an economic, efficient and effective way.
- By promoting a self-reliant community through the promotion of a culture of entrepreneurship.
- By creating a conducive environment for growth and development.

Mayoral Strategic Priorities

- 1. Roads maintenance
- 2. Street lights maintenance
- 3. Replacement of asbestos water pipes
- 4. Achieve housing accreditation
- 5. Economic development

KPA 1: MUNICIPAL TRANSFORMATION AND INSTITUTIONAL DEVELOPMENT

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	SOURCE OF FUNDING	RESPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT	Q3	Q3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	
MTI 1	To ensure that the Matjhabeng Local Municipality is sufficiently capacitated with skilled and competent	Reviewing the Organizational structure and identifying critical positions to capacitate the Local Municipality.	Approved Organizational structure	2009 Organizational Structure	All wards	Reviewed Organizational Structure approved	R0.00 Nil Rands for review of structure. +- R20,000 for	-	css	COUNCIL	Not achieved	Reviewed the Organizatio nal structure	Not achieved	-	Not for the quarter	None	-	Archit of the struct Count resolu Finan implic
	workforce across all levels in order to meet Service Delivery objectives	manapanty.					Org Plus Software											
								PROGR	AMME: RECRUITMI	ENT, SELECTIOI	N AND PLACEMENT							
MTI 2		Recruitment, Selection and placement of applicants in line with the approved Organizational Structure and Budget.	Number of critical positions filled in accordance with the Organizational Structure	20	All wards	120	R74 898 461	COUNCIL	CSS	30	Not achieved	30	Not achieved	30	Not achieved	Structure referred back	Resubmitted for approval	Requi and autho Adver t Appo Letter Contr emplo
MTI 3		Induction of all newly recruited employees	No. of New Employees inducted	0	All wards	120	R0.00	-	CSS	30	Not achieved	30	Not achieved	30	Not achieved	Structure referred back	Resubmitted for approval	Ind M Atten regist
									PROGRAMME: TRAI	INING AND DE	VELOPMENT							
MTI 4	To capacitate the Matjhabeng Local Municipality with well Trained and skilled employees.	Implementation of all Training Interventions in line with the Workplace Skills Plan (WSP)	Number of Employees trained	152	All wards	367 Training Beneficiaries	R1 700 000.00	COUNCIL	CSS	Superviso ry Skills Training (33) Plumbing Apprentic eship (16) Yellow Fleet Training (20) MS Excel Training (10) Report Writing & Minute Taking (15) MFMP (35) Councillor Developm ent Program me (34)	Not achieved	Supervisory Skills Training (33) Plumbing Apprentice ship (16) Yellow Fleet Training (20) MS Excel Training (10) Report Writing & Minute Taking (15) MFMP (35) Councillor Developme nt Programme (34)	0 14 0 0 35 34	Supervisory Skills Training (33) Plumbing Apprenticeshi p (16) Yellow Fleet Training (20) MS Excel Training (10) Report Writing & Minute Taking (15) MFMP (35) Councillor Development Programme (34)		In progress	Departments to submit lists for training	Annu- trainii Appro subm Atten regist Traini feedb

									PROGRAMME:	EMPLOYEE W	ELLNESS							
TI 5	To ensure Health and Wellness of Employees within Matjhabeng Local	Development of a Revised Health and Wellness Plan	Revised Health and Wellness plan	Current Health and Wellness Plan	All wards	Revised Health and Wellness plan	R0.00	-	CSS	-	Not for the quarter	-	Not for the quarter	-	-	None	N/A	
TI 6	Municipality	Conducting Life Skill Awareness Programme sessions/campaign	Number of Awareness sessions/ campaigns conducted	24	All wards	40	R0.00	-	CSS	10	13	-	Not for the quarter	10	14	None	N/A	
ITI 7		Provision of counselling services to distressed Councillors and employees	Number of counselling sessions conducted	130	All wards	80	R0.00	-	CSS	20	879	-	Not for the quarter	20	258	None	N/A	
1TI 8		Provision of Pauper Burial services to destitute people and unknown corpses	Number of beneficiaries assisted	62	All wards	70	R0.00	-	CSS	15	17	15	Not achieved	20	20	The tender process was not completed	Finalization of the tender process	
									PROGRAMME: LEGA	AL SERVICES M	ANAGEMENT							
ITI 9	To provide Legal services that ensures that all Legal matters of the Municipality are handled and disposed in an efficient manner.	Disposal of cases in the Litigation Register	Number of cases disposed of	59	All wards	12	R0.00	-	CSS	3	Not achieved	3	Achieved	3	Achieved	None	N/A	
										:: LABOUR RELA								
ITI 10	To manage and facilitate the existence of an effective employer employee relationship.	Conduct an Organizational culture and climate study	A stable and conducive Organizational climate	Climate Study – Community Services Post level 1-8	All wards	1 Report	R0.00	-	CSS	Public Safety and Transport Post level 1-8	Not achieved	Waste Manageme nt: Post level 1-8	Not achieved	Parks and Recreation Post level 1-8	Not achieved	Lack of proper planning	Cascade PMS to lower level of management	

Briefi sessio

Feed repor recor ions

MTI 11	To facilitate a sound employer employee relationship.	Utilising the Local Labour Forum as a consultative/negoti ations forum to facilitate and sustain effective relations, ultimately enhancing service delivery	A fully functional Local Labour Forum	6	All wards	12 Meetings	R0.00	-	CSS	3	7 scheduled 2 sittings took place 5 postponed	3	Not achieved	3	Achieved	Scheduled meetings were disturbed by the strike and court actions	To resume with scheduled meetings	Sch Me Atte Re
MTI 12	To enhance the understanding of labour related Collective Agreements	Briefing sessions on Labour related matters as contained Collective Agreements	Adequately informed Employees	1	All wards	4 Sessions	R0.00	-	CSS	1	2 Briefing Sessions concluded	1	Not achieved	1	Achieved	None	N/A	Atte Re Copy Prese
MTI 13	Attendance of Arbitrations	Attendance of Arbitrations and implementation of Arbitration Awards	Attendance of Arbitrations set down by SALGBC	10	All wards	Total Arbitrations set down by SALGBC	R0.00	-	css	All set down Arbitratio ns	Not achieved	All set down Arbitration s	Not achieved	All set down Arbitrations	Achieved	None	N/A	Se n Atte re Arb A M Re
MTI 14	To ensure compliance with the Occupational Health and Safety Act	Conduct Safety Awareness programmes	Number of Health and Safety awareness programs conducted	10	All wards	16	R0.00	-	CSS	4	Achieved	4	Not achieved	4	Achieved	None	N/A	progr Atter regist
MTI 15		Conducting of Safety Inspections	Number of Health and Safety Inspections conducted	10	All wards	20	R0.00	-	CSS	5	Achieved	5	Achieved	5	Achieved	None	N/A	Inspe
MTI 16			Number of Health and Safety Medical Tests conducted	80	All wards	100	R0.00	-	CSS	25	Achieved	25	Not achieved	25	Not achieved	Funding challenges	Secure budget for the programme	Medi regist
									PROGRAM	ME: HUMAN RE	ESOURCES MANAGE	MENT						
MTI 17	To develop an efficient and effective Human Resources Management Plan aligned with IDP	To review the current Human Resources Plan	Reviewed Human Resources Plan approved	Current Human Resources Plan	All wards	Approved Human Resources Plan	R0.00	-	CSS	-	Not for the quarter	-	Not for the quarter	Reviewed Human Resources Plan approved by EXCO	Not achieved	Not submitted for approval	To be submitted for approval at EXCO level	EXCO
MTI 18	To have job descriptions which are aligned with Directorate plans	To review Job descriptions	Number of Job Descriptions Reviewed	100% of Job descriptions aligned across Divisions	All wards	100% of Job descriptions reviewed and aligned across Divisions	R0.00	-	CSS	100%	No achieved	100%	Not for the quarter	100%	Not achieved	Capacity challenges to review the more than 600 job descriptions	Beef up the exercise by getting secondment from other	List o revie descr

	T	Т	Г	T	1	T		1						1			I t I	
																	entities of government	
ΓΙ 19	To ensure compliance with the Employment Equity Act	Design and implementation of Employment Equity Plan	Revised Employment Equity Plan approved	Current Employment Equity Plan	All wards	Approved and revised Employment Equity Plan	R0.00	-	CSS	1	Achieved	-	Not for the quarter	-	-	None	N/A	
TI 20	To provide efficient administrative	Scheduling of Council and related Committee	Number of Meetings held	140	All wards	138	R0.00	-	CSS	35	27	35	Achieved	35	Achieved	None	N/A	
	support to the Council and its related	Meetings																
	Committees																	
		I							PROG	RAMME: CUSTO	MER CARE SERVICE	S	1	1			1	
TI 21	To provide	Development of	Existence of a	0	All	1	R0.00	-	CSS	1	1	-	Not for the	-	-	None	N/A	
	professional and	Customer Care	Customer Care		wards								quarter					
	responsive	Relations	Relations															
	Customer Care Services	Management Brochure	Management Brochure															
122	Services	Development of an	Existence of an	0	All	1	R0.00	-	CSS	-	Not for the	-	Not for the	1	Not achieved	No funding was	Budget to be	
		electronic Customer Care Management	electronic Customer Management		wards						quarter		quarter			available	availed	
T1 22	_	System.	Systems.		A.II	5	P350 000		666		No. Contle		No. Conth.	664	Not relice and	Last of	Constant DMC to	
TI 23		Improvement of Institutional Branding.	Number of Signage's mounted in all Municipal	0	All wards	Door Signages:472	R350 000	-	CSS	-	Not for the quarter		Not for the quarter	664	Not achieved	Lack of planning	Cascade PMS to lower level management	
			Buildings			Building Signage's: 192												
	ı						I	PROGRAMME:	DOCUMENT MANA	GEMENT	I.		J					
ΓΙ 24	To ensure sound	Development of	Existence of an	0	All	1	R0.00	-	CSS	-	1	-	Not for the	-	-	None	N/A	
	Record Keeping	Document	adopted		wards								quarter					
	and Record Management Practices	Management Policy Manual	Document Management Policy Manual															
I 2 5		Purchasing of an Electronic	Existence of an Electronic	0	All	1	R900 000	COUNCIL	CSS	Developm ent of	Not achieved	Procureme	Not for the	1	Not achieved	Lack of funding	Budget to be set aside for	
		Document	Document		wards					specificati		nt of the system	quarter				the	
		Management	Management							ons on		Jyste					procurement of	
		System	System							the system							the system	
1 26	-	Training of all	Number of	0	All	100	R0.00	-	CSS	25	Not achieved	25	Not achieved	25	Not achieved	Lack of		Training
		Municipal Officials on sound Record Keeping and management	Municipal Officials trained		wards											planning	lower level management	manual Attendance register Feedback notes
	Totalian	practices	C. b	Ness	A.U.	42.14	DO 00		FDCC		Not ask:	2	No. o alici	2	Addison	None	N/A	
TI 27	To enhance responsiveness to	Submission of Monthly	Submit monthly report to	None	All wards	12 Monthly Performance	R0.00	-	EDCS	3 performa	Not achieved	3 performanc	Not achieved	3 performance	Achieved	None		Monthly performance
	citizen's priorities	performance	management		1	reports				nce								reports

	delivery of quality services, quality management and administrative		on the actual performance against the SDBIP							reports (Jul - Sep)		e reports (Jul - Sep)		reports (Jul - Sep)				
MTI 28	practices	Departmental meetings held	Number of departmental meetings held	None	All Wards	12 Monthly departmental meetings held	R0.00	-	EDCS	3 monthly departme ntal meetings conducte d	Achieved	3 monthly departmen tal meetings conducted	Achieved	3 monthly departmental meetings conducted	Achieved	None	N/A	Attendance registers
MTI 29	To ensure a sustainable and efficient Traffic Control Management	Procurement of road traffic signs per year.	Number of road traffic signs procured per year.	None	All Wards	500 signs purchased	R800 000	COUNCIL	EDCS	0	Not for the quarter	0	Not for the quarter	-	-	None	N/A	500 signs procured per year
MTI 30	To strengthen road traffic management (result indicator:	Conduction of 12 Road Blocks	Number of road blocks to be conducted by 30 June 2019	None	All Wards	12 road blocks conducted and written reports	R 200 000	COUNCIL	EDCS	3	Achieved	3	Achieved	3	Achieved	None	N/A	Signed reports for the road blocks conducted
MTI 31	accidents, deaths) and Improve public transport.	Traffic report and reconciliation submitted to finance department	Number of traffic report and reconciliation submitted to finance department	Signed traffic reports and reconciliations	All wards	12 Traffic reports and reconciliation submitted to finance department	-	-	EDCS	3 Traffic reports and reconciliat ion submitted to finance departme nt	Achieved	3 Traffic reports and reconciliati on submitted to finance departmen t	Achieved	3 Traffic reports and reconciliation submitted to finance department	Achieved	None	N/A	Traffic reports and reconciliation submitted to finance department
MTI 32	To control theft of municipal property and main law and order	Appointment and training of Security Officers	Appoint and Train 100 Municipal security personnel as Law Enforcement	None	All wards	100	-	-	EDCS	100	Not achieved	-	Not for the quarter	-	-	Appointment of security personnel was delayed due to internal recruitment processes	Time lines for appointments must be set and followed	Appointment letters of 100 Municipal security personnel as Law Enforcement
MTI 33	Facilitate the development of safer communities	Appoint 20 Fire officers in Mmamahabane satellite fire station	Number of Fire officers in Mmamahabane satellite fire station	None	All wards	20	-	-	EDCS	0	Not for the quarter	20 Fire fighter	Not achieved	-	-	None	N/A	
MTI 34	Facilitate the development of safer communities	Develop and approve a Security Master Plan	1 Security Master Plan developed and approved	None	All wards	1 Security Master Plan developed and approved	R500 000	COUNCIL	EDCS	Drafting of the plan	Achieved	-	-	Draft Security Master Plan	Not achieved		N/A	Processes followed towards the development and approval of Security Master Plan
MTI 35		Review of Disaster Management Plan	Reports on review of Disaster Management Plan	Draft Plan	All wards	One developed and approved DMP	R0.00	-	EDCS	0	Not for the quarter	-	Not for the quarter	Report on the progress of the Review of DMP	Not achieved	Report not drafted	Cascade PMS to lower level management	Report on the progress of the Review of DMP
MTI 36		Development of Fire Management Plan	Reports on development of Fire Management Plan	None	All wards	One developed and approved FMP	R0.00	COUNCIL	EDCS	1 report on the progress of the developm ent of the FMP	Not achieved	1 report on the progress of the developme nt of the FMP	Not achieved	1 report on the progress of the development of the FMP	Not achieved	Capacity challenges	Get external assistance	Reports on the process followed and I Fire Management Plan

KPA 2: BASIC SERVICES AND INFRASTRUCTURE INVESTMENT

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
BS 1	To upgrade the bulk sewer networks, pump stations and	Refurbish and upgrade Nyakallong WWTP Phase 2	PPIM % completed	WWTP exists	36	PPIM 95	R8.2m	MIG	INFRA	PPIM 58	PPIM 85	PPIM 76	PPIM 85	PPIM 85 (98%)	Achieved	None	N/A	Completion Certificate
BS 2	Waste Water Treatment Works (WWTP) to 100% functionality	Virginia: WWTP Sludge Management Phase 1	PPIM % completed	WWTP exists	9	PPIM 100	R1.4m	MIG	INFRA	PPIM 95	PPIM 95	-	PPIM 95	PPIM 85 (Retention)	Achieved	None	N/A	Completion Certificate
BS 3	to ensure a healthy environment during the next five financial years and	Virginia: WWTP Sludge Management Phase 2	PPIM % completed	Phase 1 of the project completed in the 2017/18 financial year.	9	PPIM 80	R4.6m	MIG & OWN	INFRA	PPIM 44	PPIM 75	PPIM 58	PPIM 75	PPIM 80 (90%)	Achieved	None	N/A	- Site Visit Reports - Minutes of Site meetings
BS 4	that systems are functional in line with Green drop regulations.	Mmamahaba ne: WWTW, Pump Station and Outfall sewer pipe line refurbish	PPIM % completed	Construction works for the upgrading and refurbishme nt of the Mmamahab ane WWTW started in the 2017/18 financial year.	1	PPIM 95	R0.6m	MIG	INFRA	PPIM 95	PPIM 95	-	PPIM 95	PPIM 95	Achieved	None	N/A	Completion Certificate
BS 5		Refurbish of Theronia WWTP and pump stations with WSIG funding	PPIM % completed	WWTP exists but not fully functional	36	PPIM 80	R36.8m	WSIG	INFRA	PPIM 44	PPIM 49	PPIM 53	PPIM 49	PPIM 58 (31%)	Not achieved	Delay in the appointment of the Civil Contractor as the MEI contract progress is dependent on the Civil Contract	Civil Contractor has been appointed	- Site Visit Reports - Minutes of Site meetings
BS 6		Whites: Septic Tank System	PPIM % completed	The existing Pump station is completely dysfunctiona	3	PPIM 71	R0.7m	MIG	INFRA	PPIM 2	PPIM 4	PPIM 30	PPIM 4	PPIM 49	PPIM 4	Delay due to the finalization of the technical report	Revision of the technical report by the Service Provider	- Site Visit Reports - Minutes of Site meetings
BS 7		Upgrade Kutlwanong WWTW and inlet pump station to address new developments to total of 9 MI/d.	PPIM % completed	6 MI WWTW exists	10	PPIM 53	R9.7m	MIG	INFRA	PPIM 20	PPIM 25	PPIM 40	PPIM 25	PPIM 49	PPIM 25	Delays by the Service Provider in completing the Draft Bid Document	Project will serve in the Bid Specification Committee before the 10 April 2019	- Site Visit Reports - Minutes of Site meetings

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
BS 8		Upgrade T8 pump station to address new developments	PPIM % completed	T8 pump station exists	14	PPIM 95	R8.2m	MIG & OWN	INFRA	PPIM 58	PPIM 67 The project is at 50% complete	PPIM 71	PPIM 67 The project is at 50% complete	PPIM 67 (60%)	Not achieved	Delays by the Service Provider in completing the Draft Bid Document	Project will serve in the Bid Specification Committee before the 10 April 2019	Completion Certificate
BS 9		Upgrade Phomolong Pump station to address additional flow from bucket eradication program.	PPIM % completed	Pump station exists	3	PPIM 95	R0.8m	MIG & OWN	INFRA	PPIM 95	PPIM 95	-	PPIM 95	PPIM95	Achieved	None	N/A	Completion Certificate
BS 10		Refurbishmen t of Klippan Pump station completion and upgrading of the Mostert/ Sandriver canal	PPIM % completed	Pump station not effective on managemen t of water level of Witpan and Sandriver Canal not propperly functional.	24, 32	PPIM 49	R45m	OWN	INFRA	PPIM 8	Not Achieved	PPIM 20	Not Achieved	PPIM 0	Not achieved	No funding is available for the project	Prioritize funding	Contractor's appointment letter
BS 11	To maintain WWTW such that spillages are prevented and existing infrastructur e are functional and to extend the life expectancy thereof	Sumps cleaned at pump stations	Number of sumps cleaned	25 sumps	All	5 sumps	R2m	M&O	INFRA	Contracto r appointed	Not achieved	2 sumps cleaned	Achieved	+2 sumps cleaned	Achieved	There is progress after appointment of service providers in the second quarter	N/A	- Contractor's order - Job Control forms - Site visit report
BS 12	To renew dilapidated or dysfunctiona I old sewer infrastructur	Construct and refurbish of Kutlwanong outfall sewer line	PPIM % completed	Kutlwanong outfall sewer line exists but not effectively functional	10, 18	PPIM 58	R3.5m	MIG	INFRA	PPIM 20	PPIM 30	PPIM 40	PPIM 30	PPIM 49	PPIM 32	Delays in appointment of contractor	Fast Track implementation	- Site Visit Reports - Minutes of Site meetings
BS 13	e by replacing 5% of worn out sewer pipelines in a five-year cycle.	Construct and refurbish Odendaalsrus (Van der Vyfer) outfall sewer line over 2 financial years	PPIM % completed	Odendaalsru s: 3.7 km of outfall sewer dysfunctiona I	36	PPIM 49	R3.5m	0&M	INFRA	PPIM 2	Not Achieved	PPIM 20	Not Achieved	PPIM 40	Did maintenance to keep sewer flowing as far as possible. Drafted a Stage 2 bid document to appoint a consultant.	Project not funded. Maintenance resources limited	Apply for funding as it's a big project	- Site Visit Reports - Minutes of Site meetings
BS 14		Refurbish Stateway main sewer busy collapsing in 3 phases of 600m each	PPIM % completed	1800 meter main sewer need refurbishme nt	27, 32, 34	PPIM 49	R3.5m	O&M	INFRA	PPIM 2	Not Achieved	PPIM 20	Not Achieved	PPIM 40	Not achieved	Financial constraints	Apply for funding as it's a big project	- Site Visit Reports - Minutes of Site meetings

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
BS 15		Refurbish Koppie Alleen and the Jan Hofmeyr intersection main sewer busy collapsing in 2 phases of 500m each	PPIM % completed	1000 meter main sewer need refurbishme nt	32	PPIM 49	R3.5m	O&M	INFRA	PPIM 2	Not Achieved	PPIM 20	Not Achieved	PPIM 40	PPIM 85	Work was completed	N/A	- Site Visit Reports - Minutes of Site meetings
							PROGRAM	ME: WATER [DEVELOPMENTAL A	ND MAINTEN	IANCE PROGRAMM	IES AND ANCIL	LARY SERVICES					
BS 16	To replace 15% of worn out water pipelines and ancillary works in a five-year cycle.	Replacement of worn out asbestos and steel water pipes to reduce water loss and service disruption	PPIM % completed	Approximate ly 270 km of pipe is in bad condition	All	PPIM 49	R5m	O&M	INFRA	PPIM 2	PPIM 54	PPIM 20	PPIM 54	PPIM 40	PPIM 54	None	N/A	- Site Visit Reports - Minutes of Site meetings
BS 17		Allanridge replacement of old galvanized steel	PPIM % completed	A portion of the water pipeline in Allanridge and Nyakallong is in a bad condition thus increased water losses	36	PPIM 80	R5.3m	MIG	INFRA	PPIM 40	PPIM 40	PPIM 53	PPIM 40	PPIM 67	PPIM 58 (40%)	Late appointment of small Contractors	Amend the project schedule to fast track implementatio n of the project	Site Visit ReportsMinutes of Site meetings
BS 18	To develop and maintain Water networks and ancillary works as well as Water Demand Managemen t System to reduce water loss and enhance revenue	Replace 5 000 water meters that is dysfunctional	Number of dysfunctional water meters replaced	5 000 meters exist	All wards	1 000 new meters	R1.5m	O&M	INFRA	250 meters	Achieved	250 meters	Achieved	250 meters	Achieved	None	N/A	- Job Control forms - Site Visits reports
BS 19	Implement Water Demand functions to reduce water loss and enhance service delivery.	Thabong: Installation of Zonal Water meters & Valves	PPIM % completed		All Welkom, Bronville, Thabong and Riebeecks tad	PPIM 80	R3.2m	MIG	INFRA	PPIM 40	PPIM 40	PPIM 53	PPIM 40	PPIM 67	PPIM 62 (48%)	The project is progressing slowly	Increase implementatio n speed by amending the project schedule	- Site Visit Reports - Minutes of Site meetings
BS 20	Extend water network to service existing households with potable	Thabong X20 (Hani Park): Extension of network, house connections	PPIM % completed		23	PPIM 95 completed	R1.4m	MIG	INFRA	PPIM 40	PPIM 40	PPIM 53	PPIM 40	PPIM 67	PPIM 58 (33%)	Late appointment of small Contractors	Amend the project schedule to fast track implementation of the project	Site Visit ReportsMinutes of Site meetings

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
	water on the stands.	and meters (180 stands)																
BS 21			The percentage of households with access to basic level of water, electricity and waste removal	Bulk service reticulation exists in all areas of the Municipality	All wards	90%	R0.00	-	INFRA	-		-		2km	Achieved	None	N/A	Infrastructure reports
							P	ROGRAMME:	ROADS DEVELOPN	IENTAL AND N	MAINTENANCE ANI	D ANCILLARY I	TEMS					
BS 22	To maintain road infrastructur e in a cost effective manner such that the use full life	Resurface of all streets according to PMS guidelines or Municipal priority list.	Number of km of streets resurfaced per year	125 km	All wards	8 km	R 30m	O&M	INFRA	2km	0	2km	0	2km	0.93 km	Slow in implementati on	Cascade PMS to lower level Management	- Job Control forms - Site Visits reports
BS 23	expectance are extended but operations are safe.	Patch 15 800 m² of potholes in formal roads to reduce deterioration and ensure safe usage thereof (m²).	Number of square meters of streets patched	79 000 m²	All wards	12 000 m ²	R6m	O&M	INFRA	3000 m ² patched	1231m2	3000 m ² patched	1231m2	3000 m ² patched	3492m2	None	N/A	- Job Control forms - Site Visits reports
BS 24		Refurbish 60km of gravel and dirt roads to enhance driving comfort by blading and re-gravel.	Number of km of gravel and dirt roads refurbished though blading/re- graveling	200km	All wards	60 km	R1m	O&M	INFRA	15 km bladed	10,217km	15 km bladed	10,217km	15 km bladed	53.026km	None	N/A	- Job Control forms - Site Visits reports
BS 25		Construction of 2 km of Roads in Ward 28	PPIM % completed		28	PPIM 95	R6.3m	MIG	INFRA	PPIM 62	PPIM 85	PPIM 80	PPIM 85	PPIM 95	PPIM 85 (99%)	None	N/A	Completion certificate
BS 26		Construction of Dr Mngoma road in Thabong	PPIM % completed	The project was completed in the 2017/18 financial year	29	PPIM 100	R0.4m	MIG	INFRA	PPIM 100	PPIM 100	-	PPIM 100	-	PPIM 100	Project completed	N/A	Final completion certificate
BS 27		Meloding: Construction of roads, sidewalks & storm water 2.2 km	PPIM % completed	The project was completed in the 2017/18 financial year	6,7	PPIM 100 completed	R12,54m	MIG	INFRA	-	PPIM 95	-	PPIM 95	-	-	None	N/A	Final completion certificate

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
							F	PROGRAMME:	STORM WATER DE	VELOPMENT	AL AND MAINTENA	NCE PROGRA	MMES					
BS 28	To compile and implement a maintenance and	Clean and upgrade 7 km of existing lined storm water canals.	Number of km of lined storm water cleaned	74 km exist	All	8 km of lined canals cleaned	R4m/a	O&M	INFRA	2 km cleaned	1,548km	2 km cleaned	1,548km	2 km cleaned	Achieved 2,66km cleaned	None	N/A	- Job Control Forms - Site visit report
BS 29	upgrading plan for storm water canals and networks.	Clean 8 km of unlined storm water canals in Matjhabeng twice a year.	Number of km of storm water canals cleaned	20 km exist	All	8 km of unlined canals cleaned	R6m/a	O&M	INFRA	2 km cleaned	3,209km	2 km cleaned	3,209km	2 km cleaned	Achieved 2.79 km cleaned	None	N/A	- Job Control Forms - Site visit report
BS 30	To compile and implement a maintenance and upgrading plan for storm water	Clean and maintain 2km of existing storm water drainage pipes.	Number of km of storm water drainage pipes cleaned and maintained	360km exist	35,36	2 km of drainage pipes cleaned and maintained	R1m/a	O&M	INFRA	0.5 km cleaned	2.129m	0.5 km cleaned	2.129m	0.5 km cleaned	0.42 km cleaned	None	N/A	- Job Control Forms - Site visit report
BS 31	canals and networks.	Repair or replace 40 damaged and stolen catch pit and manhole lids	Number of stolen or damaged catch pit and manhole lids repaired or replaced	1300 catch pits exist	All	100 lids repaired or replaced	R2m/a	O&M	INFRA	25 lids repaired or replaced	31	25 lids repaired or replaced	31	31	192 lids replaced	None	N/A	- Job Control Forms - Site visit report
BS 32	To upgrade and formalise storm water network to reduce maintenance and enhance effectivity of system	Nyakallong: Construction of storm water system – phase 1	PPIM % completed	Un- formalised system	19,36	PPIM 100	R0.8m	MIG	INFRA	PPIM 85	PPIM 85	PPIM 95	PPIM 85	-	-	None	N/A	Completion certificate
									PROGRAMM	1E: ELECTRICI	TY DISTRIBUTION							
BS 33	To ensure an effective and safe 132kV Distribution network	WELKOM Provide and install 20MVA 132KV transformer at Urania Substation	PPIM % completed	4 Substations	23,24	PPIM 67	R 10m	INEP and OWN	INFRA	PPMIM 40	PPIM 40	PPIM 49	PPIM 40	PPIM 62	PPMIM 44 Not achieved	Project had to be re-designed as the lines need to redirected through mining areas and awaiting approval VO's and Harmony Mines	The Contractors, SANRAL and Harmony negotiated for the successful implementation of the project and VO's needed to be approved by the MM	 Site Visit Reports Minutes of Site meetings
								PI	ROGRAMME: LOW	AND MEDIUN	/I VOLTAGE DISTRIE	BUTION						

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
BS 34	To ensure the effectiveness of the medium voltage distribution networks	WELKOM: Supply 4km of low and medium voltage network in Extension 15 Thabong.	PPIM % completed	The LV and MV network supplying Thabong Extension 15 is under capacitated.	24, 11	PPIM 67	R 10m	INEP and OWN	INFRA	PPMIM 40	PPIM 40	PPIM 49	PPIM 40	PPIM 62	PPIM 44	The Contractors, SANRAL and Harmony negotiated with for the successful implementatio n of the project and VO's needs to be approved by the MM	The Contractors, SANRAL and Harmony negotiated for the successful implementation of the project and VO's needed to be approved by the MM	- Site Visit Reports - Minutes of Site meetings
									- PROGRAMME:	PUBLIC LIGHT	ING MAINTENANC	E						
BS 35	To ensure an effective service and adhere to road ordinances as well SANS regulations	Repair and Maintenance of street lights to full functionality	Number of street lights maintained and repaired	18 722 street lights exists	All wards	200	R8 m	O&M	INFRA	50	587	50	1634	50	+50	None	N/A	- Job Control Forms - Site visit report
BS 36	- regulations	Repair and Maintenance of High mast lights to full functionality	Number of high mast lights maintained and repaired	367 high mast lights exists	All wards	60	R6m	O&M	INFRA	15	44	15	76	15	45	None	N/A	- Job Control Forms - Site visit report
BS 37	Creates new and upgrade existing to ensure that facilities ad graves sites exist to support burials	Mmamahaban e: Creation and Upgrading of Cemeteries (New Development)	PPIM % completed	Existing cemetery is near its life expectancy	1	PPIM 62	R13.3m	MIG	INFRA	PPIM 20	Achieved	PPIM 40	PPIM 30	PPIM 49	PPIM 40 (Appointmen t of contractor)	Project has started late but is being implemented	N/A	- Site Visit Reports - Minutes of Site meetings
BS 38	Allanridge Cemetery: Provision of Water, Sanitation and high mast lights	Provision of water, sanitation and high mast lights	PPIM % completed	The Cemetery was not provided with basic services	36	PPIM 49	R1.4m	MIG	INFRA	PPIM 2	Not Achieved	PPIM 20	Not Achieved	PPIM 40	PPIM 2	Late appointment of service provider	To fast track implementation	- Site Visit Reports - Minutes of Site meetings
									PROGRAMM	E: RECREATIOI	NAL FACILIITIES							
BS 39	Creation and upgrading of sports facilities to enhance residents sport awareness and sport standards	Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong Stadium, Zuka Baloi Stadium & Kopano Indoor Centre	PPIM % completed	The Thabong phase 3 (Vuyo Charles) Stadium was completed in 2017/18 financial year and currently on Retention stage.	16,26, 28	PPIM 100	RO.5m	MIG	INFRA	PPIM 100	Achieved	-	-	-	-	None	N/A	Final Completion Certificate

KPI NO	OBJECTIVE	STRATEGY	KPI	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
BS 40		Meloding: Construction of Indoor Sports Complex	PPIM % completed	New Indoor Sports Centre in Meloding	6	PPIM 71	R22.8m	MIG	INFRA	PPIM 44	Achieved	PPIM 53	PPIM 53	PPIM 62	PPIM 58	Slow progress on site	Appointment of service providers must be made timeously	- Site Visit Reports - Minutes of Site meetings
BS 41		Thabong: Upgrading of the far east hall indoor sports and recreational facility	PPIM % completed	Construction of the new Far East Hall started in 2015/16 financial year	13	PPIM 95	R8m	MIG	INFRA	PPIM 76		PPIM 85	PPIM 80	PPIM 95	PPIM 80 (83%)	None	N/A	Completion Certificate
								PROGR	RAMME: LOCAL ECO	ONOMIC DEVE	ELOPMENT AND TA	XI RANKS						
BS 42	To enhance taxi facilities to ensure effectiveness and safe operations thereof.	Welkom Regional Taxi Centres	PPIM % completed		32	PPIM 40	R2.2m	MIG	INFRA	-	Project is on hold due to funding issues	-	Project is on hold due to funding issues	PPIM 30		None	N/A	Contractor's letter of appointment
BS 43	Upgrading of landfill sites to enable proper manage thereof.	Upgrading of Welkom Landfill Site	PPIM % completed	The Welkom Landfill site exists and operational	11	PPIM 71	R9.1m	MIG & OWN	INFRA	PPIM 30	Not achieved	PPIM 40	PPIM 30	PPIM 49		Advert was issued late	Bid process must improve	PPIM 71 (Project 60-70% complete)
BS 44	To control theft of municipal property and maintain law and order	Installation of surveillance Cameras and reactivation of those which are not functional	The total number Electronic Security Systems installed and reactivated	20	All wards	50	R25 million	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	50	Not achieved	Bid Specification processes finalized. Tender to be advertised	Advert of tender for Security Surveillance cameras	50 Electronic Security Systems
BS 45	Developmen t of safer and effective fire extinguishing	Upgrading of Control rooms at Fire Station	Number of Control Rooms upgraded	1	All wards	5	R 3million	COUNCIL	EDCS	1 Station	Not achieved	1 Station	Not achieved	1 Station	Not achieved	Financial constraints	Budget allocation to be improved	5 stations
BS 46	systems	Facilitate the Procurement Hazmat Unit Vehicle	Hazmat Unit Vehicle	0	All wards	1	R5 million	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-	-	None	N/A	1
BS 47		Facilitate the Procurement of Fire Engines	Number of Satellite fire stations established	4	All wards	1	R1,4 Million	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-	-	None	N/A	1
BS 48		Procurement of Utility Vehicles	Refurbished Fire Training College	1	All Wards	1	R2 Million	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-	-	None	N/A	1
KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD No	ANNUAL TARGET	ANNUAL BUDGET	SOURCE OF FUNDING	RESONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT			REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
BS 49	To ensure efficient Waste Management Programme	Purchase of Wheelie Bins	Procurement of 2000 wheelie bins	Procurement of 2000 wheelie bins	All wards	Procuremen t of 2000 wheelie bins	R2 000 000	COUNCIL	EDCS	Procureme nt of 2000 wheelie bins	Not achieved	-	Not for the quarter	-	-	None	N/A	Procurement of 2000 wheelie bins

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
BS 50		Purchase of New Compactor Trucks	Number of Compactor Trucks Purchased	2	All wards	4	R8 Million	COUNCIL	EDCS		Not achieved	4	Not achieved	-	-	None	N/A	Compactor Trucks Purchased
BS 51	Ensure proper waste management through promotion of recycling schemes and adequate landfill management.	Promote waste recovery at the Odendaalrus Landfill site.	Recyclable waste storage facility in Odendaalsrus Landfill site	None	All wards	1 Recyclable waste storage facility in Odendaalsr us Landfill site established	R0.00	-	EDCS	-	Not for the quarter	1 Recyclable waste storage facility in Odendaals rus Landfill site establishe d	Not achieved	-		None	N/A	Establishment of Recyclable waste storage facility in Odendaalsrus Landfill site
BS 52	To ensure that the Municipality has an effective and efficient waste management system	Register with the National Waste Information System and start reporting to National Department of Environmental Affairs	Number of reports sent to the National Waste Information System for Welkom & Odendaalsrus landfill sites regarding quantities of waste handled at the sites	None	All wards	12 Reports submitted	R0.00	-	EDCS	3	Achieved	3	Achieved	3	Achieved	None	N/A	Monthly reports submitted to NWIS
BS 53		Review Integrated Waste Management Plan	Reviewed Integrated Waste Management Plan	Draft Integrated Waste Management Plan	All wards	1 Annual Review of Integrated Waste Managemen t Plan (June 2019)	R0.00	-	EDCS	-	Not for the quarter	-	Not for the quarter	-		None	N/A	Review and Approved Integrated Waste Management Plan
BS 54	To ensure the sustainable use of natural resource within municipal area while promoting	Development of Integrated Environmental Management Plan	Developed and approved Integrated Environmental Management Plan	None	All wards	1 Developed and approved Integrated Environmen tal Managemen t Plan	R500 000	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-		None	N/A	1 Review and Approved Integrated Waste Management Plan
BS 55	social and environment al development	Development of Waste Management By-Law	Developed and approved Waste Management By-Law	None	All wards	1 Developed and approved Managemen t By-Law	R0.00	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-	1	None	N/A	1 Developed and approved Management By- Law
BS 56	To ensure access to regular and sustainable refuse removal services to all household, public	Clean and maintained municipal recreational parks	Number of Reports on Cleaning and maintenance of municipal recreational parks	None	All wards	4 Reports on Cleaning and maintenanc e of municipal recreational parks	R0.00	-	EDCS	1	Achieved	1	Achieved	1	1	None	N/A	Reports on Cleaning and maintenance of municipal recreational parks

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
BS 57	facilities and businesses	Cleaning and maintenance of municipal Open Spaces	Number of Reports on cleaning and maintenance of municipal Open Spaces	None	All wards	4 reports on cleaning and maintenanc e of municipal Open Spaces	Maintenan ce vote	COUNCIL	EDCS	1	Achieved	1	Achieved	1	1	None	N/A	Reports on Cleaning and maintenance of municipal recreational parks
BS 58	To ensure access to regular and sustainable refuse removal services to all household, public facilities and businesses	Cleaning and maintenance of municipal cemeteries	Quarterly Reports on the Cleaning and maintenance of municipal cemeteries	None	All wards	4 Written reports	Maintenan ce	COUNCIL	EDCS	1	Achieved	1	Achieved	1	1	None	N/A	Reports on the Cleaning and maintenance of all municipal cemeteries
BS 59	Celebration of National Environment al Days through Awareness Campaigns	Arbour week celebration	Planting of 60 trees in September 2018	None		60 trees in September 2018	R0.00	COUNCIL	EDCS	60 trees	Achieved	-	Not for the quarter		-	None	N/A	Photos and report
BS 60	municipality	Conducting disaster management awareness campaigns	Disaster management awareness conducted by 30 June 2019	0	All wards	Awareness Campaigns conducted	Operation al Budget	COUNCIL	EDCS	6 Awareness campaigns conducted	No achieved	6 Awareness campaigns conducted	Not achieved	6 Awareness campaigns conducted			Revise the project to suit existing capacity	Reports with pictures and attendance register
BS 61	preparedness for extreme climate events.	Conduct meetings of Local Disaster Advisory Forum	Number of meetings conducted for Local Disaster Advisory Forum	4	All wards	4 quarterly Meetings conducted	Operation al Budget	1 local disaster advisory forum conducted	EDCS	1 local disaster advisory forum meeting conducted	Achieved	1 local disaster advisory forum meeting conducted	Not achieved	1 local disaster advisory forum meeting conducted		Capacity challenges	Revise the target	quarterly Meetings conducted with Attendance register and minutes
BS 62		Develop a Memorandum of Understanding with the District	Developed and signed Memorandum of Understanding with the District	None	All wards	Signed MOU	N/A	COUNCIL	EDCS	1 Signed MOU	Not achieved	0	Not for the quarter	-	-	None	N/A	Signed MOU
BS 63		Generation of Disaster Risk profile	Disaster Risk profile generated	None		I Disaster Risk profile	R0.00	COUNCIL	EDCS	Disaster Risk profile	Not achieved	0	Not for the quarter		-	None		One Disaster Risk profile

KPA3: LOCAL ECONOMIC DEVELOPMENT

DEVELOPMENT PLANNING

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
LED 1	To ensure the development and review of the Matjhabeng SDF and related implementation strategies	Review of the Matjhabeng SDF in compliance with SPLUMA	A reviewed and approved SDF for Matjhabeng in compliance with SPLUMA	Matjhabeng SDF was approved in 2013 but requires review in terms of the SPLUMA	All wards	1	R0.00	Department of Rural Development and Land Reform / COUNCIL	LED & P	Appointment of consultants	Consultants appointed but project was put on hold due to financial constraints	Analysis phase	Achieved	Draft Report and public participation	Consultants appointed but project was put on hold due to financial constraints	The SDF was developed and left at draft format	Funding to be made available	Approved SDF and Council Resolution
LED 2	To promote sustainable spatial development	Evaluate land availability for all land uses and formulation of sectoral development land development strategies	Annual land status quo report submitted to Council	A 2014 document exists which requires updating on order to understand the availability of land for all land uses.	All wards	1 Annual land status quo report	R0.00	Operational Budget	LED & P	Data collection and analysis	Data collection in progress - Report on X17 sub area served before Council - Report on Meloding served before Council - Report on Nyakallong served before Council	Report to Council	Achieved	Data collection continue	Presentation to Council	The process was done in the first quarter	None	Council Resolution
LED 3		Develop a guideline document for spatial planning layout standards for Matjhabeng	Guideline document developed	A consolidated and uniform set of planning guidelines is required for effective and uniform township layout planning in Matjhabeng.	All wards	1	R0.00	Operational Budget	LED & P	Continue departmental comments	Report finalised - Departmental comments in progress	Prepare final Draft	Achieved	Prepare final Draft	Departmental comments in progress	None	N/A	Approved Guideline and Council Resolution.
LED 4		Develop a strategy for the provision of and re- allocation of surplus school erven in Matjhabeng	Approved strategy for utilization and re- development of surplus school erven	A large number of school erven are vacant that may be utilized for development.	All wards	1	R0.00	Operational Budget	LED & P	Meeting with stakeholders	Achieved	Department al Comments	Achieved	Prepare strategy	Data base finalized. List of schools provided by Department. Priority erven for development submitted to Department.	None	N/A	Approved Strategy and Council Resolution
LED 5		Facilitate implementatio n of the Multi- Purpose stadium project	Council approval of rezoning and bulk services agreement		28	1	R10m (MIG)	Council contribution/D TI/Private sector	LED & P	Finalization of bulk services reports/Counc il Item	Preparation of bulk services reports by applicants still in progress. Facilitation continues.	Approval	Not achieved	Finalization of bulk services agreement	Draft agreement finalised	The process is in process but not finalized	Fast tracking of the process	Approval of Bulk Services Report and Council resolution
LED 6	To facilitate the effective marketing and development of commercial and industrial land in Matjhabeng	Identification, marketing, evaluation of development proposals and recommendati ons regarding the development of high potential commercial and industrial	Successful alienation and development of commercial and industrial land in Matjhabeng	Quarterly land marketing initiative.	All wards	20	R0.00	Operational Budget	LED & P	Land identification Council approval Marketing	Achieved	Evaluation of proposals	In process	Implementati on - selling of land in terms f Bid Evaluation Committee and Bid Adjudication Committee Resolutions	Awaiting Resolution of Bid Adjudication Committee	The process was slow	Submission of the documents to the evaluation committee	Approved Land Identification strategy and Council resolution

Municipal							
owned land in							
Matjhabeng							

DEVELOPMENT CONTROL

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUA L TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
LED 7	To develop and implement the Matjhabeng Land Use Management Plan	To develop and implement a uniform Land Use Management Plan for Matjhabeng	1 Approved LUMS	Each unit of Matjhabeng has its own Town Planning Scheme. One uniform Land Use Management Plan	All wards	1	ROm	Departmen t of Rural Developme nt and Land Reform / COUNCIL	LED & P	Appointmen t of Consultants	Consultants were appointed in the last financial year	Draft LUMS	Not achieved	Public Participation on LUMS	Consultants appointed but project was put on hold due to financial constraints	The LUMS were presented to council in the last financial year	Prioritize funding for the project	Approved LUMS and Council Resolution
LED 8		To facilitate and control the development in terms of the Land Use Management Plan	To compile policies in order to give guidance for the future development of erven.	Municipal Planning By- Laws	All wards	2	R0.00	-	LED & P	-	Not for the quarter	-	Not for the quarter	-	Consultants appointed but project was put on hold due to financial constraints	None	N/A	Approved Policies and Council Resolution
LED 9		Implementation of SPLUMA and the functioning of the MPT	No. of Municipal Planning Tribunal seating's	5	All wards	4	R0.00	-	LED & P	1	Achieved	1	Achieved	1	Meeting Held in March 2019	None	N/A	Minutes
LED 10		Provision of Street Names in Matjhabeng	Number of Streets named		All wards	20	R0.00	-	LED & P	5	Achieved	5	Achieved	5	Not achieved	Lack of proper planning	Improved planning	Reports
LED 11		Land Use Management and Development Control	Audit of Land Use Applications processed		All Wards	40	R0.00	-	LED & P	10	Not achieved	10	Not achieved	10	Achieved	None	None	Reports

SMME, TRADE AND INVESTMENT

	OBJECTIVE	STRATEGY	BASELINE	KPI	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEME NT MEASURES	POE
LED 12	To position Matjhabeng as a competitive destination of choice.	Establishment of Matjhabeng Advisory council (MEAC)		No of awareness programme implemented	District LED forum	All wards	2	R800 000	Council	LED & P	Assess investment drivers /barriers. Conduct Economic profile	Not achieved	Packaging and approval of economic drivers	Not achieved	Conduct investment promotions	Not achieved	Capacity challenges	Improve internal capacity	Documenta tion on awareness programme s
LED 13		Approved investment attraction/rete ntion strategy		An approved investment attraction/ret ention strategy by 30 Dec 2018	Facilitate Draft strategy	All wards	1	R100 000	extension	LED & P	Present draft to portfolio members	Not achieved	Conduct public participatio n	Not achieved	Submit to council	Achieved	Capacity challenges	Improve internal capacity	Approved Investment Strategy an Council Resolution

	OBJECTIVE	STRATEGY	BASELINE	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEME NT MEASURES	POE
LED 14		Establish/reva mp/develop incentive policy		Developed Incentive Policy in place	Long- standing incentives	All wards	Approve d Incentive Policy by 30 th March 2019	R500 000	Council	LED & P	Place advert on newspapers sourcing proposal from qualified firms	Not achieved	Appoint service provider	Not achieved	Draft policy in place	Not achieved	Funding not availability	Improve internal capacity	Approved Policy and Council Resolution
LED 15	To ensure that illegal business is curbed/minimis ed	Facilitate the promulgation of informal trading by-laws		Approved and gazetted by- laws in place	Facilitate the promulgati on of by- laws	All wards	Approve d by-laws by June 2019	0		LED & P	Facilitate the establishme nt of interim committee	Achieved	Facilitate submission of draft by- laws to relevant places	Achieved	Facilitate progress	Not achieved	None	N/A	Approved Trading by- laws and Council Resolution
LED 16	To create a conducive environment for SMME development	Establishment & facilitation of incubation proramme for SMME's	New project	Ready-made SMME's for business in the open market	No of SMME's of SMME's incubated	All	20	R5m (external funding)De pt. Of Small Business)	External	LED & P	Facilitate and secure funding	Achieved	Draft MoU with incubator	Achieved	Implementatio n	Achieved	None	N/A	Approved MOU and Council Resolution
LED 17		Facilitation of funding for Thabong Industrial Park	Preliminary work was done in the past	25% of budget secured by June 2019	Lay-out plans and business plan	30	30% of budget	R16,750m	External	LED & P	Write letter to potential funders	Not achieved	Arrange meetings to present the concept	Not achieved	Receive commitments	Not achieved	Availability of funders was a problem	Broaden funding funding net	Proof of secured funding
LED 18		Facilitation of Youth Business Corners	Continuous project	1 Pilot project completed	Council resolution	4,5	Projected funded and implement ed	R4m	External (Harmony)	LED & P	Commitmen t letter received	Not achieved	Business plan developed	Not achieved	Implementatio n of phase 1	Achieved	Commitment letter was not achieved	Funding agencies to be consulted timeously	Approved Pilot project and Council resolution
LED 19	To capacitate and empower SMME's in all sectors	Facilitation of skills development and trainings	New project	Number of trainings facilitated	253	All wards	12	0	External	LED & P	3	Achieved	3	Achieved	3	Not achieved	None	N/A	Proof of training facilitated
LED 20		Monitor capacitation of SMME's to benefit 30% of expenditure budget as regulated by treasury	Annual programme	Number of SMME's capacitated	0	All wards	20		MLM	LED & P	5	Not achieved	5	Not achieved	5	Achieved	None	N/A	Proof of SMME's capacitated

TOURISM AND LED

KPI	OBJECTIVE	STRATEGY	BASELINE	KPI	WARDS	ANNUAL	ANNUAL	FUNDING	RESPNSIBILITY	Q1	Q1	Q2	Q2	Q3	Q 3	REASON FOR	IMPROVEMEN	POE
No						TARGET	BUDGET	SOURCE			ACHIEVEMENT		ACHIEVEMENT		ACHIEVEMENT	DEVIATION	T MEASURES	
LED	Host 1 tourism	Tourism	Some tourism		All wards	1 tourism	R1,5m	COUNCIL	LED&P/Executiv		Not for the	1 Tourism	Not achieved	-	-	Financial	Prioritized	Council
21	festival during	Festival Held	festivals were			festival held			e Mayor		quarter	Festival				challenges	service delivery	resolution
	December 2018		held in the past			during						held					projects	and report
						December												
						2018												
LED	Promote tourism	Number of	N/A		All wards	4 Tourism	R90. 0	COUNCIL	LED & P	Tourism	Achieved	-	Not for the	-	-	None	N/A	Proof of
22	awareness and	tourism				awareness and	000			month			quarter					programmes
	education	awareness and																conducted

		education programmes that have materialised			education programmes				program implemented								
LED 23	LED strategy developed	A developed LED Strategy	Draft LED Strategy	All wards	1 LED Strategy	R700 000	Harmony	LED & P	1 st Draft	Achieved	Submission to M/C and Council	Not achieved	Public Participation	Not achieved	Urban-Econ appointed as the service provider of choice in March. Matjhabeng LED Status Quo submitted.	Funding to be made available	Approved LED Strategy and Council resolution
LED 24	To ensure that tourism marketing plan is developed	A developed Tourism marketing Plan	-Matjhabeng Tourism Sector Strategy -Sand River Route Development Plan	All Wards	1 developed Tourism marketing Plan	R500 000		LED & P	Draft Tourism marketing Plan	Not Achieved	-	Not for the quarter	Presented to MAYCO	Not achieved	Mining Company approached declined. Free State Tourism has been approached	Avail funding for the project	Approved Tourism Marketing plan and Council resolution

AGRICULTURE AND MINING

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
LED 25	To create the suitable environment for sustainable agricultural production	To facilitate and support establishment of Farmer Production Support Unit (FPSU) in one of the identified municipal farm known as portion 2 of the farm Kalkkuil 153, situated near	By making strategically located agricultural land available for the establishment of the Farmer Production Support Unit (FPSU)in Odendaalsrus	Available land	Odendaalsrus	Established Farmer Production Support Unit (FPSU	R0.00	Dep. Of Rural Development and Land Reform	LED & P	0	Not for the quarter	0	Not for the quarter	-	-	None	N/A	Reports submitted to Council
LED 26		Odendaalsru. Assist and ensure a maintained/im proved infrastructure Municipal farms.	Maintained/impr oved infrastructure Municipal farms.	3	wards	Provision of water pump.	R360 000.	Council	LED & P	0	Not for the quarter	0	Not for the quarter	1 completion report	The funding for provision of water will be through Sand Van Heerden through the Social and Labour Plans. Funding not yet released as they are waiting for approval from the Department of Mineral Resource.	Lack of capacity	Reinforce the unit	Report and Documentati on
LED 27		To support the Poultry cluster in Matjhabeng local Municipality by organizing the poultry and egg information	Number of poultry and egg information day to be organized for the developing poultry industry	10	All wards	Support one poultry cluster with its all affiliates	R200,000	COUNCI/Harm ony	LED & P	0	Not for the quarter	0	Not for the quarter	1 report to council for noting	Not achieved	Lack of capacity	Reinforce the unit	Reports

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
		day in Welkom																
		town.																
LED		Organise and	The number of	4	All wards	6 workshops	R100 000,	COUNCIL	LED & P	0	Not for the	0	Not for the	Avail	Not achieved	Lack of	Reinforce the	Reports
28		conduct	workshops and			conducted in	00				quarter		quarter	reports		capacity	unit	
		workshops and	capacity building			six towns												
		capacity	to be conducted															
		building for the	for the															
		commonage committees in	commonage committees in all															
		Matjhabeng	six towns of															
		Local	Matjhabeng															
		Municipality	Local															
		ivianicipanty	Municipality															
LED	Stimulate and	By supporting	Number of small	4	All wards	4 Small Scale	R0.00	-	LED & P	0	Not for the	Letters of	Achieved	-	-	None	N/A	Letters of
29	promote small	and facilitating	scale miners			Miners					quarter	Support/						support and
	scale mining	the	assisted									reports to						Council
	within	development of										council						resolution
	Matjhabeng	identified Small										for						
	Local	Scale Miners										approval/						
150	Municipality.	Ldtf	N f	0	All	0	DO 00	E. La cont	150.0.0		Man Carallan	noting	A alata a al			None	21/2	Daniel and
LED 30	To facilitate the planning and the	Identify economic	Number of projects funded	8	All wards	8 economic development	R0.00	External	LED & P	0	Not for the quarter	Minutes and	Achieved	-	-	None	N/A	Reports and Minutesof
30	implementation	development	through Mining			projects to be		Mines			quarter	Reports						Mining
	of the Mining	projects to be	Social Plan			funded		WIIIICS				from the						houses
	Social Plans in	funded through	Social Flam			through SLP in						mining						nouses
	Matjhabeng	SLP in				collaboration						houses						
	Local	collaboration				with mining												
	Municipality	with mining				houses												
		houses around																
		Matjhabeng in																
		consultation																
		with the																
	1	community																
LED		To support the	No of SMME	0			R200 000.	Harmony/Cou	LED & P	Reports to	Achieved	Reports to	Achieved	Reports to	Achieved	None	N/A	Reports
31		establishment	incubation HUB				00	ncil		council for		council		council for				
		of SMME	to be supported							noting		for noting		noting				
		incubation HUB																

HUMAN SETTLEMENTS

КРІ	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
HS1	To promote the security of tenure	Facilitate the deregistration of abandoned sites	Report on the identified sites for deregistration	N/A	36	Database of abandoned sites	R0.00	COUNCIL	LED, PLANNING & HS	Create database of abandoned sites	Achieved	Create database of abandoned sites	Achieved	Create database of abandoned sites	Not achieved	Capacity challenges	Capacity increases needed	
HS2		Allocate 1000 sites to qualifying beneficiaries in order to eradicate informal settlements by December 2018	Allocation of site	N/A	2, 3, 8	1000	R0.00	COUNCIL	LED, PLANNING & HS	300	294	300	Achieved	200	Achieved	None	N/A	
HS3		Generate income through alienation of sites	Number of sites advertised for sale	N/A	All wards	350	R0.00	COUNCIL	LED, PLANNING & HS	Obtaining Council approval	Not achieved	Issue newspaper advert	Not achieved	Submit report to bid committee	Achieved	None	N/A	

КРІ	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
HS4		Ensuring that the allocation process is evenly distributed in all units	Number of applications submitted	N/A	All wards	Dependent on the number of subsidies allocated to the municipality	R0.00	Provincial Human Settlement department	LED, PLANNING & HS	1 report submitted	47 applications	1report submitted	Achieved	1 report submitted	Not achieved	ALLOCATION OF SITE SUSPENDED. (Q1, Q2, Q3)	N/A	
HS5		Finance Linked individual Subsidy Program	Number of applications submitted	N/A	All wards	Dependent on the number of subsidies allocated to the municipality	R0.00	COUNCIL	LED, PLANNING & HS	1report submitted	10 applications	1report submitted	Achieved	1 report submitted	Achieved	BIDDING FOR NPO SITES IN PROGRESS	N/A	
HS6		Transfer of sites to qualifying occupants	Sites and Houses submitted to Provincial HS	N/A	All wards	Dependent on the number of applications received	R0.00	COUNCIL	LED, PLANNING & HS	100% submission to Province of the number of application s received	28 applications received 24 handed over to province.	100% submission to Province of the number of applications received	Achieved	100% submission to Province of the number of applications received	Achieved	None	N/A	
HS7		Verification and distribution of title deeds to qualifying beneficiaries	Number of title deeds verified	N/A	All wards	1000	R0.00	COUNCIL	LED, PLANNING & HS	250	Achieved	250	Achieved	250	Achieved	None	N/A	
HS8	To finalise land audit on both private and public land	Source support from the National and Provincial HS department	Audited land report	N/A	All wards	Audited land report	R0.00	COUNCIL	LED, PLANNING & HS	Appointme nt of a consultant	Achieved	Receive draft Land Audit report	Achieved	Submission of land audit report	Achieved	None	N/A	
HS9	To obtain Accreditation Level 1 Business Plan by 30 June 19	-Establish technical structure to ensure compliance -develop Housing Sector Plan	Acquisition of Housing Sector Plan	N/A	N/A	Housing Sector Plan	R0.00	Provincial Human Settlement department	LED, PLANNING & HS		Not for the quarter	Submit 1st draft to Council for noting	Not achieved	Adoption of the final draft and submission to province	Not achieved	A draft plan was developed by Royal Haskoning as a package of sector plans commission ed by the Municipality	N/A	
HS10	Promote security of tenure	Audit Rental Units and update a Lease Register	Number of units audited and Lease Register updated annually	N/A	5,10, 13,14,15, 29 ,30, 31 &34	4392	R0.00	COUNCIL	LED, PLANNING & HS	1346	Achieved Land audit concluded	1536	Achieved	544	Achieved	The project is not enrolled with NHBRC as a result the contractor cannot claim for the work done	N/A	
		Monitoring and administer all rental stock	Number of credit control measures taken.	N/A	5,10, 13,14,15, 29 ,30, 31 &34		R0.00	COUNCIL	LED, PLANNING & HS	Submitting quarterly revenue status report	Not achieved	Submitting quarterly revenue status report	Achieved	Submitting quarterly revenue status report	Achieved	None	N/A	
		Refurbishment of municipal flats	Appointment of service provider	N/A	5,10, 13,14,15, 29 ,30, 31 &34	Appointed Service Provider	1 500 000	COUNCIL	LED, PLANNING & HS	Request feasibility study on municipal flats	Not achieved	Request for proposal to infrastructure Department	Not achieved	Final report be submitted to Acting Director: LED and HS	Not achieved	The applications are being turned down by the banks as the beneficiaries are blacklisted	To Budgeted projects to be prioritized	

КРІ	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
		Facilitate the development of Social Housing Units	Application for development of social housing submitted to National	N/A	27		R0.00	COUNCIL	LED, PLANNING & HS	Prepare and submit restructuri ng zone requireme nts to Council & Province	Not achieved	-	Not for the quarter	-	-	None	N/A	

KPA 4: MUNICIPAL FINANCIAL VIABILITY AND MANAGEMENT

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
									PROGRAMME: FI	NANCIAL ACCOU	INTING AND MANA	GEMENT						
MF 1	To practice sound and sustainable financial management personnel	Submit draft AFS for audit purposes	Draft annual financial statements are submitted to auditor general for audit	Annually	All wards	31 August 2018	R 2 000 000	COUNCIL, NT Grants (FMG & MSIG)	FINANCE	31 August 2018	30 May 2018	-	Not for the quarter	-	-	None	N/A	AFS
MF 2		Implement action plans, financial accounting and internal controls as per professional standards, financial management to form part of strategic communication	Date by action plans and related policies are to be communicated with stakeholders	Annually	All wards	31 August 2018	RO	-	FINANCE	31 August 2018	30 May 2018	-	Not for the quarter	-	-	None	N/A	Action plan
MF 3		Implement 100% of allocated capital projects to identified projects in the 2018/2019 financial year	The % of a municipality's capital budget actually spent on capital projects identified for 2018/2019 in terms of the approved IDP	Annually	All wards	30 June 2019	R121 216 000	MIG/External	FINANCE	30 June 2019	31 August 2018	-	Not for the quarter	-	-	None	N/A	MIG reports
MF4	To plan, prepare and approve a credible municipal budget timeously	Adhere strictly to IDP/ budget time table, MBR, MFMA, NT Circulars, review of budget related policies.	Approval of Budget time table and Budget by Council		All wards	31 August 2018 31 May 2019	R0.00	-	FINANCE	31 August 2018	In Progress	-	Not for the quarter	-	-	None	N/A	Council resolution
MF5		Contribute budget information from the Directorate towards a credible budget before end May 2019	MFMA Section 52, 71 and 72 reports.	Annually	All wards	31 May 2019	R0.00	-	SSS		In progress	-	Not for the quarter	-	-	None	N/A	Approved budget 2019/2020
MF 6		Implement budget allocated to the Directorate in an efficient manner by the end of June 2019	MFMA Section 52, 71 and 72 reports.	Annually	All wards	30 June 2019	R0.00	-	SSS		14 days turnaround time for orders and 3 months turnaround time for tenders	-	Not for the quarter	-	-	None	N/A	Quarterly non- financial reports
MF7	To practice sound and sustainable financial management	Calculate financial ratios on a monthly basis, comparing of baseline and report deviations with recommendations .	MFMA Section 52, 71 and 72 reports.	Monthly	All wards	12 monthly reports	R0.00	-	FINANCE	3 monthly reports	3 monthly reports	3 monthly reports	3 Sec 71 Monthly Reports Sec 52 Quarterly Report Sec 72 Report	3 monthly reports	Achieved	None	N/A	MFMA reports

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
MF8		Develop and adhere to budget time lines	Approved budget time lines	Annually	All wards	August 2018	R0.00	-	FINANCE	August 2018	30 May 2018	-	Not for the quarter	-	-	None	N/A	Council resolution, budget timetable
MF 9		Develop and submit draft budget to council for noting and approval	Approved budget	Annually	All wards	March 2019 and May 2019	R0.00	-	FINANCE	30 May 2018	30 May 2018	-	Not for the quarter	March 2019	Achieved	None	N/A	Council resolution
MF 10		Review all budget related policies	Approved budget related policies	Annually	All wards	May 2019	R0.00	-	FINANCE	30 May 2018	30 May 2018	-	Not for the quarter	-	-	None	N/A	Council resolution
MF 11		Submit draft annual financial statements to AG by 31 August 2017	Draft annual financial statements	Annually	All wards	Annual Financial Statement 31 August 2018	R0.00	-	FINANCE	31 August 2018	31 August 2018	-	Not for the quarter	-	-	None	N/A	Draft AFS Council resolution
MF 12		Develop audit query action plan	Reduced % of AG audit queries	Annually	All wards	February 2019	R0.00	-	FINANCE	February 2019	In Progress	February 2019	In Progress	February 2019 Draft audit action plan	Achieved	None	N/A	Audit Action Plan
MF 13		Review and Implementation of Financial Recovery Plan	Increase in Revenue	Annually	All wards	31 May 2019	R0.00	-	FINANCE	31 May 2019	In progress	31 May 2019	In progress	-	-	None	N/A	FRP
									PROGRA	MME: SUPPLY CH	IAIN MANAGEMEN	IT						
MF 14	Ensure timely procurement of supplies	Departmental needs analysis and departmental procurement plan	Number of days for orders to be processed.	Annually	All wards	14 days turnaround time for orders and 3 months turnaround time for tenders	R0.00	-	FINANCE	14 days turnaround time for orders and 3 months turnaround time for tenders	Achieved	14 days turnaroun d time for orders and 3 months turnaroun d time for tenders	Achieved	14 days turnaround time for orders and 3 months turnaround time for tenders	Work in progress	Financial constraints results in the Municipality procuring outside of the legal time frame	Improved collection would release budget easy procurement	
									PRO	OGRAMME: EXPE	NDITURE MANAGE	MENT						
MF 15	To ensure safe keeping of documents.	Store and keep safe all supporting documentation including monthly voucher audits	Monthly document audit stored and safely kept	12	All wards	12 monthly reports	R0.00	-	FINANCE	3 monthly reports	Achieved	3 monthly reports	Achieved	3 monthly reports	Achieved	None	N/A	12 monthly reports
MF 16	Effective and efficient expenditure control	Prepare a Draft Account Payable Policy to be approved by council	Date by which a Draft Account Payable Policy will be approved	1	All wards	31 May 2019	R0.00	-	FINANCE	-	-	-	-	-	-	None	N/A	Approved Account Payable Policy
MF 17	Effective and efficient expenditure control	Encourage suppliers to submit relevant documentation on time	Number of reconciliation and age analysis reports timeously submitted	12	All wards	12 monthly reports	R0.00	-	FINANCE	3 monthly reports	Achieved	3 monthly reports	Achieved	3 monthly reports	Achieved	None	N/A	12 monthly reports
MF 18	GRAP Municipal Asset Register	Prepare a complete and accurate asset register	Number of reconciliation reports timeously submitted	12	All wards	12 Monthly Reports On additions and redundant assets	R0.00	-	FINANCE	12 Monthly Reports On additions and redundant assets	Achieved	3 Monthly Reports On additions and redundan t assets	Achieved	3 Monthly Reports On additions and redundant assets	Achieved	None	N/A	Asset Register

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
MF 19		Conduct two asset	Number of	1	All wards	1 reports on	R0.00	COUNCIL	FINANCE	1 report on	1 report on	1 report	Achieved	1 report on	Achieved	None	N/A	Asset Count
		counts per year	asset counts			asset counts				asset counts	asset counts	on asset		asset counts				Report
			per year									counts						
MF 20		Considerate account and a	Oversteed .	1	Allumanda	4	R0.00	COUNCIL	FINANCE	1	1	1	Achieved	1	Achieved	None	N/A	4.0
IVIF 20		Conduct quarterly	Quarterly	1	All wards	4 quarterly	KU.UU	COUNCIL	FINANCE	1 report on	1 report on the	1 report on the	Achieved	1 report on the	Achieved	None	IN/A	4 Quarterly
		depreciation calculations	Depreciation Calculations			reports on				the accuracy of	accuracy of depreciation			accuracy of depreciation				Reports
		Calculations	Calculations			the accuracy of				depreciation	depreciation	accuracy of		depreciation				
						depreciation				depreciation		depreciati						
						depreciation						on						
												OII						
145.04	T - ·		I	T 40	Lau	10	L 50.00		GRAMME: REVENUE	_	T				I	T	1 21/2	140
MF 21	To increase our	Implementation of	Internal	12	All wards	12	R0.00	COUNCIL	FINANCE	3	Achieved	3	Achieved	3 monthly	Achieved	None	N/A	12
	revenue earning	internal controls	controls and	monthl		monthly				monthly		mont		report				monthly
	capacity and	and key control	key control	У		reports				report		hly						Reports
	collection	matrix	matrix	reports								repor						
MF 22		Develop a	25% increase in	Month	All wards	12	R20 000	COUNCIL	FINANCE	3	Achieved	3	Achieved	3 Monthly	Achieved	None	N/A	12
==		financial	market income	ly		Monthly	000			Monthly		Mont		market			.,,	monthly
		management		market		market				market		hly		income				Reports
		strategy and a		incom		income				income		mark						
		turnaround		е								et						
		strategy for										inco						
		transformation										me						

KPA 5: GOOD GOVERNANCE AND PUBLIC PARTICIPATION

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT	Q3	Q3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
GGPP 1	To promote social cohesion and nation building through SPORT, ART AND CULTURE	Youth: Prepare and host MLM Games for annual OR Tambo Games between October and November in Welkom	1 Annual OR Tambo Games held	1	1 Annual OR Tambo Games held	R200 000	COUNCIL	All wards	Office of the Executive Mayor	-	Not for the quarter	1 Annual OR Tambo Games held	Not achieved	-	-	None	N/A	Fixture line- up/Programme
GGPP 2		Elderly: Organize recreational games for senior citizens between January and March within Matjhabeng Local Municipality	1 Recreational games for senior citizens held	1	1 A fun walk/run for senior citizens held and 500 attendees expected.	R200 000	COUNCIL	All wards	Office of the Executive Mayor	-	Not for the quarter	-	Not for the quarter	1 A fun walk/run for senior citizens held and 500 attendees expected.	Not achieved	Budget constraints	Better allocation to planned projects	Registration of attendees
GGPP 3		People with Disabilities: Organize 1 recreational games for people with disabilities between October and Dec	Recreational games for people with disabilities held	1	1 recreational games for people with disabilities held between October and December	R200 000	COUNCIL	All wards	Office of the Executive Mayor	-	-	1 recreational games for people with disabilities held between October and Dec 2017	Not achieved	-	-	None	N/A	Fixture line- up/Programme
GGPP 4		Host 1 MLM Arts & Culture Festival in the third quarter of the financial year	MLM Arts & Culture Festival hosted	1	1 Arts and Cultural festival to be held in the third quarter.	R500 000	COUNCIL	All wards	Office of the Executive Mayor		Not for the quarter		Not for the quarter	1 Arts and Cultural festival to be held in the third quarter.	Not achieved	Budget constraints	Better allocation to planned projects	MLM Arts & Culture Festival programme
GGPP 5		Annually convene a candle light switching on in December	Switched on Candle Light event	Annual event	1 candle light switching on event in December	R800 000	COUNCIL	All wards	Office of the Executive Mayor		Not for the quarter	1 candle light switching on event in December 2017	Not done	-	-	None	N/A	Candle light festivity programme
GGPP 6		Annually host Centenary Choir Competition to honor fallen	Host choral Competition event	1	Choral competition	R800.000	COUNCIL	All wards	Office of the Executive Mayor		Not for the quarter		Not for the quarter	1 Choral competition	Achieved	None	N/A	Choir Advert Choir line and programme

		heroes of the country																Centenary Choir Competition report
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
GGPP 7	To deepen democracy through promotion of gender related activities and awareness campaigns within government.	Honour Mandela Day/Month by doing something significant to the disadvantaged communities in July	Host Mandela Day/Month Activity	1	Hosting Mandela Day/ Month activity in July	R200.000	COUNCIL	All wards	Office of the Executive Mayor	1 Mandela Day/month Activity	Achieved	-	-	-	-	1 Mandela Day/month Activity	1 Mandela Day/month Activity	Mandela Day Programme
GGPP 8		Celebrate Women's Day in August 2016	1Women's Day celebration held in August 2015	1	1 Celebrate Women's Day celebration	R200 000	COUNCIL	All wards	Office of the Executive Mayor	1 Celebrate Women's Day celebration	Not achieved	-	-	-	-	None	N/A	1 women's Day programme
GGPP 9		Organize awareness campaign on Drugs and substance abuse	Number of awareness Drugs & substance abuse	4	4 awareness campaigns	R100 000	COUNCIL	All wards	Office of the Executive Mayor	1 Drug & Substance Awareness	Not achieved	1 Drug & Substance Awareness	Not achieved	1 Drug & Substance Awareness	Not achieved	Lack of better planning	Allocate funding for relevant programmes	4 Drug & Substance Awareness reports
GGPP 10		Organize awareness campaigns on HIV& Aids	Number of awareness HIV/Aids Campaigns	4	4 awareness campaigns	R200 000	COUNCIL	All wards	Office of the Executive Mayor	1 HIV/Aids awareness Campaign	Not achieved	1 HIV/Aids awareness Campaign	Not achieved	1 HIV/Aids awareness Campaign	Not achieved	Better planning is required	Allocate funding for relevant programmes	4 awareness campaign reports
GGPP 11		Hold 16 Days of Activism between November to December	16 Days of Activism held between November to December	1	1 16 Days of Activism held	R400 000	COUNCIL	All wards	Office of the Executive Mayor	-	Not for the quarter	1 16 Days of Activism launched	Not achieved	-	-	None	N/A	Invites Activity list/programme
GGPP 12		Hold 4 Mayoral Imbizo's in the 6 units of Matjhabeng by June (End of Financial Year)	4 Mayoral Imbizo's held in the 6 units of Matjhabeng by June	6	4 Mayoral Imbizo held	R600 000	COUNCIL	All wards	Office of the Executive Mayor	1 Mayoral Imbizo held	Achieved	1 Mayoral Imbizo held	Achieved	1 Mayoral Imbizo held	Achieved	None	N/A	4 Mayoral imbizo invites made. 4 Mayoral imbizo reports reports
GGPP 13		Convene and hold an annual career expo and guidance between January and February.	Annual career expo convened and guidance between January and February.	1	1 Annual career expo	R200,000	COUNCIL	All wards	Office of the Executive Mayor	-	Not for the quarter	-	Not for the quarter	1 Annual career expo	Not achieved	None	N/A	1 Annual career expo report

GGPP 14	To improve the optimal functionality of the Ward Committees	Produce credible ward committee plans that are aligned to the IDP by September 2016	Number of ward plans produced by September 2016	360	36 Ward plans	R600 000	COUNCIL	All wards	Office of the Speaker	36 Ward plans	Achieved	-	Not for the quarter	-	-	None	N/A	36 ward committee plans
GGPP 15		Produce 12 monthly reports about activities/progr ammes within each of the 36 wards	Number of monthly reports from ward committees produced for the whole financial year/12 months	432	432 Reports (36 Wards x 12 reports)	R0.00	-	All wards	Office of the Speaker	108 Reports (36 Wards x 3 reports)	Achieved	108 Reports (36 Wards x 3 reports)	Achieved	108 Reports (36 Wards x 3 reports)	Achieved	None	N/A	432 monthly ward reports
GGPP 16		Manage performance of all 36 wards in the municipality	Number of performance management reports submitted to office of the Speaker on a quarterly	144	144 Performance Reports (36 Wards x 4 Reports)	R200 000	COUNCIL	All wards	Office of the Speaker	36 Performanc e Reports (36 Wards reports)	Achieved	36 Performance Reports (36 Wards reports)	Achieved	36 Performance Reports (36 Wards reports)	Achieved	None	N/A	144 quarterly performance reports for 36 wards per year
GGPP 17		Develop and implement a skills profiles of all ward committee members to determine relevant capacity building programme	Number of skills audit and training programmes conducted	1	1 Skills Audit undertaken 3 Training programmes	R200 000	COUNCIL	All wards	Office of the Speaker	1 Skills Audit undertaken 1 Training programme s	Achieved	2 Training programmes	Achieved	-	-	None	N/A	1 ward committee skills audit report 2 attendance registers for training 2 training reports
GGPP 18	To improve public participation thereby eliminating public protests	Communicate relevant Council resolutions to Ward Committees quarterly (in consultation with the Offices of the Executive Mayor, Council Whipery and Municipal Manager).	Number of reports communicated to ward committees per quarter	4	4 Reports	R0.00	-	All wards	Office of the Speaker	1 report	Achieved	1 report	Achieved	1 report	Achieved	None	N/A	4 ward meeting report reports
GGPP 19		Hold Community meetings at least once a quarter with the Ward Councillor supported by the Ward Committee to	Number of community meetings held by a ward councillor to address community programmes/dev elopmental matters.	144	144 Community Meetings	R0.00	-	All wards	Office of the Speaker	36 Community Meetings per ward	Not achieved	36 Community Meetings per ward	Not achieved	36 Community Meetings per ward	Not achieved	Not all planned have taken place.	We need to inculcate the spirit of informing communities about services that they need.	144 invites issued for ward meetings 144 attendance registers of ward meetings

	address community programmes/d evelopmental matters.																
GGPP To ensure 20 Council functions optimally, effectively and efficiently	Convene council meetings at least four times as per the approved schedule four times per year	Number of approved Council meetings convened	4	A minimum of 4 sittings per year (excluding special Council sittings)	R0.00	-	All wards	Office of the Speaker	A minimum of 1 sitting per quarter (excluding special Council sittings)	Achieved	A minimum of 1 sitting per quarter (excluding special Council sittings)	() ()	A minimum of 1 sitting per quarter (excluding special Council sittings)	Achieved	None	N/A	4 Adverts for ordinary council meeting 4 attendance registers

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT	Q3	Q3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
GGPP21	To strengthen communication with internal and external stakeholders	Review of communication Policy for approval by September of each financial year.	Council approved Communication policy	1 approved in 2013	1 approved Communication Policy	R0.00	-	All wards	ED SSS	-	Not for the quarter		Not for the quarter	-	-	None	N/A	Approved Communication policy
		Invite media houses on a quarterly basis to communicate municipal activities	Number of interactions with media houses	3 media briefings were done for 2016/2017	4 media briefings conducted per year	R0.00	-	All wards	EDSSS	1 media briefing conducted per year		1 media briefing conducted per year	Not achieved	1 media briefing conducted per year	Achieved	Done	N/A	4 media reports and 4 attendance registers
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT			REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
GGPP 22	To develop effective and adequate risk management system	Approve a risk management strategy by September 2018	Approval of 1 risk management strategy by September 2018	1 risk management policy and 1 risk management strategy were approved by Council in December 2016	1 risk management Strategy	R0.00	-	All wards	ED SSS	1 risk managemen t policy and 1 risk managemen t Strategy	Not achieved		Not for the quarter	-		The Risk Management Committee was appointed towards the end of the first quarter. A draft risk management strategy was discussed during the risk management committee meeting	Appointment of committees should be done at the beginning of the financial year.	council
GGPP 23		Approve a risk management plan by September 2018	Approval and implementation of risk management plan by September 2018	1 Risk Management plan was approved in December 2016	1 risk management Plan	R0.00	-	All wards	ED SSS	1 risk managemen t Plan	Not achieved	-	Not for the quarter	-		The Risk Management Committee was appointed	Appointment of committees should be done at the beginning of the financial year.	committee
GGPP 24		Conduct four risk assessments for all identified risks in the risk register	Number of risk assessments conducted per year			R0.00	-	All wards	EDSSS	1 risk assessment conducted per quarter		1 risk assessment conducted per quarter	Not achieved	-	-	Shortage of personnel to assist in the process		4 risk assessment reports
	To promote an environment free of fraud and corruption	Approve a fraud prevention plan by June 2019	Approval of a fraud prevention plan by June 2019	1 fraud prevention plan was approved in December 2017	1 fraud prevention plan approved	R0.00	-	All wards	ED SSS	1 fraud prevention plan	Not achieved		Not for the quarter	-		appointed	committees should be done at	1 approved risk management plan and risk committee resolution

																committee meeting		
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT			REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
	To provide advice and opinions on the organization's efficiency and effectiveness in risk management, internal control, governance processes and performance management.	based internal audit plan by Audit	1 Approved Risk Based Internal Audit plan by September 2018	1 Plan was approved in November 2016	1 Approved Risk Based Internal Audit plan by September 2018	R0.00	-	All wards	EDSSS	1 Approved Risk Based Internal Audit plan by September each year	Not achieved		The Audit Committee met and eventually presented to draft audit plan to council	-		Lack of capacity from the Risk Management unit to assist in the identification of strategic risks for the Municipality	Capacitate the risk management unit by appointing qualified staff or acquire services of a competent company to assist.	based internal audit plan
GGPP 27		Compile four Internal audit reports on operations, internal control, risk and performance management per year	Number of internal audit reports compiled per year	2 Internal Audit Reports were compiled for 2016/2017 financial year	Four Internal audit reports compiled per year	R0.00	-	All wards	EDSSS	1 Internal audit report compiled per year	Achieved	1 Internal audit report compiled per year	Not achieved	1 Internal audit report compiled per year	Achieved	None	The risk management unit must assist to ensure that internal audit unit develops a risk based internal audit plan	4 approved internal audit reports
GGPP 28		Develop an Internal Audit methodology	Approval of Internal Audit methodology by audit committee	1 Internal Audit Methodology was approved by December 2016	1 Internal Audit Methodology approved by September 2018	R0.00	-	All wards	EDSSS	1 Internal Audit Methodolog y approved by September 2018	Achieved		Not for the quarter	-	-	None	N/A	1 approved internal audit methodology Audit Committee resolution n internal audit methodology
GGPP 29		Coordinate and host four Audit Committee meetings per year	Number of Audit Committee meetings coordinated and hosted	Not Audit Committee meetings were coordinated and hosted until February 2018	Four Audit Committee meetings coordinated and hosted by July 2019	R68,000.00	COUNCIL	All wards	EDSSS	1 Audit Committee meeting coordinated and hosted by October 2018		1 Audit Committee meeting coordinated and hosted by October 2018		1 Audit Committee meeting coordinated and hosted by October 2018		The meeting schedule was not adhered to		4 signed audit committee meetings 4 attendance registers
GGPP 30		Facilitate annual review of Internal Audit Charter	Approval of the Audit Charter by the Audit Committee	1 Internal Audit Charter was approved by the Audit Committee in 2016.	1 Internal Audit Charter approved by the Audit Committee by July 2018	R0.00	-	All wards	EDSSS	1 Internal Audit Charter approved by the Audit Committee by July 2018	Achieved		Not for the quarter	-	-	None	N/A	1 approved internal audit charter Audit Committee resolution on internal audit charter
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT	Q3	Q3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE

	Improve alignment of programmes at both District, Provincial and National levels to ensure synergy in planning	Attend all set forum meetings as required by Inter- Governmental Framework Act	Number of Municipal Managers Forum meetings attended for the financial year.	4 MM's meetings	meetings attended during the 2018/2019 financial year	R0.00	-	All wards	EDSSS	1 MM's meeting attended during the 2018/2019 financial year		1 MM's meeting attended during the 2018/2019 financial year	Achieved	attended during the 2018/2019 financial year	Achieved	None	N/A	4 invitations for MM forum meetings 4 Attendance registers for the MM forum meetings held
GGPP 32			Number of technical IGR forum meeting attended during the financial year.	3 technical IGR meetings were attended during the 2016/2017 financial year	4 technical IGR meetings attended by June 2019	R0.00	-	All wards	EDSSS	1 technical IGR meeting attended October 2018		1 technical IGR meeting attended October 2018	Not achieved	1 technical IGR meeting attended October 2018		Coincided with pre-planned meeting	Dedicate a senior official to attend	4 technical IGR invitations to the Municipality 4 attendance registers to the technical IGR meetings held
GGPP 33			Number of District Coordinating Forum meetings attended for the 2017/2018 financial year.	1 DCF meeting was attended during the 2015/2016	4 DCF meetings attended by June 2019	R0.00	-	All wards	EDSSS	1 DCF meeting attended by end October 2018		1 DCF meeting attended by end October 2018		1 DCF meeting attended by end October 2018	Not achieved	Postponed	-	4 invitations to the DCF meetings 4 attendance registers of the DCF meetings held
GGPP 34			Number of MECLOGA meetings attended for the financial year.	4 MECLOGA meetings were attended in the year under review	4 MECLOGA meetings attended by June 2019	R0.00	-	All wards	EDSSS	1 MECLOGA meeting attended by October 2018		1 MECLOGA meeting attended by January 2019	Not achieved	1 MECLOGA meeting attended by April 2019	Not achieved	No meeting was convened for the quarter due to elections	-	4 MECLOGA meeting invitations 4 attendance registers of the MECLOGA meetings held
GGPP 35			Number of Back to Basics Intervention Team meetings participated in for the financial year	3 Back to Basics Intervention Team meetings	4 Back to Basics Intervention Team meetings attended by June 2019	R0.00	-	All wards	EDSSS	1 Back to Basics Intervention Team meeting attended by October 2018	Not achieved	1 Back to Basics Intervention Team meeting attended by October 2018	Not achieved	1 Back to Basics Intervention Team meeting attended by October 2018	Not achieved	Coordination is a challenge	To resuscitate the teams	4 Back to Basics invitations to meetings 4 attendance registers of Back to Basics meetings held
GGPP 36		Convene all internal forum meetings as required as required by Inter-Governmental Framework Act (Risk	Number of forum meetings convened and attended per year	Two risk management committee meetings were convened in the 2017/2018.	4 Risk Management Committee meetings convened and attended	R0.00	-	All wards	EDSSS	1 Risk Managemen t Committee meeting attended by October 2018		1 Risk Management Committee meeting attended by January 2019		1 Risk Management Committee meeting attended by April 2019	Achieved	None	N/A	Invites Attendance register
GGPP 37		Management Committee/Infor mation Technology meetings)	Number of forum/steering committee meetings convened and attended per year	No meeting was convened	4 Information Technology Steering Committee meeting convened and attended	R0.00	-	All wards	EDSSS	1 IT Steering Committee meeting attended by October 2018		_		1 IT Steering Committee meeting attended by April 2019	Achieved	None	N/A	Invites Attendance register
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT			REASON FOR DEVIATION	IMRPVEMENT MEASURES	POE

GGPP 38			Number of PMS Forum meetings participated in for the financial year	3 PMS Forum meetings	4 PMS Forum meetings attended by June 2019	R0.00	-	All wards	EDSSS	1 PMS Forum meeting attended by October 2018		1 PMS Forum meeting attended by January 2019	Not for the quarter	1 PMS Forum meeting attended by January 2019	Not achieved	No meeting was held in the quarter	N/A	4 PMS invitations to meetings 4 attendance registers of PMS meetings held
GGPP 39	centred	approve the 2019/2020 IDP	Annually reviewed and approved IDP	1 IDP Document	1 reviewed and approved IDP	R600 000	COUNCIL	All Wards	EDSSS		Not for the quarter As part of the process, the process plan was submitted and approved by council in May 2018.	-	Not for the quarter	-		None	N/A	1 IDP process plan approved 1 attendance register of public participation meetings 1 attendance register of IDP representative forum meeting. 1 approved IDP published. Council resolution for the approval of the IDP
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT			REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
		Facilitate approval of annual SDBIP	Approved SDBIP	Approved SDBIP for 2017/2018	Approved SDBIP for 2018/2019	R0.00	-	All wards	EDSSS	PMS	Achieved The SDBIP was approved by the Executive Mayor within June 2018.	-	Not for the quarter	-	-	None	N/A	Approved SDBIP published Council resolution on the approval of a Municipal SDBIP
GGPP 41	five	Facilitate signing of performance agreements of 6 S56/57 Managers and for the Municipal Manager by the 30 August 2018.	6 Signed performance agreements of S56/57 Managers and 1 for the Municipal Manager by 30 August 2018.	7 Performance agreements were signed for the 2017/2018 financial year.	6 Signed performance agreements of S56/57 Managers and 1 for the Municipal Manager by 30 August 2018.	R0.00	-	All wards	EDSSS	6 Signed performanc e agreements of S56/57 Managers and 1 for the Municipal Manager by 30 August 2018.	Achieved		Not for the quarter	-		None	N/A	-6 Signed performance agreements of S56/57 Managers -1 for the Municipal Manager by 30 August 2018.
GGPP 42		Facilitate assessment reviews of S56/57 Managers each quarter of the current financial year.	4 quarterly assessment reviews facilitated	No assessments were conducted in the first half of 2017/2018	4 quarterly assessment reviews facilitated	R0.00	-	All wards	EDSSS	1 quarterly informal assessment reviews	Not achieved	1 quarterly formal assessment reviews	Not achieved	1 quarterly informal assessment reviews	Not achieved	challenges to address the issue	More staff is needed by approving the structure	4 quarterly assessment review reports Attendance registers of assessment panel members.

																		Appointment letters as members of the assessment review panel.
GGPP 43		Facilitate a review of IDP on a quarterly basis	4 review sessions held	No assessments were conducted in the first half of 2017/2018	4 review sessions held	Linked to Audit Committee budget sittings	-	All wards	EDSSS	1 review session held	Achieved	1 review session held	Achieved	1 review session held	Achieved	None	N/A	Invitation letters to the assessment panel 4 reports on the assessment
GGPP44		Facilitate drafting of the annual report for 2017/2018 financial year	1 Approved oversight report by MPAC for 2017/2018	1 Oversight report was approved for 2016/2017	1 Approved oversight report by MPAC	R0.00	-	All wards	EDSSS		Not for the quarter The draft annual report was drafted and submitted to AGSA by end of August 2018.		Not for the quarter	1 Approved oversight report by MPAC	Achieved	None	N/A	1 annual report approved by council 1 council resolution on the public consultation process. 1aproved oversight report Schedule of public consultation on the draft annual report
	To promote and improve effective linkage between the community, stakeholders and the municipality to ensure accountability and responsive governance structures.	Implementation of Council, Sec 80, Management Resolution	Percentage of resolutions (Council, Sec. 80, Management) implemented within the required time frames	There is a register	Percentage of resolution implemented within the required time frame	100% of the resolutions implemente d on time	N/A	All wards	EDCSS	100% of the resolutions implemente d on time		100% of the resolutions implemented on time	Not achieved	100% of the resolutions implemented on time	In progress	None	N/A	Signed council resolution register. Attendance registers of council, s80 committees Attendance registers of Executive Management Committee

	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEME NT MEASURES	POE
GGPP	Ensure improved	Develop an SLA	New project	All employees	100%	R0.00	-	All Wards	EDSSS	-	Partially	-	Not for the	100%	Achieved	None	N/A	Specifications for
46	operations	for support and		and servers use							achieved		quarter					the Operating
	through available	maintenance of		Microsoft														System
	Windows Server	the windows		Operating														
	Operating System	server operating		System (OS) with														
		system from		numerous that														
		January 2019		are on legacy														
				versions														

GGPP	Provide Disaster	Increase	100&% linked	For Disaster	100%	R0.00	I -	All wards	EDSSS	50%	Not achieved	50%	Not achieved	75%	Not achieved	DR Plan not in	Bid
47	Recovery Site	disaster	capacity	Recovery (DR)	10070			7.11. 27.21.23		3070		3070		7.575		place. Tender	committees to
	Wide Area	recovery on the	upgrade	and Business												advert has	fast track the
	Network (WAN)	Wide Area	completed	Continuity												been issued.	process
	Transmission	Network (WAN)	,	implementation													
	upgrades to	Transmission		additional													
	ensure sufficient	site to 100%		capacity													
	bandwidth	functionality by		upgrades on the													
		the end of		WAN is needed													
		December 2018															
GGPP	Ensure	WAN	Link capacity	Connectivity	70%	R0.00	TO BE	All wards	EDSSS	10%	Not achieved	20%	Not achieved	50%	Not achieved	The Disaster	Wireless
48	redundancy	transmission	upgrades and	from all sites to	(Envisaged to		CONFIRMED									Recovery plan	network and
	bandwidth from	backup and dual	additions	the Main HQ	rollover to											is not in place	ISP must be
	all Site to Main HQ	homing for all	based on	Data Centre only	the next												appointed
	data centre and	regional/remote	percentage (%)	has 1 x link and	financial year)												
	DR Data centre in	sites for		limits													
	Virginia	Business		redundancy and													
		Continuity		DR													
				implementation													
GGPP	Corporate	Develop and	Number of	No approved	10	R0.00	N/A	All wards	EDSSS	5	Partly	3	Not achieved	2	Not achieved	These draft	To fast track
49	Governance of ICT	approve ICT	Polices	Corporate							achieved					policies did not	the process
	Policy	framework with	developed,	Governance							All five policies					form part of	for approval
	implementation	allow for more	approved and	Policies for ICT							have been					the council	
		accountability	implemented								drafted but					agenda in	
		and									have not been					March 2019	
		effectiveness of									approved yet						
		ICT in delivering															
		to all															
		departments															
		within the															
		Municipality															



DRAFT
Q4 NON-FINANCIAL REPORT
JULY 2019

CONTENT PAGE

L. Municipal vision and mission statement	3
2. Mayoral Strategic Priorities	3
3. Municipal Key Priority Areas	
3.1. Municipal Transformation and Institutional Development	4
3.2. Basic Services and Infrastructure Investment	9
3.3. Local Economic Development	17
3.4. Municipal Financial viability and Management	25
3.5. Good Governance and Public Participation	28

MUNICIPAL VISION AND MISSION

OUR VISION

By being a benchmark developmental municipality in service delivery excellence.

Mission Statement of Matjhabeng Local Municipality

- By being a united, nonracial, non-sexist, transparent, responsible municipality.
- By providing municipal services in an economic, efficient and effective way.
- By promoting a self-reliant community through the promotion of a culture of entrepreneurship.
- By creating a conducive environment for growth and development.

Mayoral Strategic Priorities

- 1. Roads maintenance
- 2. Street lights maintenance
- 3. Replacement of asbestos water pipes
- 4. Achieve housing accreditation
- 5. Economic development

KPA 1: MUNICIPAL TRANSFORMATION AND INSTITUTIONAL DEVELOPMENT

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	SOURCE OF FUNDING	RESPON SIBLE DEPART MENT	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEM ENT	Q3	Q3 ACHIEVEMENT	Q4	Q4 ACHIEVEME NT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
MTI 1	To ensure that the Matjhabeng Local Municipality is sufficiently capacitated with skilled and competent workforce across all levels in order to meet Service Delivery objectives	Reviewing the Organizational structure and identifying critical positions to capacitate the Local Municipality.	Approved Organizational structure	2009 Organizatio nal Structure	All	Reviewed Organization al Structure approved	R0.00 Nil Rands for review of structure. +- R20,000 for Org Plus Software	-	CSS	COUNCIL	Not achieved	Reviewed the Organizatio nal structure	Not achieved	-	Not for the quarter	-	Not for the quarter	None		Architecture of the structure Council resolution Financial implications
									PROGRAMI	ME: RECRUITI	MENT, SELECTION AN	ID PLACEMENT								
MTI 2		Recruitment, Selection and placement of applicants in line with the approved Organizational Structure and Budget.	Number of critical positions filled in accordance with the Organizational Structure	20	All wards	120	R74 898 461	COUNCIL	CSS	30	Not achieved	30	Not achieved	30	Not achieved	30	Not done	Structure referred back	Resubmitted for approval	Requisitions and authorizations Advertisemen t Appoint Letters Contracts of employment
MTI 3		Induction of all newly recruited employees	No. of New Employees inducted	0	All wards	120	R0.00	-	CSS	30	Not achieved	30	Not achieved	30	Not achieved	30	Not for the quarter	Structure referred back	Resubmitted for approval	Induction Manual Attendance register
									PRO	GRAMME: TR	AINING AND DEVELO	OPMENT								
MTI 4	To capacitate the Matjhabeng Local Municipality with well Trained and skilled employees.	Implementatio n of all Training Interventions in line with the Workplace Skills Plan (WSP)	Number of Employees trained	152	All wards	367 Training Beneficiaries	R1 700 000.00	COUNCIL	CSS	Superviso ry Skills Training (33) Plumbing Apprentic eship (16) Yellow Fleet Training (20) MS Excel Training (10) Report Writing & Minute Taking (15) MFMP (35) Councillor Developm	Not achieved	Supervisory Skills Training (33) Plumbing Apprentice ship (16) Yellow Fleet Training (20) MS Excel Training (10) Report Writing & Minute Taking (15) MFMP (35) Councillor Developme nt	0 14 0	Supervis ory Skills Training (33) Plumbin g Apprenti ceship (16) Yellow Fleet Training (20) MS Excel Training (10) Report Writing & Minute Taking (15)	Not Achieved	Superviso ry Skills Training (33)	Not achieved	Lack of proper planning	Departments to submit lists for training	Annual training report Approved submissions Attendance register Training feedback

										ent Program me (34)		Programme (34)	34	MFMP (35) Councill or Develop ment Program me (34)						
										PROGRAMME	: EMPLOYEE WELLN	ESS								
MTI 5	To ensure Health and Wellness of Employees within	Development of a Revised Health and Wellness Plan	Revised Health and Wellness plan	Current Health and Wellness Plan	All wards	Revised Health and Wellness plan	R0.00	-	CSS	-	Not for the quarter	-	Not for the quarter	Current Health and Wellness Plan revised	Not achieved	-	-	None	N/A	Revised health and wellness plan
MTI 6	Matjhabeng Local Municipality	Conducting Life Skill Awareness Programme sessions/campa ign	Number of Awareness sessions/ campaigns conducted	24	All wards	40	R0.00	-	CSS	10	13	10	Not done	10	Achieved	10	Not achieved	No proper planning	Induction of the annual plan	Attendance register Approved submissions Invitation letters
MTI 7		Provision of counselling services to distressed Councillors and	Number of counselling sessions conducted	130	All wards	80	R0.00	-	CSS	20	879	20	20	20	258	20	20	None	N/A	Consultation register
		employees Provision of Pauper Burial services to destitute people and unknown corpses	Number of beneficiaries assisted	62	All wards	70	R0.00	-	CSS	15	17	15	Not achieved	20	20	20	0	The tender process was not completed	Finalization of the tender process	Signed orders Death certificates Service level agreements
									PRO	GRAMME: LEG	AL SERVICES MANA	GEMENT								<u> </u>
MTI 9	To provide Legal services that ensures that all Legal matters of the Municipality are handled and disposed in an efficient manner.	Disposal of cases in the Litigation Register	Number of cases disposed of	59	All wards	12	R0.00	-	CSS	3	Not achieved	3	Achieved	3	Achieved	3	Achieved	None	N/A	Court orders Notices of withdrawals Settlement agreements
MTI 10	To manage	Conduct an	A stable and	Climate	All	1 Report	R0.00	-	CSS	PROGRAMM Public	E: LABOUR RELATIO	NS Waste	Not	Parks	Not achieved	1	Not achieved	Lack of	Cascade PMS to	Drafting of a
	and facilitate the existence of an effective	Organizational culture and climate study	conducive Organizational climate	Study –	wards					Safety and Transport		Manageme nt: Post level 1-8	achieved	and		consolidat ed report for		proper planning	lower level of management	questionnaire s

е	employer employee relationship.			Community Services						Post level 1-8				Recreati on		Communit y Services				Invitation letters
				Post level 1-8										Post level 1-8						Briefing session
																				Feedback reports with recommendat ions
MTI 11		Utilising the Local Labour Forum as a		6	All wards	12 Meetings	R0.00	-	CSS	3	7 scheduled 2 sittings took	3	Not achieved	3	Achieved	3	Not achieved	Scheduled meetings were	To resume with scheduled meetings	Schedule of Meetings
s	To facilitate a sound	consultative/ne gotiations forum to	A fully								place 5 postponed							disturbed by the strike and		Attendance Registers
е	employer employee relationship.	facilitate and sustain effective relations, ultimately enhancing service delivery	functional Local Labour Forum								3 postponeu							court actions		Minutes
t	To enhance the understanding	Briefing sessions on Labour related	Adequately informed Employees	1	All wards	4 Sessions	R0.00	-	CSS	1	2 Briefing Sessions concluded	1	Not achieved	1	Achieved	1	Achieved	None	N/A	Invitations
o r	of labour related Collective	matters as contained Collective									concluded									Attendance Registers
A	Agreements	Agreements																		Copy of Presentation
	Attendance of Arbitrations	Attendance of Arbitrations and implementatio n of Arbitration	Attendance of Arbitrations set down by SALGBC	10	All wards	Total Arbitrations set down by SALGBC	RO.00	-	CSS	All set down Arbitratio ns	Not achieved	All set down Arbitration s	Not achieved	All set down Arbitrati ons	Achieved	All set down Arbitratio ns	Achieved	None	N/A	Set down notice Attendance registers
		Awards																		Arbitration Awards
																				Monthly Reports
	To ensure compliance with the	Conduct Safety Awareness	Number of Health and	10	All wards	16	R0.00	-	CSS	4	Achieved	4	Not achieved	4	Achieved	4	Achieved	None	N/A	Invitations
C	Occupational Health and	programmes	Safety awareness programs																	programme
S	Safety Act		conducted																	Attendance register
MTI 15		Conducting of Safety Inspections	Number of Health and Safety Inspections conducted	10	All wards	20	R0.00	-	CSS	5	Achieved	5	Achieved	5	Achieved	5	Achieved	None	N/A	Inspections register
MTI 16			Number of Health and Safety Medical Tests	80	All wards	100	R0.00	-	CSS	25	Achieved	25	Not achieved	25	Not achieved	25	Not achieved	Funding challenges	Secure budget for the programme	Medical tests register

									PROG	RAMME: HUN	MAN RESOURCES MA	ANAGEMENT								
MTI 17	To develop an efficient and effective Human Resources Management Plan aligned with IDP	To review the current Human Resources Plan	Reviewed Human Resources Plan approved	Current Human Resources Plan	All wards	Approved Human Resources Plan	R0.00	-	CSS	-	Not for the quarter	-	Not for the quarter	Reviewe d Human Resourc es Plan approve d by EXCO	Not achieved	-	Not for the quarter	Not submitted for approval	To be submitted for approval at EXCO level	EXCO approved pla
MTI 18	To have job descriptions which are aligned with Directorate plans	To review Job descriptions	Number of Job Descriptions Reviewed	100% of Job description s aligned across Divisions	All wards	100% of Job descriptions reviewed and aligned across Divisions	R0.00	-	CSS	100%	No achieved	100%	Not achieved	100%	Not achieved	100%	Not achieved	Capacity challenges to review the more than 600 job description s	Beef up the exercise by getting secondment from other entities of government	List of reviewed job descriptions List of all job descriptions Copies of signed job descriptions
MTI 19	To ensure compliance with the Employment Equity Act	Design and implementatio n of Employment Equity Plan	Revised Employment Equity Plan approved	Current Employme nt Equity Plan	All wards	Approved and revised Employment Equity Plan	R0.00	-	css	1	Achieved	-	Not for the quarter	-	Not for the quarter	-	Not achieved	None	N/A	Council resolution Reviewed employment equity plan Annual EE report
MTI 20	To provide efficient administrative support to the Council and its related Committees	Scheduling of Council and related Committee Meetings	Number of Meetings held	140	All wards	138	R0.00	-	CSS	35	27	35	Achieved	35	Achieved	33	Achieved	None	N/A	Invitations Attendance register Minutes of the meetings
									P	ROGRAMME	: CUSTOMER CARE S	ERVICES								
MTI 21	To provide professional and responsive Customer	Development of Customer Care Relations Management Brochure	Existence of a Customer Care Relations Management Brochure	0	All wards	1	R0.00	-	CSS	1	1	-	Not for the quarter	-	Not for the quarter	-	Not for the quarter	None	N/A	Approved Brochure by EXCO
MTI 22	Care Services	Development of an electronic Customer Care Management System.	Existence of an electronic Customer Management Systems.	0	All wards	1	R0.00	-	CSS	-	Not for the quarter	-	Not for the quarter	1	Not achieved	-	Not for the quarter	None	N/A	
MTI 23		Improvement of Institutional Branding.	Number of Signage's mounted in all Municipal Buildings	0	All wards	Door Signages:472 Building Signage's: 192	R350 000	-	CSS	-	Not for the quarter	-	Not for the quarter	664	Not achieved	-	Not for the quarter	None	N/A	Submissions Invoices
								PROGE	RAMME: D	OCUMENT MA	ANAGEMENT									
MTI 24	To ensure sound Record Keeping and Record	Development of Document Management Policy Manual	Existence of an adopted Document Management Policy Manual	0	All wards	1	R0.00	-	CSS	-	1 Not for the quarter but achieved in the first quarter	-	Achieved in the first quarter	-	Not for the quarter	-	Not for the quarter	None	N/A	

MTI 25	Management Practices	Purchasing of an Electronic Document Management System	Existence of an Electronic Document Management System	0	All wards	1	R900 000	COUNCIL	CSS	Developm ent of specificati ons on the system	Not achieved	Procureme nt of the system	Not for the quarter	1	Not achieved	-	Not for the quarter	Lack of funding	Budget to be set aside for the procurement of the system	
MTI 26		Training of all Municipal Officials on sound Record Keeping and management practices	Number of Municipal Officials trained	0	All wards	100	R0.00	-	CSS	25	Not achieved	25	Not achieved	25	Not achieved	25	Not achieved	Lack of planning	Cascade PMS to lower level management	Training manual Attendanc e register Feedback notes
MTI 27	To enhance responsivenes s to citizen's priorities and capabilities of delivery of quality	Submission of Monthly performance reports	Submit monthly report to management on the actual performance against the SDBIP	None	All wards	12 Monthly Performance reports	R0.00	-	EDCS	3 performa nce reports (Jul - Sep)	Not achieved	3 performanc e reports (Jul - Sep)	Not achieved	3 perform ance reports (Jul - Sep)	Achieved	3 performa nce reports (Jul - Sep)	Not achieved	Lack of planning	Cascade PMS to lower level management	Monthly performa nce reports
MTI 28	services, quality management and administrative practices	Departmental meetings held	Number of departmental meetings held	None	All Wards	12 Monthly departmenta I meetings held	R0.00	-	EDCS	3 monthly departme ntal meetings conducte d	Achieved	3 monthly departmen tal meetings conducted	Achieved	3 monthly departm ental meeting s conduct ed	Achieved	3 monthly departme ntal meetings conducte d	Achieved	None	N/A	Attendanc e registers
MTI 29	To ensure a sustainable and efficient Traffic Control Management	Procurement of road traffic signs per year.	Number of road traffic signs procured per year.	None	All Wards	500 signs purchased	R800 000	COUNCIL	EDCS	0	Not for the quarter	0	Not for the quarter	-	-	500 signs purchased	Not achieved	Lack of planning	Priorities to be made and planned for.	500 signs procured per year
MTI 30	To strengthen road traffic management (result indicator: accidents, deaths) and	Conduction of 12 Road Blocks	Number of road blocks to be conducted by 30 June 2019	None	All Wards	12 road blocks conducted and written reports	R 200 000	COUNCIL	EDCS	3	Achieved	3	Achieved	3	Achieved	3	Achieved	None	N/A	Signed reports for the road blocks conducte d
MTI 31	Improve public transport.	Traffic report and reconciliation submitted to finance department	Number of traffic report and reconciliation submitted to finance department	Signed traffic reports and reconciliati ons.	All wards	12 Traffic reports and reconciliatio n submitted to finance department	-	-	EDCS	3 Traffic reports and reconciliat ion submitted to finance departme nt	Achieved	3 Traffic reports and reconciliati on submitted to finance departmen t	Achieved	3 Traffic reports and reconcili ation submitte d to finance departm ent	Achieved	3 Traffic reports and reconciliat ion submitted to finance departme nt	Achieved	None	N/A	Traffic reports and reconciliat ion submitted to finance departme nt
MTI 32	To control theft of municipal property and main law and order	Appointment and training of Security Officers	Appoint and Train 100 Municipal security personnel as Law Enforcement	None	All wards	100	-	-	EDCS	100	Not achieved	-	Not for the quarter	-	Not for the quarter	-	Not for the quarter	None	N/A	Appointm ent letters of 100 Municipal security personnel as Law Enforcem ent
MTI 33	Facilitate the development of safer communities	Appoint 20 Fire officers in Mmamahabane satellite fire station	Number of Fire officers in Mmamahabane satellite fire station	None	All wards	20	-	-	EDCS	0	Not for the quarter	20 Fire fighter	Not achieved	-	Not for the quarter	-	Not for the quarter	None	N/A	

MTI 34	Facilitate the	Develop and	1 Security	None	All	1 Security	R500 000	COUNCIL	EDCS	Drafting	Achieved	-	Not for the	Draft	Not achieved	Submissio	Achieved	None	N/A	Processes
	development	approve a	Master Plan		wards	Master Plan				of the			quarter	Security		n to				followed
	of safer	Security Master	developed and			developed				plan				Master		section 80				towards
	communities	Plan	approved			and								Plan		committe				the
						approved										e for				developm
																approval				ent and
																then				approval
																Council				of
																				Security
																				Master
																				Plan
MTI 35		Review of	Reports on	Draft Plan	All	One	R0.00	-	EDCS	0	Not for the	-	Not for the	Report	Not achieved	1 DMP	Achieved	None	N/A	Report on
		Disaster	review of		wards	developed					quarter		quarter	on the		approved				the
		Management	Disaster			and								progress		by Council				progress
		Plan	Management			approved								of the						of the
			Plan			DMP								Review						Review of
														of DMP						DMP
MTI 36		Development	Reports on	None	All	One	R0.00	COUNCIL	EDCS	1 report	Not achieved	1 report on	Not	1 report	Not achieved	1 report	Achieved	None	N/A	Reports
		of Fire	development of		wards	developed				on the		the	achieved	on the		on the				on the
		Management	Fire			and				progress		progress of		progress		progress				process
		Plan	Management			approved				of the		the		of the		of the				followed
			Plan			FMP				developm		developme		develop		developm				and I Fire
										ent of the		nt of the		ment of		ent of the				Managem
										FMP		FMP		the FMP		FMP				ent Plan

KPA 2: BASIC SERVICES AND INFRASTRUCTURE INVESTMENT

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	P
BS 1	To upgrade the bulk sewer networks, pump stations and	Refurbish and upgrade Nyakallong WWTP Phase 2	PPIM % completed	WWTP exists	36	PPIM 95	R8.2m	MIG	INFRA	PPIM 58	PPIM 85	PPIM 76	PPIM 85	PPIM 85 (98%)	Achieved	PPIM 95		None	N/A	Complet Certifica
BS 2	Waste Water Treatment Works (WWTP) to 100% functionality	Virginia: WWTP Sludge Management Phase 1	PPIM % completed	WWTP exists	9	PPIM 100	R1.4m	MIG	INFRA	PPIM 95	PPIM 95	-	PPIM 95	PPIM 85 (Retention)	Achieved	-		None	N/A	Complet Certifica
BS 3	to ensure a healthy environment during the next five financial years and	Virginia: WWTP Sludge Management Phase 2	PPIM % completed	Phase 1 of the project completed in the 2017/18 financial year.	9	PPIM 80	R4.6m	MIG & OWN	INFRA	PPIM 44	PPIM 75	PPIM 58	PPIM 75	PPIM 80 (90%)	Achieved	PPIM 80		None	N/A	- Site V Repor - Minut Site m
BS 4	that systems are functional in line with Green drop regulations.	Mmamahaba ne: WWTW, Pump Station and Outfall sewer pipe line refurbish	PPIM % completed	Construction works for the upgrading and refurbishme nt of the Mmamahab ane WWTW started in the 2017/18	1	PPIM 95	R0.6m	MIG	INFRA	PPIM 95	PPIM 95	-	PPIM 95	PPIM 95	Achieved	-		None	N/A	Complet Certifica

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	P
				financial year.																
BS 5		Refurbish of Theronia WWTP and pump stations with WSIG funding	PPIM % completed	WWTP exists but not fully functional	36	PPIM 80	R36.8m	WSIG	INFRA	PPIM 44	PPIM 49	PPIM 53	PPIM 49	PPIM 67 (31%)	Not achieved	PPIM 80		Delay in the appointment of the Civil Contractor as the MEI contract progress is dependent on the Civil Contract	Civil Contractor has been appointed	- Site V Repor - Minut Site m
BS 6		Whites: Septic Tank System	PPIM % completed	The existing Pump station is completely dysfunctiona	3	PPIM 71	R0.7m	MIG	INFRA	PPIM 2	PPIM 4	PPIM 30	PPIM 4	PPIM 49	PPIM 4	PPIM 71		Delay due to the finalization of the technical report	Revision of the technical report by the Service Provider	- Site V Repor - Minut Site m
BS 7		Upgrade Kutlwanong WWTW and inlet pump station to address new developments to total of 9 MI/d.	PPIM % completed	6 MI WWTW exists	10	PPIM 53	R9.7m	MIG	INFRA	PPIM 20	PPIM 25	PPIM 40	PPIM 25	PPIM 49	PPIM 25	PPIM 53		Delays by the Service Provider in completing the Draft Bid Document	Project will serve in the Bid Specification Committee before the 10 April 2019	- Site V Repor - Minut Site m
BS 8		Upgrade T8 pump station to address new developments	PPIM % completed	T8 pump station exists	14	PPIM 95	R8.2m	MIG & OWN	INFRA	PPIM 58	PPIM 67 The project is at 50% complete	PPIM 71	PPIM 67 The project is at 50% complete	PPIM 67 (60%)	Not achieved	PPIM 95		Delays by the Service Provider in completing the Draft Bid Document	Project will serve in the Bid Specification Committee before the 10 April 2019	Complet Certifica
BS 9		Upgrade Phomolong Pump station to address additional flow from bucket eradication program.	PPIM % completed	Pump station exists	3	PPIM 95	R0.8m	MIG & OWN	INFRA	PPIM 95	PPIM 95	-	PPIM 95	PPIM95	Achieved	-		None	N/A	Complet Certifica
BS 10		Refurbishmen t of Klippan Pump station completion and upgrading of the Mostert/ Sandriver canal	PPIM % completed	Pump station not effective on managemen t of water level of Witpan and Sandriver Canal not propperly functional.	24, 32	PPIM 49	R45m	OWN	INFRA	PPIM 8	Not Achieved	PPIM 20	Not Achieved	PPIM 0	Not achieved	PPIM 40		No funding is available for the project	Prioritize funding	Contract appoints letter

KPI NO	OBJECTIVE	STRATEGY	KPI	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	P
BS 11	To maintain WWTW such that spillages are prevented and existing infrastructur e are functional and to extend the life expectancy thereof	Sumps cleaned at pump stations	Number of sumps cleaned	25 sumps	All	5 sumps	R2m	O&M	INFRA	Contracto r appointed	Not achieved	2 sumps cleaned	Achieved	+2 sumps cleaned	Achieved	2 sumps cleaned		There is progress after appointment of service providers in the second quarter	N/A	- Contra order - Job Co forms - Site vis
BS 12	To renew dilapidated or dysfunctiona I old sewer infrastructur	Construct and refurbish of Kutlwanong outfall sewer line	PPIM % completed	Kutlwanong outfall sewer line exists but not effectively functional	10, 18	PPIM 58	R3.5m	MIG	INFRA	PPIM 20	PPIM 30	PPIM 40	PPIM 30	PPIM 49	PPIM 32	PPIM 58		Delays in appointment of contractor	Fast Track implementation	- Site V Repor - Minut Site m
BS 13	e by replacing 5% of worn out sewer pipelines in a five-year cycle.	Construct and refurbish Odendaalsrus (Van der Vyfer) outfall sewer line over 2 financial years	PPIM % completed	Odendaalsru s: 3.7 km of outfall sewer dysfunctiona	36	PPIM 49	R3.5m	O&M	INFRA	PPIM 2	Not Achieved	PPIM 20	Not Achieved	PPIM 40	Did maintenance to keep sewer flowing as far as possible. Drafted a Stage 2 bid document to appoint a consultant.	PPIM 49		Project not funded. Maintenance resources limited	Apply for funding as it's a big project	- Site V Repor - Minut Site m
BS 14		Refurbish Stateway main sewer busy collapsing in 3 phases of 600m each	PPIM % completed	1800 meter main sewer need refurbishme nt	27, 32, 34	PPIM 49	R3.5m	O&M	INFRA	PPIM 2	Not Achieved	PPIM 20	Not Achieved	PPIM 40	Not achieved	PPIM 49		Financial constraints	Apply for funding as it's a big project	- Site V Repor - Minut Site m
BS 15		Refurbish Koppie Alleen and the Jan Hofmeyr intersection main sewer busy collapsing in 2 phases of 500m each	PPIM % completed	1000 meter main sewer need refurbishme nt	32	PPIM 49	R3.5m	O&M	INFRA	PPIM 2	Not Achieved	PPIM 20	Not Achieved	PPIM 40	PPIM 85	PPIM 49		Work was completed	N/A	- Site V Repor - Minut Site m
								PROG	GRAMME: WATER	DEVELOPMEN	- TAL AND MAINTEN	ANCE PROGR	AMMES AND ANCILLA	ARY SERVICES						
BS 16	To replace 15% of worn out water pipelines and ancillary works in a five-year cycle.	Replacement of worn out asbestos and steel water pipes to reduce water loss and service disruption	PPIM % completed	Approximate ly 270 km of pipe is in bad condition	All	PPIM 49	R5m	O&M	INFRA	PPIM 2	PPIM 54	PPIM 20	PPIM 54	PPIM 40	PPIM 54	PPIM 49		None	N/A	- Site V Repor - Minut Site m

KPI NO	OBJECTIVE	STRATEGY	KPI	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	F
BS 17		Allanridge replacement of old galvanized steel	PPIM % completed	A portion of the water pipeline in Allanridge and Nyakallong is in a bad condition thus increased water losses	36	PPIM 80	R5.3m	MIG	INFRA	PPIM 40	PPIM 40	PPIM 53	PPIM 40	PPIM 67	PPIM 58 (40%)	PPIM 80		Late appointment of small Contractors	Amend the project schedule to fast track implementatio n of the project	- Site V Repo - Minu Site n
18	To develop and maintain Water networks and ancillary works as well as Water Demand Managemen t System to reduce water loss and enhance revenue	Replace 5 000 water meters that is dysfunctional	Number of dysfunctional water meters replaced	5 000 meters exist	All wards	1 000 new meters	R1.5m	O&M	INFRA	250 meters	Achieved	250 meters	Achieved	250 meters	Achieved	250 meters		None	N/A	- Job C forms - Site V repor
19	Implement Water Demand functions to reduce water loss and enhance service delivery.	Thabong: Installation of Zonal Water meters & Valves	PPIM % completed		All Welkom, Bronville, Thabong and Riebeecks tad	PPIM 80	R3.2m	MIG	INFRA	PPIM 40	PPIM 40	PPIM 53	PPIM 40	PPIM 67	PPIM 62 (48%)	PPIM 80		The project is progressing slowly	Increase implementatio n speed by amending the project schedule	- Site V Repo - Minu Site n
20	Extend water network to service existing households with potable water on the stands.	Thabong X20 (Hani Park): Extension of network, house connections and meters (180 stands)	PPIM % completed		23	PPIM 95 completed	R1.4m	MIG	INFRA	PPIM 40	PPIM 40	PPIM 53	PPIM 40	PPIM 67	PPIM 58 (33%)	PPIM 80		Late appointment of small Contractors	Amend the project schedule to fast track implementatio n of the project	- Site V Repo - Minu Site n
BS 21			The percentage of households with access to basic level of water, electricity and waste removal	Bulk service reticulation exists in all areas of the Municipality	All wards	90%	R0.00	-	INFRA	-		-		2km	Achieved	90%		None	N/A	Infras repor

BS 22

road

infrastructur

manner such

that the use

e in a cost

effective

To maintain Resurface of

all streets

PMS

according to

guidelines or

Municipal

priority list.

Number of

resurfaced

per year

km of streets

125 km

All wards 8 km

R 30m

O&M

INFRA

2km

2km

0

Slow in

on

implementati

Cascade PMS - Job C

forms

- Site V

repor

to lower level

Management

0.93 km

2km

2 km

	full life expectance are extended but operations	D. J. J. 45 000	N. obout	70.000 113	All and	42.0003	DG.	0004	INTERA	2000 113	1221.12	2000 113	4224.02	2000 113	2402.12	20002	New	21/2	
BS 23	are safe.	Patch 15 800 m ^{2 of} potholes in formal roads to reduce deterioration and ensure safe usage thereof (m ²).	Number of square meters of streets patched	79 000 m²	All wards	12 000 m ²	R6m	O&M	INFRA	3000 m ² patched	1231m2	3000 m ² patched	1231m2	3000 m ² patched	3492m2	3000m² patched	None	N/A	- Job C forms - Site V repor
BS 24		Refurbish 60km of gravel and dirt roads to enhance driving comfort by blading and re-gravel.	Number of km of gravel and dirt roads refurbished though blading/ re- graveling	200km	All wards	60 km	R1m	O&M	INFRA	15 km bladed	10,217km	15 km bladed	10,217km	15 km bladed	53.026km	15 km bladed	None	N/A	- Job Co forms - Site V repor
BS 25		Construction of 2 km of Roads in Ward 28	PPIM % completed		28	PPIM 95	R6.3m	MIG	INFRA	PPIM 62	PPIM 85	PPIM 80	PPIM 85	PPIM 95	PPIM 85 (99%)	-	None	N/A	Comple certifica
BS 26		Construction of Dr Mngoma road in Thabong	PPIM % completed	The project was completed in the 2017/18 financial year	29	PPIM 100	R0.4m	MIG	INFRA	PPIM 100	PPIM 100	-	PPIM 100	-	PPIM 100	-	Project completed	N/A	Final con certifica
BS 27		Meloding: Construction of roads, sidewalks & storm water 2.2 km	PPIM % completed	The project was completed in the 2017/18 financial year	6,7	PPIM 100 completed	R12,54m	MIG	INFRA	-	PPIM 95	-	PPIM 95	-	-	PPIM 100	None	N/A	Final con certifica
	,	,							PROGRAMME	: STORM WAT	ER DEVELOPMEN	TAL AND MAIN	ITENANCE PROGRAM	IMES	,		'	'	
BS 28	To compile and implement a maintenance and	Clean and upgrade 7 km of existing lined storm water canals.	Number of km of lined storm water cleaned	74 km exist	All	8 km of lined canals cleaned	R4m/a	O&M	INFRA	2 km cleaned	1,548km	2 km cleaned	1,548km	2 km cleaned	Achieved 2,66km cleaned	2km cleaned	None	N/A	- Job Co Forms - Site v repor
BS 29	upgrading plan for storm water canals and networks.	Clean 8 km of unlined storm water canals in Matjhabeng twice a year.	Number of km of storm water canals cleaned	20 km exist	All	8 km of unlined canals cleaned	R6m/a	O&M	INFRA	2 km cleaned	3,209km	2 km cleaned	3,209km	2 km cleaned	Achieved 2.79 km cleaned	2 km cleaned	None	N/A	- Job Co Forms - Site v repor
BS 30	To compile and implement a maintenance and upgrading plan for storm water	Clean and maintain 2km of existing storm water drainage pipes.	Number of km of storm water drainage pipes cleaned and maintained	360km exist	35,36	2 km of drainage pipes cleaned and maintained	R1m/a	O&M	INFRA	0.5 km cleaned	2.129m	0.5 km cleaned	2.129m	0.5 km cleaned	0.42 km cleaned	0.5 km cleaned	None	N/A	- Job Co Form: - Site v repor

Q 1 ACHIEVEMENT

Q2

Q 2 ACHIEVEMENT

KPI NO

OBJECTIVE

STRATEGY

KPI

BASELINE

WARD NO ANNUAL

TARGET

BUDGET

ANNUAL FUNDING RESPPONSIBLE Q1

DEPARTMENT

SOURCE

Q 4 ACHIEVEMENT REASON FOR

DEVIATION

IMPROVEMENT

MEASURES

Q 3 ACHIEVEMENT

Q4

Q3

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	
BS 31	canals and networks.	Repair or replace 40 damaged and stolen catch pit and manhole lids	Number of stolen or damaged catch pit and manhole lids repaired or replaced	1300 catch pits exist	All	100 lids repaired or replaced	R2m/a	O&M	INFRA	25 lids repaired or replaced	31	25 lids repaired or replaced	31	25 lids repaired or replaced	192 lids replaced	25 lids repaired or replaced		None	N/A	- Job Forr - Site repo
BS 32	To upgrade and formalise storm water network to reduce maintenance and enhance effectivity of system	Nyakallong: Construction of storm water system – phase 1	PPIM % completed	Un- formalised system	19,36	PPIM 100	R0.8m	MIG	INFRA	PPIM 85	PPIM 85	PPIM 95	PPIM 85	-	-	-		None	N/A	Compl
										PROGE	RAMME: ELECTRICI	TY DISTRIBUTI	ON							
BS 33	To ensure an effective and safe 132kV Distribution network	WELKOM Provide and install 20MVA 132KV transformer at Urania Substation	PPIM % completed	4 Substations	23,24	PPIM 67	R 10m	INEP and OWN	INFRA	PPMIM 40	PPIM 40	PPIM 49	PPIM 40	PPIM 62	PPMIM 44 Not achieved	PPIM 76		Project had to be re-designed as the lines need to redirected through mining areas and awaiting approval VO's and Harmony Mines	The Contractors, SANRAL and Harmony negotiated for the successful implementation of the project and VO's needed to be approved by the MM	- Site Rep - Min Site
									PI	ROGRAMME:	LOW AND MEDIUN	1 VOLTAGE DI	STRIBUTION							
BS 34	To ensure the effectiveness of the medium voltage distribution networks	WELKOM: Supply 4km of low and medium voltage network in Extension 15 Thabong.	PPIM % completed	The LV and MV network supplying Thabong Extension 15 is under capacitated.	24, 11	PPIM 67	R 10m	INEP and OWN	INFRA	PPMIM 40	PPIM 40	PPIM 49	PPIM 40	PPIM 62	PPIM 44	PPIM 76		The Contractors, SANRAL and Harmony negotiated with for the successful implementatio n of the project and VO's needs to be approved by the MM	The Contractors, SANRAL and Harmony negotiated for the successful implementation of the project and VO's needed to be approved by the MM	- Site Rep - Min Site
										- PROGRAM	MME: PUBLIC LIGHT	FING MAINTER	NANCE							
BS 35	To ensure an effective service and adhere to road ordinances	Repair and Maintenance of street lights to full functionality	Number of street lights maintained and repaired	18 722 street lights exists	All wards	200	R8 m	O&M	INFRA	50	587	50	1634	50	+50	50		None	N/A	- Job For - Site rep

KPI NO	OBJECTIVE	STRATEGY	KPI	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	P
BS 36	as well SANS regulations	Repair and Maintenance of High mast lights to full functionality	Number of high mast lights maintained and repaired	367 high mast lights exists	All wards	60	R6m	O&M	INFRA	15	44	15	76	15	45	15		None	N/A	- Job Co Forms - Site vi repor
BS 37	Creates new and upgrade existing to ensure that facilities ad graves sites exist to support burials	Mmamahaban e: Creation and Upgrading of Cemeteries (New Development)	PPIM % completed	Existing cemetery is near its life expectancy	1	PPIM 62	R13.3m	MIG	INFRA	PPIM 20	Achieved	PPIM 40	PPIM 30	PPIM 49	PPIM 40 (Appointmen t of contractor)	PPIM 62		Project has started late but is being implemented	N/A	- Site V Repor - Minut Site m
BS 38	Allanridge Cemetery: Provision of Water, Sanitation and high mast lights	Provision of water, sanitation and high mast lights	PPIM % completed	The Cemetery was not provided with basic services	36	PPIM 49	R1.4m	MIG	INFRA	PPIM 2	Not Achieved	PPIM 20	Not Achieved	PPIM 40	PPIM 2	PPIM 49		Late appointment of service provider	To fast track implementation	- Site V Repor - Minut Site m
										PROGR	AMME: RECREATIO	ONAL FACILIIT	IES							
BS 39	Creation and upgrading of sports facilities to enhance residents sport awareness and sport standards	Upgrade and Create New Sports and Recreational Facilities Phase 3 Thabong Stadium, Zuka Baloi Stadium & Kopano Indoor Centre	PPIM % completed	The Thabong phase 3 (Vuyo Charles) Stadium was completed in 2017/18 financial year and currently on Retention stage.	16,26, 28	PPIM 100	R0.5m	MIG	INFRA	PPIM 100	Achieved	-	-	-	-	-		None	N/A	Final Co Certifica
BS 40		Meloding: Construction of Indoor Sports Complex	PPIM % completed	New Indoor Sports Centre in Meloding	6	PPIM 71	R22.8m	MIG	INFRA	PPIM 44	Achieved	PPIM 53	PPIM 53	PPIM 62	PPIM 58	PPIM 71		Slow progress on site	Appointment of service providers must be made timeously	- Site V Repor - Minut Site m
BS 41		Thabong: Upgrading of the far east hall indoor sports and recreational facility	PPIM % completed	Construction of the new Far East Hall started in 2015/16 financial year	13	PPIM 95	R8m	MIG	INFRA	PPIM 76		PPIM 85	PPIM 80	PPIM 95	PPIM 80 (83%)	-		None	N/A	Complet Certifica
									PROG	RAMME: LOC	AL ECONOMIC DEVI	ELOPMENT AI	ND TAXI RANKS							
BS 42	To enhance taxi facilities to ensure effectiveness and safe operations thereof.	Welkom Regional Taxi Centres	PPIM % completed		32	PPIM 40	R2.2m	MIG	INFRA	-	Project is on hold due to funding issues	-	Project is on hold due to funding issues	PPIM 30		PPIM 40		None	N/A	Contract letter of appointi

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	P
BS 43	Upgrading of landfill sites to enable proper manage thereof.	Upgrading of Welkom Landfill Site	PPIM % completed	The Welkom Landfill site exists and operational	11	PPIM 71	R9.1m	MIG & OWN	INFRA	PPIM 30	Not achieved	PPIM 40	PPIM 30	PPIM 49		PPIM 58		Advert was issued late	Bid process must improve	60-70% complet
BS 44	To control theft of municipal property and maintain law and order	Installation of surveillance Cameras and reactivation of those which are not functional	The total number Electronic Security Systems installed and reactivated	20	All wards	50	R25 million	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	50	Not achieved	10		Bid Specification processes finalized. Tender to be advertised	Advert of tender for Security Surveillance cameras	50 Elect Security
BS 45	Developmen t of safer and effective fire extinguishing	Upgrading of Control rooms at Fire Station	Number of Control Rooms upgraded	1	All wards	5	R 3million	COUNCIL	EDCS	1 Station	Not achieved	1 Station	Not achieved	1 Station	Not achieved	5		Financial constraints	Budget allocation to be improved	5 station
BS 46	systems	Facilitate the Procurement Hazmat Unit Vehicle	Hazmat Unit Vehicle	0	All wards	1	R5 million	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-	-	1		None	N/A	1
BS 47		Facilitate the Procurement of Fire Engines	Number of Satellite fire stations established	4	All wards	1	R1,4 Million	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-	-	1		None	N/A	1
BS 48		Procurement of Utility Vehicles	Refurbished Fire Training College	1	All Wards	1	R2 Million	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-	-	1		None	N/A	1
KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD No	ANNUAL TARGET	ANNUAL BUDGET	SOURCE OF FUNDING	RESONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT					REASON FOR DEVIATION	IMPROVEMENT MEASURES	Р
BS 49	To ensure efficient Waste Management Programme	Purchase of Wheelie Bins	Procurement of 2000 wheelie bins	Procurement of 2000 wheelie bins	All wards	Procuremen t of 2000 wheelie bins	R2 000 000	COUNCIL	EDCS	Procureme nt of 2000 wheelie bins	Not achieved	-	Not for the quarter	-	-	Procurement of 2000 wheelie bins		None	N/A	Procurer 2000 wh
BS 50		Purchase of New Compactor Trucks	Number of Compactor Trucks Purchased	2	All wards	4	R8 Million	COUNCIL	EDCS		Not achieved	4	Not achieved	-	-	-		None	N/A	Compact Purchase
	Ensure proper waste management through promotion of recycling schemes and adequate landfill management.	Promote waste recovery at the Odendaalrus Landfill site.		None	All wards	1 Recyclable waste storage facility in Odendaalsr us Landfill site established	R0.00	-	EDCS		Not for the quarter	1 Recyclable waste storage facility in Odendaals rus Landfill site establishe d	Not achieved		-	-		None	N/A	Establish Recyclab storage f Odendaa Landfill s
BS 52	To ensure that the Municipality has an effective and efficient waste	Register with the National Waste Information System and start reporting to National	Number of reports sent to the National Waste Information System for Welkom &	None	All wards	12 Reports submitted	R0.00	-	EDCS	3	Achieved	3	Achieved	3	Achieved	3		None	N/A	Monthly submitte NWIS

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	P
	system	Department of Environmental Affairs	Odendaalsrus landfill sites regarding quantities of waste handled at the sites																	
BS 53		Review Integrated Waste Management Plan	Reviewed Integrated Waste Management Plan	Draft Integrated Waste Management Plan	All wards	1 Annual Review of Integrated Waste Managemen t Plan (June 2019)	R0.00	-	EDCS	-	Not for the quarter	-	Not for the quarter	-	-	1		None	N/A	Review a Approve Integrate Manager Plan
BS 54	sustainable	Development of Integrated Environmental Management Plan	Developed and approved Integrated Environmental Management Plan	None	All wards	1 Developed and approved Integrated Environmen tal Managemen t Plan	R500 000	COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter		-	1		None	N/A	1 Review Approve Integrate Manager Plan
BS 55	social and environment al	Development of Waste Management By-Law	Developed and approved Waste Management By-Law	None	All wards	1 Developed and approved Managemen t By-Law		COUNCIL	EDCS	-	Not for the quarter	-	Not for the quarter	-	1	1		None	N/A	1 Develo approve Manager Law
BS 56	To ensure access to regular and sustainable refuse removal services to all household, public facilities and	Clean and maintained municipal recreational parks	Number of Reports on Cleaning and maintenance of municipal recreational parks	None	All wards	4 Reports on Cleaning and maintenanc e of municipal recreational parks	R0.00	-	EDCS	1	Achieved	1	Achieved	1	1	1		None	N/A	Reports Cleaning mainten municipa recreatio
BS 57	businesses	Cleaning and maintenance of municipal Open Spaces	Number of Reports on cleaning and maintenance of municipal Open Spaces	None	All wards	4 reports on cleaning and maintenanc e of municipal Open Spaces		COUNCIL	EDCS	1	Achieved	1	Achieved	1	1	1		None	N/A	Reports Cleaning mainten municipa recreatio
BS 58	access to	Cleaning and maintenance of municipal cemeteries	Quarterly Reports on the Cleaning and maintenance of municipal cemeteries	None	All wards	4 Written reports	Maintenan ce	COUNCIL	EDCS	1	Achieved	1	Achieved	1	1	1		None	N/A	Reports Cleaning mainten all munic cemeter
BS 59		Arbour week celebration	Planting of 60 trees in September 2018	None	All wards	60 trees in September 2018	R0.00	COUNCIL	EDCS	60 trees	Achieved	-	Not for the quarter	-	-	-		None	N/A	Photos a

KPI NO	OBJECTIVE	STRATEGY	KPI	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	F
	the district municipality in Improving	Conducting disaster management awareness campaigns	Disaster management awareness conducted by 30 June 2019	0	All wards	24 Awareness Campaigns conducted	Operation al Budget	COUNCIL	EDCS	6 Awareness campaigns conducted	No achieved	6 Awareness campaigns conducted	Not achieved	6 Awareness campaigns conducted	Not achieved	6 Awareness campaigns conducted		Structure does not accommodate personnel with disaster capacity	Revise the project to suit existing capacity	Reports pictures attenda register
	for extreme climate events.	Conduct meetings of Local Disaster Advisory Forum	Number of meetings conducted for Local Disaster Advisory Forum	4	All wards	4 quarterly Meetings conducted	Operation al Budget	1 local disaster advisory forum conducted	EDCS	1 local disaster advisory forum meeting conducted	Achieved	1 local disaster advisory forum meeting conducted	Not achieved	1 local disaster advisory forum meeting conducted	Not achieved	1 local disaster advisory forum meeting conducted		Capacity challenges	Revise the target	quarter Meeting conduct Attenda register minutes
BS 62		Develop a Memorandum of Understanding with the District	Developed and signed Memorandum of Understanding with the District	None	All wards	Signed MOU	N/A	COUNCIL	EDCS	1 Signed MOU	Not achieved	0	Not for the quarter	-				None	N/A	Signed I
	the district	Generation of Disaster Risk profile	Disaster Risk profile generated	None	All wards	I Disaster Risk profile	R0.00	COUNCIL	EDCS	Disaster Risk profile	Not achieved	0	Not for the quarter	-	-	-		None	N/A	One Dis profile

KPA3: LOCAL ECONOMIC DEVELOPMENT

DEVELOPMENT PLANNING

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES
LED 1	To ensure the development and review of the Matjhabeng SDF and related implementation strategies	Review of the Matjhabeng SDF in compliance with SPLUMA	A reviewed and approved SDF for Matjhabeng in compliance with SPLUMA	Matjhabeng SDF was approved in 2013 but requires review in terms of the SPLUMA	All wards	1	R0.00	Department of Rural Development and Land Reform / COUNCIL	LED & P	Appointment of consultants	Consultants appointed but project was put on hold due to financial constraints	Analysis phase	Achieved	Draft Report and public participation	Consultants appointed but project was put on hold due to financial constraints	Approval	Consultants re- appointed	The SDF was developed and left at draft format	Funding to be A made available a
LED 2	To promote sustainable spatial development	Evaluate land availability for all land uses and formulation of sectoral development land development strategies	Annual land status quo report submitted to Council	A 2014 document exists which requires updating on order to understand the availability of land for all land uses.	All wards	1 Annual land status quo report	R0.00	Operational Budget	LED & P	Data collection and analysis	Data collection in progress - Report on X17 sub area served before Council - Report on Meloding served before Council - Report on Nyakallong served before Council	Report to Council	Achieved	Data collection continue	Presentation to Council	Developme nt of strategies	Awaiting SDF continuation	The process was done in the first quarter	None C
LED 3		Develop a guideline document for spatial planning layout standards for Matjhabeng	Guideline document developed	A consolidated and uniform set of planning guidelines is required for effective and uniform township layout planning in Matjhabeng.	All wards	1	R0.00	Operational Budget	LED & P	Continue departmental comments	Report finalised - Departmental comments in progress	Prepare final Draft	Achieved	Prepare final Draft	Departmental comments in progress	Approval	Awaiting comments from Departments	The draft guidelines not finalised	Process to be fast tracked G
LED 4		Develop a strategy for the provision of and re- allocation of surplus school erven in Matjhabeng	Approved strategy for utilization and re- development of surplus school erven	A large number of school erven are vacant that may be utilized for development.	All wards	1	R0.00	Operational Budget	LED & P	Meeting with stakeholders	Achieved	Departmen tal Comments	Achieved	Prepare strategy	Data base finalized. List of schools provided by Department. Priority erven for development submitted to Department.	Approval	Still in consultation with Education Department	The strategy not finalised	To fast track A the strategy S C R
LED 5		Facilitate implementatio n of the Multi- Purpose stadium project	Council approval of rezoning and bulk services agreement		28	1	R10m (MIG)	Council contribution/D TI/Private sector	LED & P	Finalization of bulk services reports/Counc il Item	Preparation of bulk services reports by applicants still in progress. Facilitation continues.	Approval	Not achieved	Finalization of bulk services agreement	Draft agreement finalised	Implement ation	Still developing Bulk services agreement and report to Council	The process is in process but not finalized	Fast tracking of the process BRCC
LED 6	To facilitate the effective marketing and development of commercial and industrial land in Matjhabeng	Identification, marketing, evaluation of development proposals and recommendatio ns regarding the development of high potential commercial and	Successful alienation and development of commercial and industrial land in Matjhabeng	Quarterly land marketing initiative.	All wards	20	R0.00	Operational Budget	LED & P	Land identification Council approval Marketing	Achieved	Evaluation of proposals	In process	Implementat ion - selling of land in terms f Bid Evaluation Committee and Bid Adjudication Committee Resolutions	Awaiting Resolution of Bid Adjudication Committee	Next advert	Awaiting Resolution from Bid Evaluation Committee	The process was slow	Submission of the documents to the evaluation committee

 ·				 		-		
industrial								
Municipal								
owned land in								
Matjhabeng								

DEVELOPMENT CONTROL

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNU AL TARGE T	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILI TY	Q1	Q 1 ACHIEVEME NT	Q2	Q 2 ACHIEVEME NT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVE MEASU
LED 7	To develop and implement the Matjhabeng Land Use Management Plan	To develop and implement a uniform Land Use Management Plan for Matjhabeng	1 Approved LUMS	Each unit of Matjhabeng has its own Town Planning Scheme. One uniform Land Use Management Plan	All wards	1	ROm	Department of Rural Development and Land Reform / COUNCIL	LED & P	Appointm ent of Consultant s	Consultants were appointed in the last financial year	Draft LUMS	Not achieved	Public Participation on LUMS	Consultants appointed but project was put on hold due to financial constraints	1 Approved LUMS	Consultants appointed but project was put on hold due to financial constraints	The LUMS were presented to council in the last financial year	Prioritize fu for the proj
LED 8		To facilitate and control the development in terms of the Land Use Management Plan	To compile policies in order to give guidance for the future developme nt of erven.	Municipal Planning By- Laws	All wards	2	R0.00	-	LED & P	-	Not for the quarter	-	Not for the quarter	-	Consultants appointed but project was put on hold due to financial constraints	Approved Policy/Policies	Consultants appointed but project was put on hold due to financial constraints	Financial constraints	Plan better
LED 9		Implementation of SPLUMA and the functioning of the MPT	No. of Municipal Planning Tribunal seating's	5	All wards	4	R0.00	-	LED & P	1	Achieved	1	Achieved	1	Meeting Held in March 2019	1	Achieved	None	N/A
LED 10		Provision of Street Names in Matjhabeng	Number of Streets named		All wards	20	R0.00	-	LED & P	5	Achieved	5	Achieved	5	Not achieved	5	Meeting not held due to lack of capacity	Lack of proper planning	Improved p
LED 11		Land Use Management and Development Control	Audit of Land Use Application s processed		All Wards	40	R0.00	-	LED & P	10	Not achieved	10	Not achieved	10	Achieved	10	Not Achieved	Human Resource capacity	Better plan

SMME, TRADE AND INVESTMENT

	OBJECTIVE	STRATEGY	BASELINE	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q3 ACHIEVEMEN T	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEME NT MEASURES
L 1	ED To position Matjhabeng as a competitive destination of choice.	Establishment of Matjhabeng Advisory council (MEAC)		No of awareness programme implemented	District LED forum	All wards	2	R800 000	Council	LED & P	Assess investment drivers /barriers. Conduct Economic profile	Not achieved	Packaging and approval of economic drivers	Not achieved	Conduct investment promotions	Not achieved	Conduct investment promotions	Not achieved	Capacity challenges	Improve internal capacity
1 1	ED 3	Approved investment attraction/rete ntion strategy		An approved investment attraction/retenti	Facilitate Draft strategy	All wards	1	R100 000	extension	LED & P	Present draft to portfolio members	Not achieved	Conduct public participatio n	Not achieved	Submit to council	Achieved	Implement ation	Not achieved	Capacity challenges	Improve internal capacity

	OBJECTIVE	STRATEGY	BASELINE	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q3 ACHIEVEMEN T	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEME NT MEASURES
				on strategy by 30 Dec 2018																
14		Establish/reva mp/develop incentive policy		Developed Incentive Policy in place	Long- standing incentives	All wards	Approve d Incentive Policy by 30 th March 2019	R500 000	Council	LED & P	Place advert on newspapers sourcing proposal from qualified firms	Not achieved	Appoint service provider	Not achieved	Draft policy in place	Not achieved	Approval of the policy by Council	Not achieved	Funding not availability	Improve internal capacity
LED 15	To ensure that illegal business is curbed/minim ized	Facilitate the promulgation of informal trading by-laws		Approved and gazetted by-laws in place	Facilitate the promulgati on of by- laws	All wards	Approve d by-laws by June 2019	0		LED & P	Facilitate the establishment of interim committee	Achieved	Facilitate submission of draft by- laws to relevant places	Achieved	Facilitate progress	Not achieved	Approval by Council	Not achieved	Capacity challenges	Improve capacity issues in the unit
LED 16	To create a conducive environment for SMME development	Establishment & facilitation of incubation programme for SMME's	New project	Ready-made SMME's for business in the open market	No of SMME's of SMME's incubated	All	20	R5m (external funding)De pt. Of Small Business)	External	LED & P	Facilitate and secure funding	Achieved	Draft MoU with incubator	Achieved	Implement ation	Achieved	Approval	Not achieved	Capacity challenges	Improve capacity issues in the unit
LED 17		Facilitation of funding for Thabong Industrial Park	Preliminary work was done in the past	25% of budget secured by June 2019	Lay-out plans and business plan	30	30% of budget	R16,750m	External	LED & P	Write letter to potential funders	Not achieved	Arrange meetings to present the concept	Not achieved	Receive commitme nts	Not achieved	Funding secured	Achieved	None	N/A
LED 18		Facilitation of Youth Business Corners	Continuous project	1 Pilot project completed	Council resolution	4,5	Projected funded and implement ed	R4m	External (Harmony)	LED & P	Commitment letter received	Not achieved	Business plan developed	Not achieved	Implement ation of phase 1	Achieved	Implement ation of Phase 2		Commitment letter was not achieved	Funding agencies to be consulted timeously
LED 19	To capacitate and empower SMME's in all sectors	Facilitation of skills development and trainings	New project	Number of trainings facilitated	253	All wards	12	0	External	LED & P	3	Achieved	3	Achieved	3	Not achieved	3	Not achieved	Capacity challenges	Improve capacity issues in the unit
LED 20		Monitor capacitation of SMME's to benefit 30% of expenditure budget as regulated by treasury	Annual programme	Number of SMME's capacitated	0	All wards	20		MLM	LED & P	5	Not achieved	5	Not achieved	5	Achieved	5	Achieved	None	N/A

TOURISM AND LED

K	PI	OBJECTIVE	STRATEGY	BASELINE	KPI	WARDS	ANNUAL	ANNUAL	FUNDING	RESPNSIBILITY	Q1	Q1	Q2	Q2	Q3	Q3	04	Q 4	REASON FOR	IMPROV
N	lo						TARGET	BUDGET	SOURCE			ACHIEVEMENT		ACHIEVEMENT		ACHIEVEMENT	Q4	ACHIEVEMENT	DEVIATION	T MEASU
L	ED	Host 1 tourism	Tourism	Some tourism		All wards	1 tourism	R1,5m	COUNCIL	LED&P/Executiv		Not for the	1 Tourism	Not achieved	-	-	-	Not for the	Lack of funding	Better pl
2	1	festival during	Festival Held	festivals were			festival held			e Mayor		quarter	Festival					quarter		
		December 2018		held in the past			during						held							
							December													
							2018													

LED 22	Promote tourism awareness and education	Number of tourism awareness and education programmes that have materialized	N/A	All wards	4 Tourism awareness and education programmes	R90. 0 000	COUNCIL	LED & P	Tourism month program implemented	Achieved	-	Not for the quarter	-	-	First draft presented to council	Not achieved	Submission of Tourism Month Programme not signed on time	Better pl
LED 23	LED strategy developed	A developed LED Strategy	Draft LED Strategy	All wards	1 LED Strategy	R700 000	Harmony	LED & P	1 st Draft	Achieved	Submission to M/C and Council	Not achieved	Public Participation	Not achieved	Incentive policy adopted	Not achieved	On 2nd April 2019 an inception report was submitted. On 12 June 2019 the Matjhabeng Status Quo Report was submitted and presented.	Funding made ava
LED 24	To ensure that tourism marketing plan is developed	A developed Tourism marketing Plan	-Matjhabeng Tourism Sector Strategy -Sand River Route Development Plan	All Wards	1 developed Tourism marketing Plan	R500 000		LED & P	Draft Tourism marketing Plan	Not Achieved	-	Not for the quarter	Presented to MAYCO	Not achieved	Council Adoption	Not achieved	No funding	Avail fun for the p

AGRICULTURE AND MINING

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILIT Y	Q1	Q1 ACHIEVEMEN T	Q2	Q 2 ACHIEVEMEN T	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEME NT MEASURES	POE
LED 25	To create the suitable environment for sustainable agricultural production	To facilitate and support establishment of Farmer Production Support Unit (FPSU) in one of the identified municipal farm known as portion 2 of the farm Kalkkuil 153, situated near Odendaalsrus.	By making strategically located agricultural land available for the establishment of the Farmer Production Support Unit (FPSU)in Odendaalsrus	Available land	Odendaalsru s	Established Farmer Production Support Unit (FPSU	R0.00	Dep. Of Rural Developmen t and Land Reform	LED & P	0	Not for the quarter	0	Not for the quarter	-	-	Reports to Council for noting	Not achieved	Lack of capacity	Reinforce the unit	Reports submitted to Council
LED 26		Assist and ensure a maintained/improved infrastructure Municipal farms.	Maintained/improved infrastructure Municipal farms.	3	wards	Provision of water pump.	R360 000	Council	LED & P	0	Not for the quarter	0	Not for the quarter	1 completio n report	The funding for provision of water will be through Sand Van Heerden through the Social and Labour Plans. Funding not yet released as they are waiting for approval from the Department of Mineral Resource.	1	Not achieved	Lack of capacity	Reinforce the unit	Report and Documentat ion
LED 27		To support the Poultry cluster in Matjhabeng local Municipality by organizing the poultry and egg information day in Welkom town.	Number of poultry and egg information day to be organized for the developing poultry industry	10	All wards	Support one poultry cluster with its all affiliates	R200,000	COUNCI/Har mony	LED & P	0	Not for the quarter	0	Not for the quarter	1 report to council for noting	Not achieved	0	Not for the quarter	None	N/A	Reports

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILIT Y	Q1	Q1 ACHIEVEMEN T	Q2	Q 2 ACHIEVEMEN T	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEME NT MEASURES	POE
LED 28		Organise and conduct workshops and capacity building for the commonage committees in Matjhabeng Local Municipality	The number of workshops and capacity building to be conducted for the commonage committees in all six towns of Matjhabeng Local Municipality	4	All wards	6 workshops conducted in six towns	R100 000 , 00	COUNCIL	LED & P	0	Not for the quarter	0	Not for the quarter	Avail reports	Not achieved	Avail reports	Challenge of funding from the municipality	Lack of capacity	Reinforce the unit	Reports
LED 29	Stimulate and promote small scale mining within Matjhabeng Local Municipality.	By supporting and facilitating the development of identified Small Scale Miners	Number of small scale miners assisted	4	All wards	4 Small Scale Miners	R0.00	-	LED & P	0	Not for the quarter	Letters of Support/ reports to council for approval /noting	Achieved	-	-	Letters of Support/ reports to council for approval/n oting	Challenge of funding from the municipality	Lack of capacity	Reinforce the unit	Letters of support and Council resolution
LED 30	To facilitate the planning and the implementatio n of the Mining Social Plans in Matjhabeng Local Municipality	Identify economic development projects to be funded through SLP in collaboration with mining houses around Matjhabeng in consultation with the community	Number of projects funded through Mining Social Plan	8	All wards	8 economic developmen t projects to be funded through SLP in collaboration with mining houses	R0.00	External Mines	LED & P	0	Not for the quarter	Minutes and Reports from the mining houses	Achieved	-	-	Minutes and Reports from the mining houses	Environmental Authorisation has been approved by DMR for Evergreen Services and Suppliers CC	Lack of capacity	Reinforce the unit	Reports and Minutes of Mining houses
LED 31		To support the establishment of SMME incubation HUB	No of SMME incubation HUB to be supported	0			R200 000 .00	Harmony/Co uncil	LED & P	Reports to council for noting	Achieved	Reports to council for noting	Achieved	Reports to council for noting	Achieved	Reports to council for noting		Lack of capacity	Reinforce the unit	Reports

HUMAN SETTLEMENTS

КРІ	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEME NT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	
HS1	To promote the security of tenure	Facilitate the deregistration of abandoned sites	Report on the identified sites for deregistration	N/A	36	Database of abandoned sites	R0.00	COUNCIL	LED, PLANNING & HS	Create database of abandoned sites	Achieved	Create database of abandoned sites	Achieved	Create database of abandoned sites	Not achieved	-	Not for the quarter	None	N/A	
HS2		Allocate 1000 sites to qualifying beneficiaries in order to eradicate informal settlements by December 2018	Allocation of site	N/A	2, 3, 8	1000	R0.00	COUNCIL	LED, PLANNING & HS	300	294	300	Achieved	200	Achieved	-	Not for the quarter	None	N/A	
HS3		Generate income through alienation of sites	Number of sites advertised for sale	N/A	All wards	350	R0.00	COUNCIL	LED, PLANNING & HS	Obtaining Council approval	Not achieved	Issue newspaper advert	Not achieved	Submit report to bid committee	Achieved	-	Not for the quarter	None	N/A	
HS4		Ensuring that the allocation process is evenly	Number of applications submitted	N/A	All wards	Dependent on the number of subsidies allocated to	R0.00	Provincial Human Settlement department	LED, PLANNING & HS	1 report submitted	47 applications	1report submitted	Achieved	1 report submitted	Not achieved	-	Not for the quarter	None	N/A	

КРІ	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q 4 ACHIEVEME NT	REASON FOR DEVIATION	IMPROVEMENT MEASURES
HS5		distributed in all units Finance Linked individual Subsidy Program	Number of applications submitted	N/A	All wards	the municipality Dependent on the number of subsidies allocated to the municipality	R0.00	COUNCIL	LED, PLANNING & HS	1report submitted	10 applications	1report submitted	Achieved	1 report submitted	Achieved	Submit report to bid committee	Not achieved	BIDDING FOR NPO SITES CLOSED ON 3RD MAY 2019 LAND SALES APPLICATIO N ARE AT FINANCE DEPARTMEN T.	N/A
HS6		Transfer of sites to qualifying occupants	Sites and Houses submitted to Provincial HS	N/A	All wards	Dependent on the number of applications received	R0.00	COUNCIL	LED, PLANNING & HS	100% submission to Province of the number of application s received	28 applications received 24 handed over to province.	100% submission to Province of the number of applications received	Achieved	100% submission to Province of the number of applications received	Achieved	-	Not for the quarter	None	N/A
HS7		Verification and distribution of title deeds to qualifying beneficiaries	Number of title deeds verified	N/A	All wards	1000	R0.00	COUNCIL	LED, PLANNING & HS	250	Achieved	250	Achieved	250	Achieved	-	Not for the quarter	None	N/A
HS8	To finalise land audit on both private and public land	Source support from the National and Provincial HS department	Audited land report	N/A	All wards	Audited land report	R0.00	COUNCIL	LED, PLANNING & HS	Appointme nt of a consultant	Achieved	Receive draft Land Audit report	Achieved	Submission of land audit report	Achieved	-	Not for the quarter	None	N/A
HS9	To obtain Accreditation Level 1 Business Plan by 30 June 19	-Establish technical structure to ensure compliance -develop Housing Sector Plan	Acquisition of Housing Sector Plan	N/A	N/A	Housing Sector Plan	R0.00	Provincial Human Settlement department	LED, PLANNING & HS		Not for the quarter	Submit 1st draft to Council for noting	Not achieved	Adoption of the final draft and submission to province	Not achieved	-	Not for the quarter		N/A
HS10	Promote security of tenure	Audit Rental Units and update a Lease Register	Number of units audited and Lease Register updated annually		5,10, 13,14,15, 29 ,30, 31 &34	4392	R0.00	COUNCIL	LED, PLANNING & HS	1346	Achieved Land audit concluded	1536	Achieved	544	Achieved	-	Not for the quarter	None	N/A
		Monitoring and administer all rental stock	Number of credit control measures taken.	N/A	5,10, 13,14,15, 29 ,30, 31 &34		R0.00	COUNCIL	LED, PLANNING & HS	quarterly revenue status report	Not achieved	Submitting quarterly revenue status report	Achieved	Submitting quarterly revenue status report	Achieved	-	Not for the quarter	None	N/A
		Refurbishment of municipal flats	Appointment of service provider	N/A	5,10, 13,14,15, 29 ,30, 31 &34	Appointed Service Provider	1 500 000	COUNCIL	LED, PLANNING & HS	Request feasibility study on municipal flats	Not achieved	Request for proposal to infrastructure Department	Not achieved	Final report be submitted to Acting Director: LED and HS	Not achieved	-	Not for the quarter	None	N/A
		Facilitate the development of Social Housing Units	Application for development of social housing submitted to National	N/A	27		R0.00	COUNCIL	LED, PLANNING & HS	Prepare and submit restructuri ng zone requireme nts to Council & Province	Not achieved	-	Not for the quarter	-	Not for the quarter	-	Not for the quarter	None	N/A

KPA 4: MUNICIPAL FINANCIAL VIABILITY AND MANAGEMENT

KPI NO	OBJECTIVE	STRATEGY	KPI	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMEN MEASURES
									PROGRAMME: FI	NANCIAL ACCOL	JNTING AND MANA	GEMENT							
MF 1	To practice sound and sustainable financial management personnel	Submit draft AFS for audit purposes	Draft annual financial statements are submitted to auditor general for audit	Annually	All wards	31 August 2018	R 2 000 000	COUNCIL, NT Grants (FMG & MSIG)	FINANCE	31 August 2018	30 May 2018	-	Not for the quarter	-	-	-	-	None	N/A
MF 2		Implement action plans, financial accounting and internal controls as per professional standards, financial management to form part of strategic communication	Date by action plans and related policies are to be communicated with stakeholders	Annually	All wards	31 August 2018	RO	-	FINANCE	31 August 2018	30 May 2018	-	Not for the quarter	-	-	-	-	None	N/A
MF 3		Implement 100% of allocated capital projects to identified projects in the 2018/2019 financial year	The % of a municipality's capital budget actually spent on capital projects identified for 2018/2019 in terms of the approved IDP	Annually	All wards	30 June 2019	R121 216 000	MIG/External	FINANCE	30 June 2019	31 August 2018	-	Not for the quarter	-	-	100%	100%	None	N/A
MF4	To plan, prepare and approve a credible municipal budget timeously	Adhere strictly to IDP/ budget time table, MBR, MFMA, NT Circulars, review of budget related policies.	Approval of Budget time table and Budget by Council		All wards	31 August 2018 31 May 2019	R0.00	-	FINANCE	31 August 2018	In Progress	-	Not for the quarter	-	-	31 May 2019	Achieved	None	N/A
MF5		Contribute budget information from the Directorate towards a credible budget before end May 2019	MFMA Section 52, 71 and 72 reports.	Annually	All wards	31 May 2019	R0.00	-	ALL		In progress	-	Not for the quarter	-	-	31 May 2019	Achieved	None	N/A
MF 6		Implement budget allocated to the Directorate in an efficient manner by the end of June 2019	MFMA Section 52, 71 and 72 reports.	Annually	All wards	30 June 2019	R0.00	-	ALL		14 days turnaround time for orders and 3 months turnaround time for tenders	-	Not for the quarter	-	-	30 June 2019	Achieved	None	N/A
MF7	To practice sound and sustainable financial management	Calculate financial ratios on a monthly basis, comparing of baseline and report deviations with recommendations	MFMA Section 52, 71 and 72 reports.	Monthly	All wards	12 monthly reports	R0.00	-	FINANCE	3 monthly reports	3 monthly reports	3 monthly reports	3 Sec 71 Monthly Reports Sec 52 Quarterly Report Sec 72 Report	3 monthly reports	Achieved	3 monthly reports	Achieved	None	N/A

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMEN MEASURES
MF8		Develop and adhere to budget time lines	Approved budget time lines	Annually	All wards	August 2018	R0.00	-	FINANCE	August 2018	30 May 2018	-	Not for the quarter	-	-	-	-	None	N/A
MF 9		Develop and submit draft budget to council for noting and approval	Approved budget	Annually	All wards	March 2019 and May 2019	R0.00	-	FINANCE	30 May 2019	30 May 2018	-	Not for the quarter	March 2019	Achieved	30 May 2019	Achieved	None	N/A
MF 10		Review all budget related policies	Approved budget related policies	Annually	All wards	May 2019	R0.00	-	FINANCE	30 May 2018	30 May 2018	-	Not for the quarter	-	-	30 May 2019	Achieved	None	N/A
MF 11		Submit draft annual financial statements to AG by 31 August 2018	Draft annual financial statements	Annually	All wards	Annual Financial Statement 31 August 2018	R0.00	-	FINANCE	31 August 2018	31 August 2018	-	Not for the quarter	-	-	-	-	None	N/A
MF 12		Develop audit query action plan	Reduced % of AG audit queries	Annually	All wards	February 2019	R0.00	-	FINANCE	February 2019	In Progress	February 2019	In Progress	February 2019 Draft audit action plan	Achieved	-	-	None	N/A
MF 13		Review and Implementation of Financial Recovery Plan	Increase in Revenue	Annually	All wards	31 May 2019	R0.00	-	FINANCE	31 May 2019	In progress	31 May 2019	In progress	-	-	31 May 2019	Achieved	None	N/A
									PROGRA	MME: SUPPLY CH	IAIN MANAGEMEN	NT							
MF 14	Ensure timely procurement of supplies	Departmental needs analysis and departmental procurement plan	Number of days for orders to be processed.	Annually	All wards	14 days turnaround time for orders and 3 months turnaround time for tenders	R0.00	-	FINANCE	14 days turnaround time for orders and 3 months turnaround time for tenders	Achieved	14 days turnaroun d time for orders and 3 months turnaroun d time for tenders	Achieved	14 days turnaround time for orders and 3 months turnaround time for tenders	Work in progress	14 days turnaround time for orders and 3 months turnaround time for tenders	Achieved	Financial constraints results in the Municipality procuring outside of the legal time frame	Improved collection would release budget easy procurement
									PROGRA	MME: EXPENDIT	URE MANAGEMEN	IT							
MF 15	To ensure safe keeping of documents.	Store and keep safe all supporting documentation including monthly voucher audits	Monthly document audit stored and safely kept	12	All wards	12 monthly reports	R0.00	-	FINANCE	3 monthly reports	Achieved	3 monthly reports	Achieved	3 monthly reports	Achieved	3 monthly reports	Achieved	None	N/A
MF 16	Effective and efficient expenditure control	Prepare a Draft Account Payable Policy to be approved by council	Date by which a Draft Account Payable Policy will be approved	1	All wards	31 May 2019	R0.00	-	FINANCE	-	-	-	-	-	-	31 May 2019	Achieved	None	N/A
MF 17	Effective and efficient expenditure control	Encourage suppliers to submit relevant documentation on time	Number of reconciliation and age analysis reports timeously submitted	12	All wards	12 monthly reports	R0.00	-	FINANCE	3 monthly reports	Achieved	3 monthly reports	Achieved	3 monthly reports	Achieved	3 monthly reports	Achieved	None	N/A
MF 18	GRAP Municipal Asset Register	Prepare a complete and accurate asset register	Number of reconciliation reports timeously submitted	12	All wards	12 Monthly Reports On additions and redundant assets	R0.00	-	FINANCE	12 Monthly Reports On additions and redundant assets	Achieved	3 Monthly Reports On additions and redundan t assets	Achieved	3 Monthly Reports On additions and redundant assets	Achieved	3 Monthly Reports On additions and redundant assets	Achieved	None	N/A

KPI NO	OBJECTIVE	STRATEGY	KPI	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMEN MEASURES
MF 19		Conduct two asset	Number of	1	All wards	1 reports on	R0.00	COUNCIL	FINANCE	1 report on	1 report on	1 report	Achieved	1 report on	Achieved	-	-	None	N/A
		counts per year	asset counts			asset counts				asset counts	asset counts	on asset		asset counts					
			per year									counts							
MF 20		Conduct quarterly	Quarterly	1	All wards	4 quarterly	R0.00	COUNCIL	FINANCE	1 report on	1 report on the	1 report	Achieved	1 report on the	Achieved	1 report on the	Achieved	None	N/A
		depreciation	Depreciation			reports on				the accuracy	accuracy of	on the		accuracy of		accuracy of			
		calculations	Calculations			the accuracy				of	depreciation	accuracy		depreciation		depreciation			
						of				depreciation		of							
						depreciation						depreciati							
												on							
									PROGR	RAMME: REVENU	IE MANAGEMENT								
MF 21	To increase our	Implementation of	Internal	12	All wards	12	R0.00	COUNCIL	FINANCE	3	Achieved	3	Achieved	3 monthly	Achieved	3 monthly	Achieved	None	N/A
	revenue earning	internal controls	controls and	monthl		monthly				monthly		mont		report		report			
	capacity and	and key control	key control	У		reports				report		hly							
	collection	matrix	matrix	reports								repor							
												t							
MF 22		Develop a	25% increase in	Month	All wards	12	R20 000	COUNCIL	FINANCE	3	Achieved	3	Achieved	3 Monthly	Achieved	3 Monthly	Achieved	None	N/A
		financial	market income	ly		Monthly	000			Monthly		Mont		market		market			
		management		market		market				market		hly		income		income			
		strategy and a		incom		income				income		mark							
		turnaround		е								et							
		strategy for										inco							
		transformation									1	me							

KPA 5: GOOD GOVERNANCE AND PUBLIC PARTICIPATION

KPI NO	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT	Q3	Q3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
GGPP 1	To promote social cohesion and nation building through SPORT, ART AND CULTURE	Youth: Prepare and host MLM Games for annual OR Tambo Games between October and November in Welkom	1 Annual OR Tambo Games held	1	1 Annual OR Tambo Games held	R200 000	COUNCIL	All	Office of the Executive Mayor	-	Not for the quarter	1 Annual OR Tambo Games held	Not achieved	-	-	-	Not for the quarter	None	N/A	Fixture line- up/Program me
GGPP 2		Elderly: Organize recreational games for senior citizens between January and March within Matjhabeng Local Municipality	1 Recreational games for senior citizens held	1	1 A fun walk/run for senior citizens held and 500 attendees expected.	R200 000	COUNCIL	All wards	Office of the Executive Mayor	-	Not for the quarter	-	Not for the quarter	1 A fun walk/run for senior citizens held and 500 attendees expected.	Not achieved	-	Not for the quarter	None	N/A	Registration of attendees
GGPP 3		People with Disabilities: Organize 1 recreational games for people with disabilities between October and Dec	Recreational games for people with disabilities held	1	1 recreational games for people with disabilities held between October and December	R200 000	COUNCIL	All wards	Office of the Executive Mayor	-	-	1 recreationa I games for people with disabilities held between October and Dec 2018	Not achieved	-	-	-	Not for the quarter	None	N/A	Fixture line- up/Program me
GGPP 4		Host 1 MLM Arts & Culture Festival in the third quarter of the financial year	MLM Arts & Culture Festival hosted	1	1 Arts and Cultural festival to be held in the third quarter.	R500 000	COUNCIL	All wards	Office of the Executive Mayor		Not for the quarter		Not for the quarter	1 Arts and Cultural festival to be held in the third quarter.	Not achieved	-	Not for the quarter	None	N/A	MLM Arts & Culture Festival programme
GGPP 5		Annually convene a candle light switching on in December	Switched on Candle Light event	Annual event	1 candle light switching on event in December	R800 000	COUNCIL	All wards	Office of the Executive Mayor		Not for the quarter	1 candle light switching on event in December 2018	Not done	-	-	-	Not for the quarter	None	N/A	Candle light festivity programme

GGPP 6		Annually host Centenary Choir Competition to honor fallen heroes of the country	Host choral Competition event	1	Choral competition	R800.00 0	COUNCIL	All wards	Office of the Executive Mayor		Not for the quarter		Not for the quarter	1 Choral competition	Achieved	-	Not for the quarter	None	N/A	Choir Advert Choir line and programme Centenary Choir Competition report
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	POE
GGPP 7	To deepen democracy through promotion of gender related activities and awareness campaigns within government.	Honour Mandela Day/Month by doing something significant to the disadvantaged communities in July	Host Mandela Day/Month Activity	1	Hosting Mandela Day/ Month activity in July	R200.00 0	COUNCIL	All wards	Office of the Executive Mayor	1 Mandela Day/month Activity	Achieved	-	-	-	-	-	Not for the quarter	None	N/A	Mandela Day Programme
GGPP 8	government.	Celebrate Women's Day in August 2016	1Women's Day celebration held in August 2015	1	1 Celebrate Women's Day celebration	R200 000	COUNCIL	All wards	Office of the Executive Mayor	1 Celebrate Women's Day celebration	Not achieved	-	-	-	-	-	Not for the quarter	None	N/A	1 women's Day programme
GGPP 9		Organize awareness campaign on Drugs and substance abuse	Number of awareness Drugs & substance abuse	4	4 awareness campaigns	R100 000	COUNCIL	All wards	Office of the Executive Mayor	1 Drug & Substance Awareness	Not achieved	1 Drug & Substance Awareness	Not achieved	1 Drug & Substance Awareness	Not achieved	1 Drug & Substance Awareness	Not achieved	Lack of better planning	Allocate funding for relevant programmes	4 Drug & Substance Awareness reports
GGPP 10		Organize awareness campaigns on HIV& Aids	Number of awareness HIV/Aids Campaigns	4	4 awareness campaigns	R200 000	COUNCIL	All wards	Office of the Executive Mayor	1 HIV/Aids awareness Campaign	Not achieved	1 HIV/Aids awareness Campaign	Not achieved	1 HIV/Aids awareness Campaign	Not achieved	1 HIV/Aids awareness Campaign	Not achieved	Better planning is required	Allocate funding for relevant programmes	4 awareness campaign reports
GGPP 11		Hold 16 Days of Activism between November to December	16 Days of Activism held between November to December	1	1 16 Days of Activism held	R400 000	COUNCIL	All wards	Office of the Executive Mayor	-	Not for the quarter	1 16 Days of Activism launched	Not achieved	-	-	-	Not for the quarter	None	N/A	Invites Activity list/program me
GGPP 12		Hold 4 Mayoral Imbizo's in the 6 units of Matjhabeng by June (End of Financial Year)	4 Mayoral Imbizo's held in the 6 units of Matjhabeng by June		4 Mayoral Imbizo held	R600 000	COUNCIL	All wards	Office of the Executive Mayor	1 Mayoral Imbizo held	Achieved	1 Mayoral Imbizo held	Achieved	1 Mayoral Imbizo held	Achieved	1 Mayoral Imbizo held	Not achieved	None	N/A	4 Mayoral imbizo invites made. 4 Mayoral imbizo reports reports
GGPP 13		Convene and hold an annual career expo and guidance between	Annual career expo convened and guidance between January and February.	1	1 Annual career expo	R200,00 0	COUNCIL	All wards	Office of the Executive Mayor	-	Not for the quarter	-	Not for the quarter	1 Annual career expo	Not achieved	-	Not for the quarter	None	N/A	1 Annual career expo report

		January and February.																		
GGPP 14	To improve the optimal functionality of the Ward Committees	Produce credible ward committee plans that are aligned to the IDP by September 2016	Number of ward plans produced by September 2016	360	36 Ward plans	R600 000	COUNCIL	All wards	Office of the Speaker	36 Ward plans	Achieved	-	Not for the quarter	-	-	-	Not for the quarter	None	N/A	36 ward committee plans
GGPP 15		Produce 12 monthly reports about activities/prog rammes within each of the 36 wards	Number of monthly reports from ward committees produced for the whole financial year/12 months	432	432 Reports (36 Wards x 12 reports)	R0.00	-	All wards	Office of the Speaker	108 Reports (36 Wards x 3 reports)	Achieved	108 Reports (36 Wards x 3 reports)	Achieved	108 Reports (36 Wards x 3 reports)	Achieved	108 Reports (36 Wards x 3 reports)	Not achieved	No proper planning	Better planning	432 monthly ward reports
GGPP 16		Manage performance of all 36 wards in the municipality	Number of performance management reports submitted to office of the Speaker on a quarterly	144	144 Performanc e Reports (36 Wards x 4 Reports)	R200 000	COUNCIL	All wards	Office of the Speaker	36 Performanc e Reports (36 Wards reports)	Achieved	36 Performanc e Reports (36 Wards reports)	Achieved	36 Performance Reports (36 Wards reports)	Achieved	36 Performance Reports (36 Wards reports)	Achieved	None	N/A	144 quarterly performance reports for 36 wards per year
GGPP 17		Develop and implement a skills profiles of all ward committee members to determine relevant capacity building programme	Number of skills audit and training programmes conducted	1	1 Skills Audit undertaken 3 Training programme s	R200 000	COUNCIL	All	Office of the Speaker	1 Skills Audit undertaken 1 Training programmes	Achieved	2 Training programme s	Achieved	-	-	-	Not for the quarter	None	N/A	1 ward committee skills audit report 2 attendance registers for training 2 training reports
GGPP 18	To improve public participation thereby eliminating public protests	Communicate relevant Council resolutions to Ward Committees quarterly (in consultation with the Offices of the Executive Mayor, Council Whipery and Municipal Manager).	Number of reports communicated to ward committees per quarter	4	4 Reports	R0.00		All	Office of the Speaker	1 report	Achieved	1 report	Achieved	1 report	Achieved	1 report	Not achieved	No proper planning	Annual plans must be developed with ward committees	4 ward meeting report reports

GGPP		Hold	Number of	144	144	R0.00	-	All	Office of the	36	Not achieved	36	Not achieved	36	Not achieved	36	Not achieved	No resources	We need to	144 invites
19		Community	community		Community			wards	Speaker	Community		Community		Community		Community		available	inculcate the spirit	issued for
		meetings at	meetings held		Meetings					Meetings		Meetings		Meetings per		Meetings per			of informing	ward
		least once a	by a ward							per ward		per ward		ward		ward			communities about	meetings
		quarter with	councillor to																services that they	
		the Ward	address																need.	144
		Councillor	community																	attendance
		supported by	programmes/d																	registers of
		the Ward	evelopmental																	ward
		Committee to	matters.																	meetings
		address																		
		community																		
		programmes/																		
		developmenta																		
		l matters.																		
GGPP	To ensure	Convene	Number of	4	A minimum	R0.00	-	All	Office of the	A minimum	Achieved	A minimum	Achieved	A minimum of	Achieved	A minimum of	Achieved	None	N/A	4 Adverts for
20	Council	council	approved		of 4 sittings			wards	Speaker	of 1 sitting		of 1 sitting		1 sitting per		1 sitting per				ordinary
	functions	meetings at	Council		per year					per quarter		per quarter		quarter		quarter				council
	optimally,	least four	meetings		(excluding					(excluding		(excluding		(excluding		(excluding				meeting
	effectively	times as per	convened		special					special		special		special		special				
	and efficiently	the approved			Council					Council		Council		Council		Council				4 attendance
		schedule four			sittings)					sittings)		sittings)		sittings)		sittings)				registers
		times per year																		

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	. Q2	Q2 ACHIEVEMENT	. Q3	Q3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	
GGPP21	To strengthen communication with internal and external stakeholders	Review of communication Policy for approval by September of each financial year.	Council approved Communication policy	1 approved in 2013	1 approved Communication Policy	R0.00	-	All wards	ED SSS	1 approved Communicat ion Policy	Not done	-	Not for the quarter	-	-	-	Not for the quarter	None	N/A	Appro Comn policy
		Invite media houses on a quarterly basis to communicate municipal activities	Number of interactions with media houses	3 media briefings were done for 2016/2017	4 media briefings conducted per year	R0.00	-	All wards	EDSSS	1 media briefing conducted per year		1 media briefing conducted per year	Not achieved	1 media briefing conducted per year	Achieved	1 media briefing conducted per year	Not achieved	Lack of capacity	Capacitate the section	4 med and 4 attend regist
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	. Q2	Q2 ACHIEVEMENT	. Q3	Q 3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	
GGPP 22	To develop effective and adequate risk management system	Approve a risk management strategy by September 2018	Approval of 1 risk management strategy by September 2018	1 risk management policy and 1 risk management strategy were approved by Council in December 2016	1 risk management Strategy	R0.00	-	All wards	ED SSS	1 risk managemen t policy and 1 risk managemen t Strategy	Not achieved	-	Not for the quarter	-	-	-	Not for the quarter	None	N/A	1 app mana strate counc resolu
GGPP 23		Approve a risk management plan by September 2018	Approval and implementation of risk management plan by September 2018	1 Risk Management plan was approved in December 2016	1 risk management Plan	R0.00	-	All wards	ED SSS	1 risk managemen t Plan	Not achieved	-	Not for the quarter	-	-	-	Not for the quarter	None	N/A	1 app mana plan a comm resolu
GGPP 24		Conduct four risk assessments for all identified risks in the risk register	Number of risk assessments	1 risk assessment was conducted during the 2015/2016 financial year.	4 risk assessments conducted per year	R0.00	-	All wards	EDSSS	1 risk assessment conducted per quarter		1 risk assessment conducted per quarter	Not achieved	1 risk assessment conducted per quarter	Not achieved	1 risk assessment conducted per quarter		Shortage of personnel to assist in the process	Appointment of staff and establishment of a unit	4 risk assess a repor
	To promote an environment free of fraud and corruption	Approve a fraud prevention plan by June 2019	Approval of a fraud prevention plan by June 2019	1 fraud prevention plan was approved in December 2017	1 fraud prevention plan approved	R0.00	-	All wards	ED SSS	1 fraud prevention plan	Not achieved		Not for the quarter	-	-	-				1 app Id mana plan a comm resolu
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	. Q2	Q2 ACHIEVEMENT	. Q3	Q3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	
	To provide advice and opinions on the organization's efficiency and effectiveness in risk management, internal control, governance processes and performance management.	based internal audit plan by Audit Committee by September 2018	1 Approved Risk Based Internal Audit plan by September 2018	1 Plan was approved in November 2016	1 Approved Risk Based Internal Audit plan by September 2018	R0.00	-	All wards	EDSSS	1 Approved Risk Based Internal Audit plan by September each year	Not achieved		The Audit Committee met and eventually presented the draft audit plan to council	-	-	-	Not for the quarter	Lack of capacity from the Risk Management unit to assist in the identification of strategic risks for	Capacitate the risk management unit by appointing qualified staff or acquire services or a competent company to assist.	based audit of Audit Comn

																				intern plan
GGPP 27		Compile four Internal audit reports on operations, internal control, risk and performance management per year	reports compiled per year	2 Internal Audit Reports were compiled for 2016/2017 financial year	Four Internal audit reports compiled per year	R0.00	-	All wards	EDSSS	1 Internal audit report compiled per year	Achieved	1 Internal audit report compiled per year	Not achieved	1 Internal audit report compiled per year	Achieved	1 Internal audit report compiled per year	Achieved		The risk management unit must assist to ensure that internal audit unit develops a risk based internal audit plan	4 app intern repor
GGPP 28		Develop an Internal Audit methodology	Approval of Internal Audit methodology by audit committee	1 Internal Audit Methodology was approved by December 2016	1 Internal Audit Methodology approved by September 2018	R0.00	-	All wards	EDSSS	1 Internal Audit Methodolog y approved by September 2018	Achieved	-	Not for the quarter	-	-	-	Not for the quarter	None	N/A	1 app intern metho Audit Comn resolu intern metho
GGPP 29		Coordinate and host four Audit Committee meetings per year	Number of Audit Committee meetings coordinated and hosted	Not Audit Committee meetings were coordinated and hosted until February 2018	Four Audit Committee meetings coordinated and hosted by July 2019	R68,000.00	COUNCIL	All wards	EDSSS	1 Audit Committee meeting coordinated and hosted by October 2018	Achieved	1 Audit Committee meeting coordinated and hosted by October 2018	Achieved	1 Audit Committee meeting coordinated and hosted by October 2018	Not achieved	1 Audit Committee meeting coordinated and hosted by October 2018		_	A schedule to be adhered to	4 sigr comm meeti 4 atte regist
GGPP 30		Facilitate annual review of Internal Audit Charter	Approval of the Audit Charter by the Audit Committee	1 Internal Audit Charter was approved by the Audit Committee in 2016.	1 Internal Audit Charter approved by the Audit Committee by July 2018	R0.00	-	All wards	EDSSS	1 Internal Audit Charter approved by the Audit Committee by July 2018	Achieved		Not for the quarter	-	-	-	Not for the quarter	None	N/A	1 app intern charte Audit Comn resolu intern charte
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMEN	T Q2	Q2 ACHIEVEMENT	. Q3	Q3 ACHIEVEMENT		Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	
	Improve alignment of programmes at both District, Provincial and National levels to ensure synergy in planning	Attend all set forum meetings as required by Inter- Governmental Framework Act	Number of Municipal Managers Forum meetings attended for the financial year.	4 MM's meetings	4 MM's meetings attended during the 2018/2019 financial year	R0.00	-	All wards	EDSSS	1 MM's meeting attended during the 2018/2019 financial year	Achieved	1 MM's meeting attended during the 2018/2019 financial year	Achieved	1 MM's meeting attended during the 2018/2019 financial year	Achieved	1 MM's meeting attended during the 2018/2019 financial year	Achieved	None	N/A	4 invit MM for meeti 4 Atte regist MM for meeti
GGPP 32			Number of technical IGR forum meeting attended during the financial year.	3 technical IGR meetings were attended during the 2016/2017 financial year	4 technical IGR meetings attended by June 2019	R0.00	-	All wards	EDSSS	1 technical IGR meeting attended October 2018	Achieved	1 technical IGR meeting attended October 2018		1 technical IGR meeting attended October 2018	Not achieved	1 technical IGR meeting attended October 2018		Coincided with pre-planned meeting	Dedicate a senior official to attend	4 tech invita the M 4 atte regist techn meeti

GGPP 36		Convene all internal forum meetings as required as	for the financial year Number of forum meetings convened and attended per	Two risk management committee meetings were	4 Risk Management Committee meetings	R0.00	-	All wards	EDSSS	attended by October 2018 1 Risk Managemen t Committee meeting	Achieved	January 2019 1 Risk Management Committee meeting		1 Risk Management Committee meeting attended	Achieved	1 Risk Management Committee meeting attended	Achieved	None	N/A
GGPP 37		required by Inter- Governmental Framework Act (Risk Management Committee/Infor mation	Number of forum/steering committee	convened in the 2017/2018. No meeting was convened	convened and attended 4 Information Technology Steering	R0.00	-	All wards	EDSSS	attended by October 2018 1 IT Steering Committee meeting	Achieved	attended by January 2019	Not achieved	by April 2019	Achieved	by July 2019 1 IT Steering Committee meeting attended	Not achieved	No proper planning	Better planning is required
		Technology meetings)	meetings convened and attended per year		Committee meeting convened and attended					attended by October 2018		attended by January 2019		by April 2019		by July 2019			
		STRATEGY			ANNIIAI		FINDING				0.1		.02		0.3			REASON FOR	IMPROVEMENT
KPI No GGPP 38	OBJECTIVE	STRATEGY	KPI Number of PMS Forum meetings participated in for the financial year	BASELINE 3 PMS Forum meetings	ANNUAL TARGET 4 PMS Forum meetings attended by June 2019	BUDGET R0.00	FUNDING SOURCE	WARD All wards	RESPONSIBILITY EDSSS			1 PMS Forum	Q2 ACHIEVEMENT Not for the quarter	Q3 1 PMS Forum meeting attended by April 2019	Q 3 ACHIEVEMENT Not achieved		Q4 ACHIEVEMENT Achieved	REASON FOR DEVIATION None	IMPROVEMENT MEASURES N/A

4																				
																				repression forum 1 app publis Counce resolu the ap the ID
KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	Q1	Q 1 ACHIEVEMENT	Q2	Q2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEMENT MEASURES	
	To monitor and evaluate the implementation of the Integrated Development Plan (IDP) and Budget, in line with	Facilitate approval of annual SDBIP	Approved SDBIP	Approved SDBIP for 2017/2018	Approved SDBIP for 2018/2019	R0.00	-	All wards	EDSSS	1 approved PMS	Achieved The SDBIP was approved by the Executive Mayor within June 2018.	-	Not for the quarter	-	Not for the quarter	-	Not for the quarter	None		Appropublis Counceresoluthe appropublis
GGPP 41	municipal goals and five year Local Government Strategic Agenda implementation plan	of performance agreements of 6 S56/57 Managers and for the	6 Signed performance agreements of S56/57 Managers and 1 for the Municipal Manager by 30 August 2018.	7 Performance agreements were signed for the 2017/2018 financial year.	6 Signed performance agreements of S56/57 Managers and 1 for the Municipal Manager by 30 August 2018.	R0.00	-	All wards	EDSSS	6 Signed performance agreements of S56/57 Managers and 1 for the Municipal Manager by 30 August 2018.	Achieved		Not for the quarter		Not for the quarter	-	Not for the quarter	None		-6 Sig perfor agree S56/5 Mana the M Mana Augus
GGPP 42		Facilitate assessment reviews of S56/57 Managers each quarter of the current financial year.	4 quarterly assessment reviews facilitated	No assessments were conducted in the first half of 2017/2018	4 quarterly assessment reviews facilitated	R0.00	-	All wards	EDSSS	1 quarterly informal assessment reviews		1 quarterly formal assessment reviews	Not achieved	1 quarterly informal assessment reviews	Not achieved	1 quarterly formal assessment reviews		Capacity challenges to address the issue of performance reviews	needed by approving the structure	4 qua assess reviev Atten regist assess panel Appoi letter memb assess reviev
GGPP 43		Facilitate a review of IDP on a quarterly basis	4 review sessions held	No assessments were conducted in the first half of 2017/2018	4 review sessions held	Linked to Audit Committee budget sittings	-	All wards	EDSSS	1 review session held	Not achieved	1 review session held	Not achieved	1 review session held	Not achieved	1 review session held	Not achieved	Review committee not established		
GGPP44		Facilitate drafting of the annual report for 2017/2018 financial year	1 Approved oversight report by MPAC for 2017/2018	1 Oversight report was approved for 2016/2017	1 Approved oversight report by MPAC	R0.00	-	All wards	EDSSS		Not for the quarter The draft annual report was drafted and submitted to AGSA by end of August 2018.	-	Not for the quarter	1 Approved oversight report by MPAC	Achieved	-	Not for the quarter	None		1 ann appro counc 1 coul resolu the pu consu proce

	_																			
	Ţ											,								1apr over
,	1	1 '	1 '	1	1	1	1	'		1 '	1	'	1							Sche
	1	1	1	1	1	1 '	1			1 '	1	'	1				1			publ cons
,	1	1	1	1	1	1 '	1	· '		1 '	1	'	1							the
i '	1	1	1 '	1	1	1 '		,		'		'								the o
			Percentage of	There is a	Percentage of	100% of the	N/A	All wards	EDCSS	100% of the	Achieved	100% of the	Not achieved	100% of the	In progress	100% of the	In progress	None	N/A	Signo
						resolutions		·		resolutions		resolutions		resolutions		resolutions				resc
	linkage between the community,		(Council, Sec. 80, Management)			implemente d on time	1	'		implemente d on time		implemented on time		implemented on time		implemented on time				regis
9	stakeholders and the	_	implemented		required time		1	·		d on and		on anic	1	time		unic				Atte
	municipality to		within the		frame	1	1	·		'		'	1							regis cour com
	ensure accountability and		required time	1	1	1	1	·		'		'	1							cour
	responsive	1	frames	1	1	1		·		'	1	'	1							COIII
8	governance	1	1	1		1	1	'		'		'	1							Atte
⊿ '	structures.	1	1	1	1	1	1	·		'		'	1							regis Exec
4 '	1	1	1	1	1	1	1	·		'		'	1							Exer
4 1	1	1	1	1		1	1	'		'		'	1							Man Com
⊿ '	1	1	1	1	1	1		·		'		'	1							Com
							-	<u> </u>				<u> </u>	<u> </u>							

	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBLE DEPARTMENT	Q1	Q 1 ACHIEVEMENT	Q2	Q 2 ACHIEVEMENT	Q3	Q 3 ACHIEVEMENT	Q4	Q4 ACHIEVEMENT	REASON FOR DEVIATION	IMPROVEME NT MEASURES	F
GGPP 46	Ensure improved operations through available Windows Server Operating System	Develop an SLA for support and maintenance of the windows server operating system from January 2019	New project	All employees and servers use Microsoft Operating System (OS) with numerous that are on legacy versions	100%	R0.00	-	All Wards	EDSSS	-	Partially achieved	-	Not for the quarter	100%	Achieved	-	Not for the quarter	None	N/A	Specific the Ope System
GGPP 47	Provide Disaster Recovery Site Wide Area Network (WAN) Transmission upgrades to ensure sufficient bandwidth	Increase disaster recovery on the Wide Area Network (WAN) Transmission site to 100% functionality by the end of December 2018	100&% linked capacity upgrade completed	For Disaster Recovery (DR) and Business Continuity implementation additional capacity upgrades on the WAN is needed	100%	R0.00	-	All wards	EDSSS	50%	Not achieved	50%	Not achieved	75%	Not achieved	-	Not for the quarter	DR Plan not in place. Tender advert has been issued.	Bid committees to fast track the process	
GGPP 48	Ensure redundancy bandwidth from all Site to Main HQ data centre and DR Data centre in Virginia	WAN transmission backup and dual homing for all regional/remote sites for Business Continuity	Link capacity upgrades and additions based on percentage (%)	Connectivity from all sites to the Main HQ Data Centre only has 1 x link and limits redundancy and DR implementation	70% (Envisaged to rollover to the next financial year)	R0.00	TO BE CONFIRMED	All wards	EDSSS	10%	Not achieved	20%	Not achieved	50%	Not achieved	70%	Not achieved	The Disaster Recovery plan is not in place	Wireless network and ISP must be appointed	
GGPP 49	Corporate Governance of ICT Policy implementation	Develop and approve ICT framework with allow for more accountability and effectiveness of ICT in delivering to all departments	Number of Polices developed, approved and implemented	No approved Corporate Governance Policies for ICT	10	R0.00	N/A	All wards	EDSSS	5	Partly achieved All five policies have been drafted but have not been approved yet	3	Not achieved	2	Not achieved	-	Not for the quarter	These draft policies did not form part of the council agenda in March 2019	To fast track the process for approval	

within the					
Municipality					