KPA 1- BASIC SERVICE DELIVERY AND INFRASTRUCTURE INVESTME	NT
---	----

									KPA 1: BA	SIC SERVICE DELIVERY	AND INFRASTRUCTURE INVEST	TMENT							
KPI No	OBJECTIVE	STRATEGY	крі	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	POE	RESPONSIBILITY	Quarter 1 Target	Quarter 1 Achievements	Quarter 2 Target	Quarter 2 Achievements	Q3 Target	Q3 Achievements	Quarter 4 Target	Quarter 4 Achievements	REASONS FOR DEVIATIONS
LED 19		Evenly distribute sites for 2000 units in designated wards of Matjhabeng Local Municipality	Number of sites released for BNG and	None	All wards	2000 sites	R 100 947 per unit	Provincial Department of	Control List	PROGR.	AM: BNG & FLISP		·				2000 sites	Not achieved	No allocation of BNG houses from the Province as a result of Financial Constraints
			Intervention Programs (Land Restitution, Military Veteran Program, Racial Integration Program)					Human Settlements	Happy letters to beneficiaries										
LED 20		Facilitate the marketing of Finance-Linked Individual Subsidy Program(FLISP)	Number of leads from marketing initiatives for FLISP (workshops etc.)	None	All wards	Number of leads received		Financial Institutions Private Funding	FLISP Register	LED & P			-		-			Achieved	·
			tor PESF (WORKSHOPS etc.)					Provincial Department of Human Settlement											
LED 21	To promote the security of tenure	Facilitate provision of 1761 sites through Land Availability Agreement for low/Middle/High income areas for the next financial year	Number of sites released through: Land Availability Agreements (LAA)	1761 Flamingo Park = 529	34, 25	1761	Per allocation	Provincial Department of Human Settlements	Signed Land Availability Agreement; Council	LED & P	-		881 sites	Not achieved	-		880 sites released through LAA	Not achieved	Flamingo Lake and Jerusalema Park Projects: Council has taken a decision to terminate because of non- performance of Developers. Project extended: Council Resolution A34 2017 in March 2017. Project that not commenced and is still awaiting.
				Jerusalema Park = 881 Flamingo Lake =351					Resolution to Terminate Flamingo Lake and Jerusalema Park; Council										Project extended: Louncil Resolution A34 2017 in March 2017. Project has not commenced and is still awaiting a signed Deed of Sale.
									Resolution A34/2017 to extend LAA for Flamingo Park										
										PROGRAM: DE-REGISRATIO	N, FORMALISATION & RE-LOCATION NO AFFAIRS								
		Implement a Program for the deregistration of abandoned sites in Matjhabeng Local Municipality	Number of abandoned deregistered sites identified and transferred in Matjhabeng	1500	All wards	1500	RS million	COUNCIL	Deregistration Certificates, Title Deeds	LED & P		T		Π					
	To promote the security of tenure		Local Municipality in June 2017						for new beneficiaries		375 sites	Not achieved	375 sites	Not achieved	375 sites	Not achieved	375 sites	Not achieved	Identification is ongoing: Transfer has not happened due to lack of funds
LED 15		Facilitate the transfer of sites and houses in Matjhabeng to qualifying occupants	Number of applications submitted to Provincial Human Settlement for processing	100	All wards	500 sites	R10.5 million	Provincial Department of Human Settlements	Application Lists	LED & P			250 applications	Not achieved	-		250 applications	Not achieved	Lack of coordination between the Municipality and the Provincial Human Settlement Department
	To obtain accreditation status of Housing	Provide level 1 business plan development training to 5 staff members in the Housing Unit by June	5 staff members trained	None	All wards	5 staff members trained	l	Provincial Department of	Level 1 Business Plan	Program: HOUSING SUBSIDY	SYSTEM (HSS), HOUSING SECTOR PLAN		5 staff members trained	Not achieved					Inadequate planning and budgeting
	personnel to comply with legislation	2017						Human Settlements External Funding											
LED 16		Facilitate the acquisition of level 1 business plan	Level 1 Business Plan obtained	None	All wards	Level 1 Business Plan	RS00 000						·		Level 1 Business Plan	Not achieved			Pending Provincial Department of Human Settlement Assessments
	To implement control measures to	Develop and implement audit query action plan	Number of audit queries addressed	100%	All wards	100% queries addressed	R60 990	COUNCIL	Audit Action Plan	LED & P					50%	Achieved	100%	Achieved	N/A
	alleviate and mitigate audit queries																		
							<u> </u>	<u> </u>	<u> </u>	PROGRAM: EEDBS, CONVI	RSION OF CERTAIN RIGHTS ACT 81	<u> </u>			l	l			
LED 17	To facilitate the implementation of Special Presidential Package Programs	Prioritize Merriespruit, Masimong and Kitty for full integration of their mine worker residents into Human Settlements Plan and Programs	Number of residential units fully integrated in Merriespruit, Masimong and Kitty	Merriespruit, Masimong and Kitty are existing	3	Three Mining residential units fully integrated	1	National Department of Human Settlements	Certificate of Occupation	PROGRAM: COMPLIANCE NATIONAL LED & P	TEMPLATE & STAKEHOLDERS MANAGEMENT	1	Merriespruit	Achieved	Kitty	Kitty not achieved. Only Merriespruit and	Masimong	Achieved	N/A
				residential areas in Virginia												Masimong completed. Achieved			
		Formalise 21 Informal settlements	Number of informal settlements formalised in identified wards	5	22,16, 1, 25 and 2	21 formalised settlements	R500 000	MIG	Allocation Register	LED & P	Ward 22	Achieved	Ward 16	Achieved	Ward 25 and 1	Achieved	Ward 2	Achieved	N/A
	To outline planning of the department through implementation of the housing sector plan	Develop and approve municipal housing sector plan	Approved Housing Sector Plan	none	All wards	Housing Sector Plan	R500 000	Department of Human Settlements COUNCIL	Housing Sector Plan	LED & P	-		Housing Sector Plan	Achieved	-				N/A
	To improve the administration activities	Procure a housing administration online solution software	Online solution software	none	All wards	1 Online solution software	R500 000	COUNCIL		LED & P	1 Online Solution Software	Achieved			-	-			N/A
	and functions of the department										SPORTS & RECREATION FACILITIES								
	To ensure that basic sport & recreation facilities are available to all communities	Upgrade & maintain existing & build new municipal sport & recreation facilities	Stadium upgraded : Thabong	5	28	Upgraded stadium - Thabong	R8 598 884	MIG	Progress Report	COMMUNITY SERVICES	-		-	-	-		Thabong Stadium	Not achieved	Completion date has been revised and projected for July 2017
			Indoor Sports Complex established (Far East Hall) : Thabong	0	4	1	R23 369 886 implementation according to 5 year schedule	MIG	Progress Report	COMMUNITY SERVICES	-		-		-		1 multi-purpose Centre - Far East Hall , Thabong	Not achieved	Completion date is projected for February 2018
	To provide adequate burial space for the community	Develop new cemetery - Minamahabane	New cemetery - Mmamahabane developed	0	1	1 new cemetery in Mmamahabane	R8 500 000	MIG	Progress Report	EDI EDCS	Start with the EIA process for the establishment of cemetery in Mmamahabane	f Not achieved	EIA concluded for the establishment of cemetery in Mmamahabane	Not achieved	-		Cemetery developed	Not achieved	Consultant was only appointed in May 2017 due to delays in MIG funding
										L		NDFILL SITE MANAGEMENT & UPGR	ADING						
	To ensure efficient management and maintenance of landfill sites throughout Matjhabeng municipality	Upgrade Odendaalsrus landfill site	Upgraded landfill site - Odendaalsrus	1	35	1 Upgraded landfill site - Odendaalsrus	R12 million; Implementation according to 5 year schedule	DEA	Minutes and Agenda Documents Completion Certificate	ECDS			·	-	-		1 Landfill site upgraded in Odendaalsrus	Not achieved	The project time frame is completed and we awalt snag list and completion report
											P	ROGRAM: REFUSE REMOVAL							
	To ensure that the municipality has an effective and efficient waste management system	Procure 2000 wheelie bins	Procurement of 2000 wheelie bins	2000 wheelie bins	All wards	2000 wheelie bins procured	R4 000 000; Implementation according to 5 year schedule	COUNCIL	Submission for procurement of Wheelie Bins; Delivery Note	COMMUNITY SERVICES					2000 wheelie bins procured	Not Achieved	-	-	Budget Constraints
									, , , , , ,										
		Ensure adequate road sign and visible road markings in designated areas	Number of road traffic signs procured for the year.	Road signs exist in some areas	All Wards	1000 road traffic signs		COUNCIL		PROGRAM: TRAFFIC	& SECURITY MANAGEMENT 250 road signs to be procured	· ·							N/A
			Road Marking paint procured for the year	Paint marks exist in some	All wards	500 000 litres of paint	R2,4m	COUNCIL		COMMUNITY SERVICES	-		1000 road marking signs. 500 000 litres of paint	Achieved	-				N/A
	To ensure sustainable traffic control	Install and activate Electronic Security Systems in Municipal Buildings and Premises	Number of Premises protected by Electronic Security System	areas Some cameras exist in some Municipal buildings but are	All wards	Security installed and activated in all municipal buildings	-	COUNCIL		EDCS				-	1 Security System installed and activated	Not Achieved			Budget Constraints
			Electronic Security System	not functional		in an monicipal condings	R10m								installed and activated				
INFRA 1	To develop sewer infrastructure networks and facilities for households so as to	Construct bulk and internal sewerage reticulation to 1300 stands	Number of stands connected to bulk and internal sewerage reticulation	Continuing project	17	1300 stands	R 1.91m	MIG	Progress Report, Minutes of Site meetings,	INFRASTRUCTURE	DEVELOPMENTAL AND MAINTENANCE PROGRAMS Construction	Achieved	1300 serviced stands	Not achieved; 95% complete					Unrealistic time frame
	ensure a healthy environment								Correspondence with the Contractor										
INFRA 2			Number of stands connected to existing sewer network in Mmamahabane	RDP houses already constructed	1	54 stands	R0.57m	MIG	Copy of Tender advertisement, Copy of	INFRASTRUCTURE	Tender Approved	Not achieved. Draft Tender Document (Specifications) completed	Construction	Not achieved. Served in the Bid Specification Committee and went out on tender.	Construction	Not achieved	54 serviced stands	Not achieved	Delays as a result of interruptions of the Tender Briefing sessions. The Contractor was only appointed in May 2017.
									Contractor's appointment letter			completed		went out on tender.					
INFRA 3	To upgrade the bulk sewer networks, pump stations and Waste Water Treatment Works (WWTP) to 100% functionality to	Refurbish and upgrade all identified WWTW and pump-stations as well as bulk sewer networks to ensure that systems are functional in line with Green drop regulations: Nyakallong WWTP Upgrade	% refurbishment of the WWTW in Nyakallong	WWTP exists	Ward 36	75% refurbished	R24 million	MIG	Progress Reports, Minutes of site meetings	INFRASTRUCTURE	Construction	Not achieved	Construction	Achieved	Construction	Achieved	75% refurbished	Not achieved	Delay to commence with construction due to a dispute.
INFRA 4	ensure a healthy environment during the next five financial years.	Virginia: WWTP Sludge Management	% refurbishment of WWTP Sludge Management	WWTP exists	Ward 24	50% refurbished	R10,912 m	MIG	Progress Reports, Minutes of site meetings	INFRASTRUCTURE	Construction	Not achieved	Construction	Achieved	Construction	Achieved	50% refurbished	Not achieved	Delay to commence with construction due to a dispute.
INFRA 5		Mmamahabane: WWTW, Pump Station and Outfall sewer pipe line	% refurbishment of WWTP, Pump Station	WWTW, Pump Station and	1	10% refurbished	R3.54m	MIG	Copy of Tender	INFRASTRUCTURE	Preliminary design approved	Achieved	Tender Approved	Achieved	Construction	Not achieved	10% refurbished	Not achieved	Delays in progress as a result of interruptions of the Tender Briefing sessions. The Contractor was only
			and outfall sewer pipe line in Mmamahabane	Outfall sewer pipe exist in Mmamahabane					advertisement, Copy of Contractor's appointment letter										appointed in May 2017
INFRA 6		Whites: Septic Tank System	Functional Septic Tank system	Sewer pipes exist	3	1 Functional Septic Tank System	R0.764m	MIG	Effluent Quality Results from the lab (to determine design	INFRASTRUCTURE	Designs approved	Not Achieved	Tender Approved	Not Achieved	Construction	Not achieved	1 Functional works	Not achieved	Municipality is liaking with City of eThekwini for designs. Designs not submitted by Service Provider
INFRA 7		Kutiwanong WWTW and inlet pump station to address new developments to total of 9 MI/d.	Stage of completion of the Works	WWTW exists	18	Construction stage		MIG	Letter of comments from DWS and all correspondence written	INFRASTRUCTURE	Designs approved	Business Plan not finalised	Tender Approved	The Tender document was completed but referred back to the service provider to correct	Approved Tender	Not achieved	Construc-tion stage	Not achieved	MIG Business Plan not approved and delays from the Consultant to address the comments of the Department of Water and Sanitation so that the project can be considered for registration.
									to the Consulting Engineers					compliance matters. Business plan and technical report still not finalised.					
									1										
							21m		1										
INFRA 8		T8 pump station to address new developments.	Stage of completion of the Works	T8 pump station exists	14	Construction stage	nalli	MIG	Copy of the Business Plan and Letter of comments	INFRASTRUCTURE	Consultant appointed	Achieved. Consultant appointed and submitted business plan to	Business plan submitted	Achieved. Business plan and technical report submitted to	Tender Approved	Not achieved	Construc-tion stage	Not achieved	Delay from DWS with providing comments on the technical report submitted to them
							80.6m		from DWS			CoGTA and DWS for consideration.		DM2					
INFRA 9		Ensure that Phomolong Pump station is functional	Stage of completion of the Works	Pump station exists	3	1 Functional pump station	-Access	COUNCIL (O&M)	Copy of Tender Advertisement	INFRASTRUCTURE	Designs approved	Achieved. Business Plan submitted to CoGTA and DWS. Designs completed and being	Construction	Not achieved	Construction	Not achieved	Functional pump station: Phomolong	Not achieved	Delays in procurement process. 'Municipality is awaiting project registration by CoGTA. Tender document was completed but referred back to the service provider to correct compliance matters.
INFRA 10		Witpan WWTW	Stage of completion of the Works	WWTW exists.	31	Construction stage	R13 m	COUNCIL	Progress Reports,	INFRASTRUCTURE	Construc-tion	Sesigns completed and being assessed. Achieved	Functional works	Not achieved. Pump station and	Tender approved	Achieved	Construction started	Achieved	N/A
							Budget to be confirmed	(O&M)	Minutes of site meetings					outfall sewers completed but SST needs additional attention					
INFRA 11		Ensure that Klippan Pump station is functional (Including upgrading of the Mostert/ Sand river canal)	Stage of completion of the Works	Pump station not effective	32	A fully functional pump station		COUNCIL (O&M)	Progress Report	INFRASTRUCTURE	Procure-ment process	Achieved. Pump shop Africa	Construction	Not achieved; 40% complete	Construction	Achieved	1 Functional Pump Station	Not achieved	Delays due to high water levels in the Witpan Lake
				on management of water level of Witpan.			RSm	(O&M)	1			appointed to refurbish pump station and now busy with construction							
-	•		•	. '		•	•	•	•	•		_		_			<u>-</u>		

KPI No	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	POE	RESPONSIBILITY	Quarter 1 Target	Quarter 1 Achievements	Quarter 2 Target	Quarter 2 Achievements	Q3 Target	Q3 Achievements	Quarter 4 Target	Quarter 4 Achievements	REASONS FOR DEVIATIONS
INFRA 12		Ensure that pump stations in Matjhabeng comply to Green Drop Standards and address the additional waste water effluent due to bucket eradication or new developments in Extension Nr 3,	Number of pump stations refurbished to comply with Green Drop Standards	12 pump stations exist	3,5,8,9,35,36	12 pump stations refurbished		COUNCIL (O&M)	Copy of orders to Service Providers	INFRASTRUCTURE	1 pump station refurbished	Achieved. Kutlwanong Inlet Works Refurbished	2 pump stations refurbished	Achieved. 2 pump stations refurbished	4 pump station refurbished	Achieved	S pump station refurbished	Achieved	N/A
		Goudrif Nr 2, Akasia, Goudrif Nr 1, Althea, Meloding, Northern, Ben Regal, Eldorie, Kitty, Gawle Theron and Hennenman																	
INFRA 13		Clean the sumps at pump stations	Number of sumps cleaned in the next financial year	20 sumps	All wards	4 sumps cleaned	R2m	COUNCIL (O&M)	Works Orders	INFRASTRUCTURE	Tender Approved	4 Sumps cleaned with submissions	1 sump cleaned	Achieved	2 sumps cleaned	Achieved	4 sumps cleaned	Achieved	N/A
INFRA 14	To renew dilapidated, dysfunctional worn	Construct and refurbish 2500m of Kutiwanong and 1.3km of Odendaalsrus outfall sewer lines	Length (2500m) of outfall sewer lines	Kutlwanong outfall sewer	18	Construction stage	R10.5m	MIG	Copies of the Business	INFRASTRUCTURE	Business plan approved	Not achieved	Tender Approved	Not achieved	Construction	Not Achieved	Construction	Not achieved	MIG Business Plan referred back to address DNVS comments. It was resubmitted but still awalts appraisal for
	out sewer infrastructure	respectively from the next financial year	refurbished	line exists					Plan and Technical Report, and Letter of comments from DWS										registration.
INFRA 15			Length (1,3 km) of outfall sewer lines refurbished	3.7 km of outfall sewer dysfunctional and sewer	36	1.1km of outfall sewer lines refurbished	R3.5m	COUNCIL (O&M)	Copies of Orders to the Service Providers	INFRASTRUCTURE	Consultant appointed for supervision	Not Achieved	Tender Approved	Not Achieved	300m refurbished	Not Achieved	800 m refurbished	Not Achieved	Financial Constraints
INFRA 16	To replace iron manhole covers with	Identify and replace 300 damaged or stolen manhole covers	Number of manhole covers replaced	spillages on a regular basis. 24 870 manhole covers	All wards	200 manhole covers	R500 000	COUNCIL (O&M)	Job Control Forms	INFRASTRUCTURE	Submission approved	Achieved	Order executed and obtained material	Achieved	100 manholes replaced	Not Achieved	200 manholes replaced	Not Achieved	Procurement delays. Delays in delivery of materials by the Supplier.
	lockable covers without resale value to cover open manholes and reduce risk of damage to public and equipment.																		
LED		Deliver new infrastructure for 1000 stands every financial year	Number of new and existing stands	s.non	All wards	1 000 stands serviced	D75m	Provincial Department of	<u> </u>	DEVELOPMI	ENTAL PROGRAMS	<u> </u>		<u> </u>	L		1000 stands serviced	Not achieved	Lack of capacity
LED		Deliver new minasolution for 2000 stands every maintain year	serviced by June 2017	3000	All Wallus	1 000 statios serviceu	KZSIII	Human Settlements		EDAP						·	1000 Stalius Sel Viced	Not achieved	tack to capacity
INFRA 17		Deliver new infrastructure for all identified areas below: Meloding: Cemetery, Circle & Clinic area, Sewer and water network for 350 stands (to be finalized by Bloemwater)	Number of stands connected to sewer lines	350	4,7,9	350	R6m	Department of Water and Sanitation		INFRASTRUCTURE	-		-	+ -	-		350 sewer and water networks	Not achieved	Lack of capacity
INFRA 18		Hands received to 200 vigility (in the instituten the ologogy Mazes.)															completed		
INFRA 19		. Kutlwanong Stadium area (K2):216 stands (sewer still not completed) by Bloemwater	Number of stands connected to sewer lines	216	18	216	R3.5m	Department of Water and Sanitation		INFRASTRUCTURE	-		Kuthwanong Stadium sewer network completed	Achieved	-				N/A
LED		- 2016-2019 Kuthwanong Leeubosh area (K10) (after formalisation of the area) 2900 – Bopa Lesed	Number of stands formalised	2900	22	2900	R32m	Provincial Department of Human Settlements	-	LED & P	-				-	-	2900 stands formalized	Not achieved	Delays to appoint Consultants by the Provincial Department of Human Settlements. Contractors will be n site from 1 April 2018 in line with DHS Financial Year
LED		- Thabong Freedom Square 390 stands	Number of stands formalised	390	13	390	R11m	Provincial Department of	-	LED & P	-		-		390 stands formalised	Not achieved	-	-	Delays to appoint Consultants by the Provincial Department of Human Settlements. Contractors will be n site
LED		- Thabong: Phokeng 888 stands	Number of stands formalised	878	16	878	R16m	Human Settlements Provincial Department of	 	LED & P	-		878 stands formalised	Not Achieved	-	-	-	-	from 1 April 2018 in line with DHS Financial Year Delays to appoint Consultants by the Provincial Department of Human Settlements. Contractors will be n site from 1 for (3) DRS I ble now the TMS (Examples) Year
LED	To develop new and existing stands with water, sewerage, electricity, roads and storm water infrastructure to ensure that all formal stands are serviced according to	Water and Sewer Thabong Extension 25 Homestead (750 stands)	Number of stands formalised	When areas are serviced informal households from	11	750	R24m	Human Settlements Provincial Department of Human Settlements	-	LED & P	-		750 stands serviced	Not Achieved	-	-	-	-	from 1 April 2018 in line with DHS Financial Year Delays to appoint Consultants by the Provincial Department of Human Settlements. Contractors will be n site from 1 April 2018 in line with DHS Financial Year
L	national standards in support of development			Hani Park as well as back yard dwellers can be eradicated.				- Inchina (III)	<u>L</u>				<u> </u>						1 100
LED		Water and Sewer Thabong X15 South (big stands subdivision) (Bronville X15) (167 stands)	Number of stands formalised	Formalising stands to accommodate existing informal households on	11	267	R6.2m	Provincial Department of Human Settlements	-	LED & P	-	-	267 stands formalised	Not Achieved	-	-	-	-	Delays to appoint Consultants by the Provincial Department of Human Settlements. Contractors will be n site from 1 April 2018 in line with DHS Financial Year
INFRA 20		Supply Water and Sewer lines 300 stands in Phomolong Phase 2 by March 2017	Number of stands supplied with water and sewer lines in Phomolong Phase 2	formal stands.	3	300 stands	R3m	Provincial Department of Human Settlements	E-mail from the Department informing the Municipality about	INFRASTRUCTURE	50 stands serviced in Phomolong	Not achieved	50 stands serviced in Phomolong	Not Achieved	100 stands serviced in Phomolong	Not achieved	100 stands serviced in Phomolong	Not achieved	Delays to appoint Consultants by the Provincial Department of Human Settlements. Contractors will be n site from 1 April 2018 in line with DHS Financial Year
									the Municipality about the appointment of Consultants and request for an introductory										
									meeting.										
INFRA 21		Service 300 stands in Hani Park (Thabong ext. 18) by June 2017	Number of stands serviced in Hani Park by June 2017	Un-serviced stands exist	12	300	R3m	Provincial Department of Human Settlements	E-mail from the Department informing the Municipality about the appointment of	INFRASTRUCTURE	50 stands serviced	Not achieved	100 stands serviced	Not Achieved	50 stands serviced	Not achieved	100 stands serviced in Hani Park(Not achieved	Delays to appoint Consultants by the Provincial Department of Human Settlements. Contractors will be n site from 1 April 2018 in line with DHS Financial Year
									the appointment of Consultants and request for an introductory meeting.										
INFRA 22	To ensure that the farming community has	Implement a program of access to hyelenic toilet facilities for the farming community grains to	Appropriate water and sanitation for the	Farming communities are	All wards	400		Provincial Department of	<u> </u>	INFRASTRUCTURE	100 hygienic toillets installed in farming communitie	es Not achieved	100 hygienic toilets installed in farming communit	ies Not achieved	100 hygienic toilets	Not achieved	100 hygienic tollets installed in far	Not achieved	Outside municipal control and service area. It is the responsibility of the District
	access to services	Implement a program of access to hygienic tollet facilities for the farming community subject to availability of budget.	Appropriate water and sanitation for the farming community per annum in partnership with DWS.	Farming communities are without hygienic facilities	All WallOS	[83 5	Provincial Department of Human Settlements				-Ann against 4500.	rigovine, would stokesed at fairming communit	The second CO	100 hygienic toilets installed in farming communities	warm, VEU	rygound tolleds et salled in fai	warmared	
INFRA 23		Facilitate the maintenance of rural roads to commonage farms subject to availability of budget.	Upgrade and blading of access roads to commonage farms	Rural roads communal farms are not driveable	All wards	200 km	najami	COUNCIL		INFRASTRUCTURE	50 km of road bladed to commonage farms	Not achieved	S0 km of road bladed to commonage farms	Not achieved	50km of road bladed to commonage farms	Not achieved	50km of road bladed to commona	Not achieved	Outside Municipal control and service area.
						<u> </u>	R200,00		Program: W	ATER DEVELOPMENTAL AND MAINTENAL	NCE PROGRAMS AND ANCILLARY ITEMS		1						
KPI No	OBJECTIVE	STRATEGY	KPI Length (kilometres) of worn out water	BASE-LINE 138 km of pipe exist	WARD All wards	ANNUAL TARGET 1 km worn out water pipelines	ANNUAL BUDGET	FUNDING SOURCE COUNCIL	Completion Certificate	RESPONSIBILITY INFRASTRUCTURE	Submission approved	Replaced 270 m of Allanridge	Order executed and material obtained	Central: 743m of worn out pipes	Q3 TARGET 400 m replaced	Q3 ACHIEVEMENTS Not Achieved	600 m replaced	Achieved	N/A
INFRA 24	To replace 15% of worn out water pipelines and ancillary works in a five-year	Replace 1 km/a of worn out water pipes to reduce water loss and service disruption Replace old worn-out dilapidated galvanized steel pipes in Allanridge	Did galvanized steel pipes replaced	Galvanized steel pipes exist	36	replaced. Old galvanized steel pipes replaced	R1m	MIG	Copy of Consultant's appointment letter.	INFRASTRUCTURE		main water supply as per order 1049816 Busy with specifications for appointment of Consultant	Consultant appointed	replaced Specifications prepared	Business plan approved	Not Achieved	-		Delays in appointing Consultants
INFRA 26	cycle	Replace do worn-out displicated galvanized steel pipes in Aliannoge Service and refurbish 500 hydrants and valves once in 5 year, and replace those that cannot be	Number of hydrants refurbished	500 hydrants exist	All wards	refurbish 500 hydrants	RSm	COUNCIL	Job Control Forms	INFRASTRUCTURE	Submission approved	157 hydrants have been refurbished.	Order executed and material obtained	Order received.	50 hydrants and valves replaced	Achieved	100 hydrants and valves replaced	Achieved	N/A
		repareu.	1	I	l		R1.5m	I	<u> </u>	ROGRAM: WATER NETWORKS AND WAT		Achieved .1213 meters have	Order and replace 500 meters		Order and replace 750	Not achieved. Only 393 me	Order and replace 1 000 meters	ved. Achieved Only 736 meters wer	2896 achieved
INFRA 27		Replace 5 000 dysfunctional water meters	Number of dysfunctional water meters replaced	5 000 meters exist	All wards	1 000 new meters	R1.5m	COUNCIL	Correspondence from Service Provider	INFRASTRUCTURE		been replaced	Consultant appointed	Achieved. 554 meters have been replaced Specifications prepared	meters Business plan approved	Not Achieved	Tender Approved	Not achieved	Delays in the reconstitution of the Bid Specification Committee. Consultant not yet appointed as project is
INFRA 28		Install water meters, refurbish and upgrade existing networks to reduce unaccounted water	Number of water meter installed in Kutiwanong X9, K2, Block S Water connections and meters (200 stands)	200 water pipes exist	18,20,21	200	R0.00	MIG	Copy of MIG Implementation Plan	INFRASTRUCTURE				<u></u>					planned for implementation in 2018/19 financial year.
INFRA 29		Extend network, house connections and meters (180 stands)Thabong X20 (Hani Park):	Number of house connections and meters installed	Extension of water network and house connections to	12	180		MIG	Copy of MIG	INFRASTRUCTURE		-	Consultant appointed	Specifications prepared	Business plan approved	Not Achieved	Tender Approved	Not achieved	Consultant is not yet appointed
				150 stands exist			-		Implementation Plan		Investigate and register 500 meters	Not achieved. 343 meters have	Investigate and register 1 000 meters	Not achieved. 633 meters	Investigate and register	1360	Investigate and register 2 000	1272	3608 achieved
INFRA 30	To develop and maintain Water Networks and ancillary works as well as Water Demand Management System to reduce	Investigate and register 4 000 existing water meters not on Finance system	Number of water meters investigated	4 000 meters registered exist	2,3	2 000 meters registered	R0.5m	COUNCIL	List of Meters Investigated and registered	INFRASTRUCTURE		been registered		investigated	1 500 meters		meters		
INFRA 31	water loss and enhance revenue	Create zones in water reticulation network and monitor by implementing 40 zonal meters and valve	Number of zonal meters and valves	Messe	All wards	40 zonal meters and valves		MIG	Copy of Preliminary Design Report and approval of onsite verification.	INFRASTRUCTURE	Design approved	Revised Business plan submitted to COGTA and has been recommended by DWS. Consultant now busy with	d Tender Approved	Project registered by MIG and preliminary designs report submitted for review	Construction	Not Achieved	Construction	Not achieved	Project delayed; Tender referred to Consultant for corrections
NA 31		water recommon metwork and mountainly supplementing 40 200as meters and valve	installed		All WallOS		R4.6m					designs and draft bid document (specifications).		<u></u>	<u> </u>				
INFRA 32		Conduct a leak detection investigation and analysis to determine priority list and develop water loss		New	All wards	12 leak detection investigation		COUNCIL	1 leak detection report	INFRASTRUCTURE	3 leak detection investigations	Not achieved	3 leak detection investigations	Not achieved	3 leak detection investigations	Not Achieved	3 leak detection investigations	Achieved	N/A
		monitoring database.	conducted				R4m				Order for 50 meters	Procurement done. Parks	Install 20 meters	Investigations done on all parks	Install 20 meters	Not achieved	Install 10 meters	Achieved	
INFRA 33		Install water meters at developed parks that are irrigated with portable water	Number of Water meters installed at developed parks that are irrigated with portable water	<u> </u>	All wards	50	RO,5 million	COUNCIL	Job Card	INFRASTRUCTURE		plumbers to install						Permerud	N/A
INFRA 34	To develop and maintain roads and storm water infrastructure	Upgrade 1.6km of Dr Mngoma Road in Thabong	Length (km) of Mngoma Road upgraded	1.6 km	28, 29	1.6 km	R9m	MIG	PROGRAM: PRO Copy of Contractor's appointment Letter.	IVINCIAL AND NATIONAL ROADS DEVELO	PMENTAL AND MAINTENANCE PROGRAMS Construction	Not achieved	Construction	Not achieved	Construction	Achieved	Construction	Not achieved	Delay due to litigation
INFRA 35		Upgrade 1.26km of Themba Boyd, Lonely Lane in Old Thabong	Length (km) of road upgraded on Themba Rourd	1.26 km	28	1.26	R2.1	MIG	None	INFRASTRUCTURE	Construction	Achieved - Construction completed, project on retention	Construction	Achieved	-	-	-	-	N/A
INFRA 36		Construct 1.5 km of roads in (Hlahala road) Thokoza, Thuhlwane all in Thabong	Length (km) of road upgraded in Thokoza, Thublwane	1.5 km	31	1.5km	R5.3m	MIG	None	INFRASTRUCTURE	Construction	Achieved	Construction	Only 90% achieved	-		-	-	N/A
INFRA 37		Construct 4km of roads, sidewalks & storm water Meloding	Length (km) of roads, sidewalks and storm water constructed in Meloding	4 km	4,5,6,7	0.5 km	R4m	MIG	Copy of Advert	INFRASTRUCTURE	Business plan approved	Business Plan completed and submitted to CoGTA for consideration. Designs	Tender Approved	Project registered by COGTA for MIG	Construction	Not Achieved	Construction	Not achieved	Delay in appointing a contractor
INFRA 38	To maintain road infrastructure in a cost effective manner, extend its life	Resurface 15km of all streets every year.	Length (km) of streets paved per year	45 km	All wards	15 km	R 30m	COUNCIL	Progress Report	INFRASTRUCTURE	Construction	Achieved. Construction (3.31km	a Construction	Order issued for work to resume	Construction	Achieved	Construction	Achieved	N/A
	expectancy and maintain safe operations.											completed in Virginia)		in Welkom on identified roads.	A SAME				****
INFRA 39		Patch 1S 800 m 2 of potholes in formal roads to reduce deterioration and ensure safe usage thereof (m 2).	Size (square meters) of streets patched	79 000 m ²	All wards	15 800 m ²	R4m	COUNCIL	Job Control Forms	INFRASTRUCTURE	4000 m ² patched	2125m2 of potholes patched	S000 m ² patched		4000 m ² patched	Achieved	2 800 m ² patched	Achieved	N/A
INFRA 40	To develop and maintain gravel roads to enhance accessibility and driving safety,	Construct 10km of un-designed Gravel roads per annum	Length (km) of undersigned gravel roads	75 km	All wards	10 km	R15m	COUNCIL	Job Control Forms	INFRASTRUCTURE	Construct 2 km of gravel roads	Detail designs completed and	Construct 2 km of gravel roads	Not achieved	Construct 4 km of gravel	Achieved	Construct 2 km of gravel roads	Achieved	N/A
	ennance accessionity and driving sarety, especially during raining periods.	- The state of the	constructed	a de mand			na _a mi		and the second	UNCONDUCTORE	Scarce scarce	submitted for approval.			roads	- Acrossorial	- Mill of glave roads		***

KPI No	OBJECTIVE	STRATEGY	крі	BASELINE	WARD NO	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	POE	RESPONSIBILITY	Quarter 1 Target	Quarter 1 Achievements	Quarter 2 Target	Quarter 2 Achievements	Q3 Target	Q3 Achievements	Quarter 4 Target	Quarter 4 Achievements	REASONS FOR DEVIATIONS
INFRA 41		Blade and re-gravel 60km of gravel and dirt roads to enhance driving comfort.	Length (km) of gravel roads re-gravelled	200km	All wards	60 km	R0.5m	COUNCIL	Job Control Forms	INFRASTRUCTURE	15 km bladed	Achieved. 22.15km of gravel road has been constructed	15 km bladed	Not achieved	15 km bladed	Achieved	15 km bladed	Achieved	N/A
INFRA 42	To develop and improve public transportation facilities to ensure a safe and functional bus and taxi system	Identify and construct public transportation facilities to improve and safeguard commuters usage of public transport	Welkom Regional Taxi Centres	Professional fees	32	Final design report	R7.7m	MIG	Progress Report	INFRASTRUCTURE	Preliminary design report	Achieved	Final design report	Achieved	-	-	-	Achieved	N/A
INFRA 43		Upgrade Zkm of main storm water system in Nyakallong	Length (km) of main storm water system in Nyakallong	2 km	Wards 19 and 36	Construction stage	2.7m	MIG	Copy of Advert and Copy of Contractor's appointment Letter.	INFRASTRUCTURE	Design approved	Achieved	Tender approved	Achieved	Construction	Not Achieved	Construction	Not achieved	Delays in progress as a result of interruptions of the Tender Briefing sessions. The Contractor was only appointed in May 2017
INFRA 44	To construct new storm water networks and upgrade existing networks	Construct a retention dam in Virginia's Sand river to reduce occurrence of flooding of properties	1 Retention Dam in Sand river constructed	1	8, 9	1 Retention Dam in Sand river	RIm	COUNCIL		INFRASTRUCTURE		-		-	-	-	Maintenance done according to report	Not achieved	Shortage of capacity
INFRA 45		Clean and upgrade 7.1km of storm water.	Length (km) of storm water cleaned	7,1km exists	All wards	7,1 km	R4m p/a	COUNCIL	Job Control Forms	INFRASTRUCTURE	2 km cleaned	Not achieved	2 km cleaned	Achieved	2 km cleaned	Achieved	1.1 km cleaned	Achieved	N/A
INFRA 46	and upgrading plan for storm water canals	Clean 5.6km of unlined storm water canals in Matjhabeng twice a year.	Length (km) of storm water canals cleaned	5.6 km exists	All wards	5,6km	R6m p/a	COUNCIL	Job Control Forms	INFRASTRUCTURE	2 km cleaned	Not achieved	2 km cleaned	Achieved	1.6 km cleaned	Achieved	-	-	N/A
INFRA 47	and networks.	Clean and maintain 13km of existing storm water drainage pipes.	Length (km) of water drainage pipes cleaned and maintained	13km exist	35,36	13 km of drainage pipes cleaned and maintained	R13m	COUNCIL	Job Control Forms	INFRASTRUCTURE	3 km cleaned	Not achieved	7 km cleaned	Not achieved	10 km cleaned	Not Achieved	13 km cleaned	Achieved	N/A
INFRA 48		Repair or replace 40 damaged and stolen catch pit and manhole lids	Number of stolen catch pit and manhole lids repaired or replaced	1300 catch pits exist	All wards	400	R2m p/a	COUNCIL	Job Control Forms	INFRASTRUCTURE	100 repaired	3	200 repaired	Achieved	300 repaired	Not Achieved	400 repaired	Achieved	N/A
										PROGRAM: BUILDINGS DEVELOPN	MENTAL AND MAINTENANCE PROGRAMS		1						
	OBJECTIVE	STRATEGY	KPI	BASE-LINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	POE	RESPONSIBILITY	QUARTER 1 TARGET	QUARTER 1 ACHIEVEMENT	QUARER 2 TARGET	QUARTER 2 ACHIEVEMENT	QUARTER 3 TARGET	Q3 ACHIEVEMENTS	QUARTER 4 TARGET	QUARTER 4 ACHIEVEMENTS	REASONS FOR DEVIATIONS
		Renovate airport buildings and LED infrastructure	Airport Building Renovated	Airport exists	24	Construction stage	R8m	COUNCIL	Consultants Appointment Letters	INFRASTRUCTURE	Tender Approved	Draft Bid document previously completed but did not serve in Bid Specification Committee	Construction	Consultant busy with prelimina design report	Y Construction	Not Achieved	Construction	Not Achieved	Lack of Internal capacity to execute Program; Non performing Consultants
INFRA 50		Refurbish Virginia Municipal Offices	Refurbished Municipal offices - Virginia	Offices exist	9	Construction stage	R4 m	COUNCIL	Consultants Appointment Letters	INFRASTRUCTURE	Tender Approved	Not achieved. Consultant not appointed.	Construction	Cuban specialist busy with BoQ	Construction	Not Achieved	Construction	Not Achieved	Lack of internal capacity to execute the program
INFRA 51	To repair and maintain Municipal Buildings	Refurbish the Kutiwanong Municipal Offices	Refurbished Municipal offices - Kutlwanong	Offices exist	5	Construction stage	R3 m	COUNCIL	Consultants Appointment Letters	INFRASTRUCTURE	Tender Approved	Not achieved. Consultant not appointed.	Construction	Cuban specialist busy with BoQ	Construction	Not Achieved	Construction	Not Achieved	Lack of internal capacity to execute the program
INFRA 52	and Ancillary Works.	Refurbish the Allanridge Municipal Offices	Refurbished Municipal offices -Allanridge	Offices exist	36	Construction stage	R2 m	COUNCIL	Consultants Appointment	INFRASTRUCTURE	Tender approved	Not achieved. Consultant not appointed.	Construction	Cuban specialist busy with BoQ	Construction	Not Achieved	Construction	Not Achieved	Lack of internal capacity to execute the program
INFRA 53	1	Refurbish the Phomolong/Hennenman Community Centre	Refurbished Community Centre - Phomolong	Community Centre exists	3	Construction stage	R1 m	COUNCIL	Consultants Appointment Letters	INFRASTRUCTURE	Tender approved	Not achieved. Consultant not appointed.	Construction	Cuban specialist busy with BoQ	Construction	Not Achieved	Construction	Not Achieved	Lack of internal capacity to execute the program
INFRA 54		Refurbish Thabong Community Centre	Refurbished Community Centre - Thabong	Community Centre exists	31	Business Plan submitted	Rûm	MIG/COUNCIL	Copy of MIG Implementation Plan	INFRASTRUCTURE	-	-	-	-	Appoint Consultant	Not Achieved	Submit business plan to COGTA	Not Achieved	Project did not have a budget and has been reprioritised into the MIG implementation Plan for the 2017/ 2018 Financial year
INFRA 55		Upgrade Road Accesses to Community Halls: (Thabong Community Centre, Kutlwanong Multipurpose Centre and Nyakallong Community Centre)	Improved Access Roads	Access roads exist	31,18,19	Construction stage	R2m	COUNCIL	Consultants Appointment Letters	INFRASTRUCTURE	Appoint Consultant NCAL 132ky DISTRIBUTION	Not achieved	Tender approved	Cuban Specialist busy with BoQ	Construction	Not Achieved	Construction	Not Achieved	Delays in reconstitution of Bid Committee. Lack of internal capacity to execute Program
	Objective	Strategy	VAI	Baseline	Ward no.	ANNUAL TARGET		FUNDING SOURCE	POE	RESPONSIBILITY	JAN JOINSOITON				O3 TARGET	O3 ACHIEVEMENTS	O4 TARGET	Q4 ACHIEVEMENTS	REASONS FOR DEVIATIONS
INFRA 56	,	SIGNERS WELLOW Provide and install 20MVA 132NV transformer at Urania Substation	New transformer installed	4 Substations	32	1 transformer Construction stage	ANNUAL BUDGET R14m	COUNCIL	Business Plan; Application for funding to DoE; Confirmation Letter of Allocation	NFRASTRUCTURE	Approve tender	Not achieved. New specifications completed considering the non-conclusion of the previous tender process, and now the tender validity has now expired.	Construction	Not achieved. New specification completed considering the non conclusion of the previous tender process, and now the tender validity has now expired	s Construction	Not Achieved	Construction	Not achieved	The Consultant was only appointed on the 30th June 2017
											and Medium Voltage								
INFRA 58	To ensure the effectiveness of the medium voltage distribution networks	WELKOM: Supply 4km of low and medium voltage network in Extension 15 Thabong	4km of low and medium voltage network supplied to Extension 15, Thabong	Extension 15 Thabong exists	12	Construction stage	R 28m	COUNCIL and DoE	Tender and Adjudication Documents	INFRASTRUCTURE Str.	Approve tender	Not achieved	Construction	Not achieved	Construction	Not Achieved	Construction	Not achieved	Delays in procurement process [Bid Committees were appointed in November 2016. Project was re-advertised in February 2017 and closed on 10 March 2017 but unfortunately None of the Contractors qualified for appointment and therefore the Tender must be re-advertised).
			1	1					Copy of the Contractor's	INFRASTRUCTURE	Approve Business plan	Achieved	Approve Tender	Achieved	Construction	Achieved	Construction	Achieved	N/A
INFRA 59	To ensure an effective service and adhere to Road Ordinances as well SANS Regulations	WELKOM: Install thirteen (13) High mast lights: Hani Park(3), Bronville(6) and Meloding (4)	Number of high mast lights installed	New	11,12	Construction stage	R 0.3m	MIG	completion certificate			Address Book			, was a second or				***
INFRA 61	To ensure an effective service and adhere to Road Ordinances as well SANS Regulations	fensure a sound high maxt and streetlight installation as GIT, DOE and MIG funding is made available.	Number of street light management and buildings convert to energy efficient lighting in Matjhabeng Municipal Area	27000 street lights	All wards	Construction stage	R12m	GZ	Business Plan and Follow ups with DoE and GIZ	INFRASTRUCTURE	Approve Business plan	Achieved, Business plan to value of R110m was submitted to EEDSM. GIZ have earmarked the Matjhabeng Public Lighting Installation for pilot project where existing luminaries stand to replace LED energy efficient technologies	Approve Tender	Not achieved	Construction	Not Achieved	Construction	Not Achieved	GIZ busy with the legal and procurement processes.

		_							KPA 2: MUNI	CIPAL TRANSFO	RMATION AND INSTITUT	TIONAL DEVELOP	MENT		_			_	
l No.	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	POE	RESPONSIBILITY	1st Quarter Target	1st Quarter Achievements	2nd Quarter Target	2nd Quarter Achievements	3rd Quarter Target	3rd Quarter Achievements	4th Quarter Target	4th Quarter Achievements	REASONS FOR DEVIATIONS
											COUNCIL ADMINISTRATION		KPA: ORGANIZATIONAL PLANNING						
	To ensure that professional administrative support is provided to Council and related committees in line with legislative	Provide professional administrative support and advice to Council	An approved schedule of meetings	Current meeting schedule	All wards	-EXCO-monthly		COUNCIL	Council Resolution	CORPORATE SERVICES	3	Achieved	3	Achieved	3	Achieved	3	Achieved	N/A
	requirements and Standing Rules and Orders					- Mayoral Committee- Monthly		COUNCIL	Council Resolution	CORPORATE SERVICES	•	Achieved	,	Achieved	3	Achieved	3	Achieved	N/A
						- Council – Quarterly - Related	R0.00	COUNCIL	Council Resolution Council Resolution	CORPORATE SERVICES CORPORATE SERVICES	1 Per Request	Achieved Achieved	1 Per Request	Achieved Achieved	1 Per Request	Achieved Achieved	1 Per Request	Achieved Achieved	N/A N/A
						committees: section 79- on request					10.704		10.104				10.104200		
						- Section 80- Monthly		COUNCIL	Council Resolution	CORPORATE SERVICES	3	Achieved	3	Achieved	3	Achieved	3	Achieved	N/A
			Approved Document/Records and Management Policy compliant with the National Archive Act	0	All wards	Approved Document/Records Management Policy	R100 000	COUNCIL	Council Resolution	CORPORATE SERVICES	-	Document/Records Management Policy	Achieved	-	-	-	-	-	N/A
		Provide1 systematic Council and Administration document	Approved Document Management Facility compliant with the National Archive Act	0	All wards	1 Document Management Facility	R3 million		Council Resolution	CORPORATE SERVICES	-	-	1 Document Management Facility	Achieved	-	-	-	-	N/A
		management system	Existence of a functional and centralized Facility Management Unit.	0	All wards	Approved Organizational structure with	R2 million	COUNCIL	Council Resolution on Structure	CORPORATE SERVICES	-	-	1 functional and centralized Facility Management Unit	Achieved	-	-	-	-	N/A
			Procurement of 72 laptops	0	All wards	Facility Management 72 laptops	R300 000	COUNCIL	Invoice for 72 laptops	CORPORATE SERVICES	72 laptops procured	Achieved	-	-	-	-	-	-	N/A
										PROGR	AM: CUSTOMER CARE								
	To improve Service Delivery and customer satisfaction in the community	Establish an integrated customer care service	Customer Care Policy and Charter developed	-	All wards	Customer queries addressed within 3 working days	R0.00	COUNCIL	Approved Customer Care Policy	CORPORATE SERVICES	1 Customer Care policy	Achieved	-		-	-	-	-	N/A
			Customer Care Systems and Procedures developed	-	All wards	An electronic Customer Care system implemented in 2018/2019 financial year.	R0.00	COUNCIL	Approved Customer Care System and Procedure	CORPORATE SERVICES	-	-	1 Customer Care systems and procedures	Achieved	-	-		-	N/A
	financial year. PROGRAM: LEGAL SERVICES MANAGEMENT AND LABOUR RELATIONS ***TITIGATION** To provide legal advice and services to the Ensure that all Legal matters of the Completed Utigation matters 40 All wards 100% legal matters 40 All wards 100% legal matters 50 COUNCIL Court Orders, Settlement CORPORATE SERVICES 10 Litigation cases defended 50 Not achieved 510 Litigation cases defended 510 Not achieved 510 Litigation cases formulated 510 Litigation cases formulat																		
	- in 2018/2019 financial year. - in 2018/2019 financial year. - PROGRAM: LEGAL SERVICES MANAGEMENT AND LABOUR RELATIONS - PROGRAM: LEGAL SERVICES MANAGEMENT AND LABOUR RELATIONS - UTIGATION To provide legal advice and services to the municipality in compliance with relevant municipality in compliance with relevant municipality are handled and municipality by an ordinary are handled and legislation and out of the process and municipality in compliance with relevant municipality are handled and legislation and out of the process and municipality in compliance with relevant municipality are handled and legislation and out of the process and municipality in compliance with relevant municipality are handled and legislation and out of the process and municipality in compliance with relevant municipality are handled and legislation and out of the process and municipality in the proce															Cases delayed due to Court Rolls, Appea			
	municipality in compliance with relevant	municipality are handled and	E Completed Enganori matters	40	All Walus		KI IIIIIOII	COUNCIE	Agreements, Arbitration	CONFORME SERVICES	10 Engaron cases detended	Not achieved	10 Engation cases defended	NOT delived		Not achieved	12 inganor cases completed	Not sulleved	payments were made
	To manage and facilitate the existence of an	Train line management and	Number of presiding officers and employer	I 0	All wards	60	R70 000	COUNCIL	Training Register	CORPORATE SERVICES	BOUR RELATIONS	<u> </u>	30 presiding Officers and Employer	Achieved	30 presiding officers and	Achieved		<u> </u>	Achieved in Q4
	effective employer-employee relationship.	employees on Labour Relations	representatives trained by June 2017										Representatives		employee representatives trained				
				l				l	PROGRAM: HUMAN RESOU	, , , , , , , , , , , , , , , , , , , ,	DEVELOPMENT, WELLNESS AND OCCUPAT	IONAL HEALTH AND SAFETY				l			
	To improve levels of productivity and Performance in Matjhabeng Local Municipality		Signed Performance Contracts by all employees	0	All wards	1800 signed contracts	R0.00	-	Signed Performance Contracts	CORPORATE SERVICES	1800 Signed performance contracts	Not achieved		-	-	-	-	-	Performance Management Schedule rollout is scheduled for FY2017-18 due to
		strategic goals (IDP and SDBIPs) Review and align job descriptions	Number of posts with aligned Job description:	s 50	All Wards	2450	R0.00	-	Signed Job Descriptions	CORPORATE SERVICES	2450 job descriptions	Achieved	-	-	-	-	-	-	financial constraints N/A
	To ensure that the Matjhabeng Local Municipality is sufficiently capacitated with a skilled and competent workforce across all levels in order to meet Service Delivery objectives.	Review the Organizational structure, identify critical positions to capacitate the Local Municipality.	Approved Organizational structure.	1	All Wards	Approved structure	R0.00	-	Council Resolution on Organisational Structure	CORPORATE SERVICES	1 approved revised structure	Achieved	-	-	-	-	-	-	N/A
	To ensure that the Matjhabeng Local Municipality has a Human Resources Plan aligned with IDP and SDBIPs	Design and implement a Human Resources Plan aligned with municipal objectives	Approved Human Resources Plan	0	All Wards	Approved Human Resources Plan	R0.00	-	Council Resolution	CORPORATE SERVICES	1 HR plan	Achieved	-	-	-	-	-	-	N/A
	To ensure that the Matjhabeng Local Municipality has Human Resources policies aligned with relevant legislation	Review and align HR policies to amended legislation	Approved Human Resources Policy Manual	1	All Wards	1	R0.00	-	Council Resolution	CORPORATE SERVICES	1 HR manual	Achieved		-	-	-	-	-	N/A
	To ensure compliance with the Employment Equity Act	Design and implement Employment Equity policies	Revised Employment Equity Policy and Plan	1	All Wards	1	R0.00	-	Council Resolution	CORPORATE SERVICES	1 Employment Equity Policy	Not Achieved	-	-	-	-	-	-	Implementation is scheduled for FY 20 18
	To ensure compliance with the Occupational	Conduct Safety Awareness	Number of Safety Awareness Programs	8	All Wards	16	R100 000.00		Attendance Register	OCCUPAT CORPORATE SERVICES	IONAL HEALTH & SAFETY 4 Awareness Programs conducted	Achieved	4 Awareness Programs conducted	Achieved	4 Awareness Programs	Achieved	4 Awareness Programs conducted	Not achieved	Inadequate resources
	Health and Safety Act	Programs	conducted												conducted				·
			Number of employees tested	50	All Wards	900	R500 000.00	-	Medical Test Report	CORPORATE SERVICES	-	-	300 employees tested	Not Achieved	300 employees tested	Achieved	300 employees tested	Achieved	Cash Flow constraints hinder timeous testing
			Number of checklists conducted for compliance	10	All Wards	60	R0.00	-	Compliance order	CORPORATE SERVICES	15	Not achieved	15	Not achieved	15	Not achieved	15	Not achieved	Inadequate resources
			Number of inspections conducted	10	All Wards	60	R0.00	-	Inspection Report	CORPORATE SERVICES	15	Not achieved	15	Not achieved	15	Not achieved	15	Not achieved	Inadequate resources
	To ensure Health and Wellness of employees within Matjhabeng Local Municipality	To implement Health and wellness programs, initiatives and projects that address employee as well as organizational objectives	Number of life skills awareness sessions conducted	24	All Wards	30	R0.00	-	Attendance Register	CORPORATE SERVICES	WELLINESS	-	10	Not achieved	10	Not achieved	10	Achieved	N/A

							ANNUAL	FUNDING]Г				3rd Quarter		4th Quarter	
KPI No.	OBJECTIVE	STRATEGY	KPI Number of employees who attended	BASELINE 2031	WARD All Wards	ANNUAL TARGET	BUDGET RO.00	FUNDING SOURCE	POE Attendance Register	RESPONSIBILITY CORPORATE SERVICES	1st Quarter Target 1000	1st Quarter Achievements Not achieved	2nd Quarter Target 500	2nd Quarter Achievements Not achieved	3rd Quarter Target	Achievements Not achieved	4th Quarter Target 500	Achievements Not achieved	REASONS FOR DEVIATIONS Limited human capital - social workers
			counselling sessions	1001	741 114143	2300	10.00		Attendance negoci	con onne sennes	1000			Notalities	300	Notacinetes	330	not delicted	(Organisational Structure to capacitate the Wellness Division is not yet approved)
			Number of employees who attended training interventions (Skills Programs; learnerships and short courses)	23	All Wards	30	R 2.5 million	COUNCIL	Attendance Registers and Training Reports	CORPORATE SERVICES	-				30	Achieved			
			and short courses)																

(PI No.	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	POE	RESPONSIBILITY	1st Quarter Target	1st Quarter Achievements	2nd Quarter Target	2nd Quarter Achievements	3rd Quarter Target	3rd Quarter Achievements	4th Quarter Target	4th Quarter Achievements	REASONS FOR DEVIATIONS
NFRA 72			Pavement Management System (PMS) master plan developed	0	All wards	1 Pavement Management System (PMS) master plan	R 1m	COUNCIL/ DBSA	Pavement Management System (PMS) master plan	INFRASTRUCTURE		-	-	-	1 Pavement Management System (PMS) Master Plan	Not Achieved		-	Budget Constraints
s			Security Master Plan developed and approved by June 2017.	No Master Plan exists	All wards	1 Approved Security Master Plan	R1 500 000	COUNCIL	-	COMMUNITY SERVICES	-	-	-	-	-	-	-	-	Budget Constraints
NFRA 73		Authority legislative requirements subject to availability of budget.	Water Services Development master plan (WSDP) developed according to legislation (Act 108 of 1997) and Water master plan (WMP)	Draft exists	All wards	1 Water Services Development master plan (WSDP)	R3m	COUNCIL/ DBSA	Water Services Development master plan (WSDP)	INFRASTRUCTURE	1 Water Services Development Master Plan (WSDP)	-	-	-	-	-	-	-	The evaluation process of the bid was n completed
NFRA 74	sewerage, electricity, storm water		Storm water Master plan developed for all towns and prioritize identified projects.	0	All wards	1 Storm water Master plan	R6m	COUNCIL/ DBSA	Storm water Master plan	INFRASTRUCTURE	-	-	1 Storm Water Master plan	Not Achieved	-	-	-	-	Budget Constraints
NFRA 75			Bulk Sewerage Master Plan and capacity analysis for all towns developed and identified projects prioritised	0	All wards	1 bulk Sewerage Master plan	R4m	COUNCIL/ DBSA	Bulk Sewerage Master plan	INFRASTRUCTURE	-	-	-	-	1 Bulk sewage Master Plan	Not Achieved	-	-	To be consolidated with WSDP
NFRA 76			Water reticulation Master plan (including meters and standpipes) developed for all towns and prioritise identified projects	0	All wards	1 Water reticulation Master plan	RSm	COUNCIL/ DBSA	Water Reticulation Master Plan	INFRASTRUCTURE	-	-	-	-	-	-	1 Water reticulation Master plan	Not achieved	To be consolidated with WSDP
				<u> </u>					1	PROGRAM: INTE	GRATED DEVELOPMENT PLAN (IDP)				l			<u> </u>	
	To develop a credible and compliant IDP	Develop and follow the IDP Process Plan	Approved IDP Process Plan	1 IDP process plan	All wards	Approved IDP Process Plan	-	COUNCIL	1 IDP Process Plan	ММ	1 IDP process plan	Achieved	-	-	-	-	-		N/A
					•			-	•	PER	FORMANCE MANAGEMENT SYSTEMS						•		•
	To inculcate a culture of performance management throughout the Municipality.	Compile and approve a PMS manual by June 2017	Performance Management System manuals approved by June 2017	0	All wards	1 PMS manual	R0.00	-	-	ММ	-	-	-	-	-	-	1 PMS manual	Achieved	N/A
											PROGRAM: COMMUNICATION								
	domain through communication initiatives /	Strategy, Policy and Action Plan by	Communication strategy, action plan and policy in place; communication action plan approved by June 2017	Old Communication Strategy exists	All wards	1 Communication strategy, action plan and policy in place; communication action plan approved by June 2017	R0.00	-	-	ММ				-		-	Communication strategy, action plan and policy in place; communication action plan	Achieved	N/A

KPA 3: MUNICIPAL FINANCIAL VIABILITY AND MANAGEMENT

OBJECTIVE	STRATEGY	KPI	BASELINE BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBILITY	POE	QUARTER 1 TARGET	QUARTER 1 ACHIEVEMNTS	QUARTER 2 TARGET	QUARTER 2 ACHIEVEMENTS	QUARTER 3 TARGET	Q3 ACHIEVEMENTS	QUARTER 4 TARGET	QUARTER 4 ACHIEVEMENTS	REASONS FOR DEVIATI
To implement an effective financial management system	Submit draft Annual Financial Statements for audit purposes in compliance with MFMA	Date by which a draft annual financial statements are submitted to Auditor General for audit	Annually	All wards	30 August 2016	R2 000 000	COUNCIL, NT Grants (FMG & MSIG)	FINANCE	AG Acceptance Letter	31-Aug-16	Not achieved - In progress	Achieved. The draft AFS were submitted after Council agreed to shift the submission date	-	-	-	-	-	The AFS was not complete within the first quarter. In Capacity Building is key
	Implement action plans, financial accounting and internal controls as per professional standards, financial management to form part of strategic communication	Date by which action plans and related policies are to be communicated with stakeholders	Annually	All wards	31 August 2016	RO	-	FINANCE	Council Resolution	31-Aug-16	Not achieved - In progress	-	-	-	-	-	-	Internal Capacity Buildin
	Implement 100% of allocated capital projects and identified projects in the 2016/2017 financial year		Annually	All wards	100% by June 2017	R144M	MIG/External	FINANCE	MIG and s. 71 Reports	-	-	-	-	-	-	100%	Achieved	N/A
To maintain a sound and sustainable financial management system	d Ensure an effective system of financial control in line with MFA requirements	Financial ratios calculated comparing baseline, reporting deviations with recommendations.	Monthly	All wards	Monthly reports x 12	R0.00		FINANCE		Submission of 3 Monthly Reports	Achieved	Submission of 3 Monthly Reports	Achieved	Submission of 3 Monthly Reports	Achieved	Submission of 3 Monthly Report	Achieved	N/A
	Ensure an effective system of creditors and debtors control in line with MFA requirements	Age analysis report compiled and submitted to Council committees	Monthly	All wards	Monthly age analysis reports x 12	R0.00	-	FINANCE	MFMA Reports	Submission of 3 Age Analysis Reports	Achieved	Submission of 3 Age Analysis Reports	Achieved	Submission of 3 Age Analysis Reports	Achieved	Submission of 3 Age Analysis Reports	Achieved	N/A
	Develop and adhere to budget time lines	Developed and approved budget time lines	s Annually	All wards	August 2016	R0.00	-	FINANCE	Timetable and Council Resolution	31-Aug-16	Achieved	-	-	-	-	-	-	N/A
	Develop and submit draft budget to council for noting and approval	Draft budget submitted to Council for tabling and approval	Annually	All wards	March 2017 and May 2017	R0.00	-	FINANCE	Approved budget and Council Resolution	·	÷	-	-	Adoption of Budget	Achieved	Adoption of Budget by 31 May 2017	Achieved. The annual budget and policies were approved on the 31st May 2017	N/A
	Review all budget related policies	Approved budget related policies	Annually	All wards	May 2017	R0.00	-	FINANCE	Approved Budget Policies and Council Resolution	-	-	-	-	Approved Budget Polices	Achieved	Approved Budget Polices by May 2017	Achieved. The annual budget and policies were approved on the 31st May 2017	N/A
	Reduce AG audit queries and improve audit outcome	Audit query action plan	Annually	All wards	February 2017	R0.00	-	FINANCE	Audit Action Plan and Council Resolution	-	-	-	-	Feb-17	Achieved	-	-	N/A
To plan, prepare and approve a credible municipal budget timeously	Adhere strictly to IDP/ budget time table, MBR, MFMA, NT Circulars, review of budget related policies.	Approval of Budget time table and Budget by Council (MTREF 17/18)	Annually	All wards	31 August 2016 (Timetable) 31 May 2017 (Budget)	R0.00	-	FINANCE	Approved Budget Plan and Council Resolution	Budget Timetable Approved by August 2016		-	-	-	-	Budget approved by 31 May 201	Achieved. The budget time table was approved in a council meeting of the 31st May 2017	
Ensure timely	Assist in the development of Procurement Plans in	Number of days for orders to be	Annually	All wards	14 days turnaround time for	R0.00	1 .	Pr	ogram: SUPPLY CHAIN MANA	GEMENT 14 days turnaround time for orders and 3	Not achieved	14 days turnaround time for orders and 3	Not achieved	14 days turnaround time for	Not achieved	14 days turnaround time for	Not achieved	Budget constraints;
	line with legislated time frames	processed.	,		orders and 3 months turnaround time for tenders					months turnaround time for tenders		months turnaround time for tenders		orders and 3 months turnaround time for tenders		orders and 3 months turnaround time for tenders		departments lack Pro Plans
To ensure safe keeping of all documents within the Finance department.	Store and keep safe all supporting documentation	Monthly document audit	12	All wards	12 monthly reports	R0.00	-	FINANCE	ogram: EXPENDITURE MANAG Voucher Audit Report	GEMENT Monthly Audit Reports x 3	Achieved	Monthly Audit Reports x 3	Achieved	Monthly Audit Reports x 3	Achieved	Monthly Audit Reports x 3	Achieved	N/A
To ensure effective and efficient expenditure control	Prepare a Draft Account Payable Policy to be approved by council	Approved Draft Account Payable Policy	1	All wards	30 January 2017	R0.00	-	FINANCE	Approved Account Payable Policy and Council Resolution	-	-	-	-	Approved Draft Account Payable Policy by 30 January 2017	Achieved		-	N/A
	Facilitate timely submission of expenditure related supporting documentation	Timely submission of Reconciliation and Age Analysis Reports	12	All wards	12 monthly reports	R0.00	-	FINANCE	Section 71 Reports	Section 71 reports x 3	Achieved	Section 71 reports x 3	Achieved	Section 71 reports x 3	Achieved	Section 71 reports x 3	Achieved	N/A
To ensure the Municipal Asset Register is GRAP compliant	Ensure accuracy and completeness of the asset register	GRAP compliant Asset Register	1	All wards	12 Monthly Reports	R0.00	-	FINANCE	GRAP compliant Asset Register	Monthly Reports x 3	Achieved	Monthly Reports x 3	Not Achieved - Only 2 submitted	Monthly Reports x 3	Achieved	Monthly Reports x 3	Achieved	Time Constrain
	Conduct two asset counts per year	Number of asset counts per year	12	All wards	2 reports on asset counts	R0.00	-	FINANCE	-		-	-		1 Asset Count Report	Achieved	1 Asset Count Report	Achieved	N/A
	Conduct quarterly depreciation calculations	Quarterly Depreciation Calculations	12	All wards	4 reports on the accuracy of depreciation	R0.00	-	FINANCE		1 Quarterly report	Achieved	1 Quarterly report	Achieved	1 Quarterly report	Achieved	1 Quarterly report	Achieved	N/A
To increase the	Ensure data integrity and maintain an accurate	Data Purification Exercise	1	All wards	Laurin	R0.00	1	FINANCE	Program: REVENUE MANAGE		1	Laurin	Not achieved	Louis	Achieved	1	Not achieved	No proper pla
municipal revenue earning capacity and collection	indigent register	% increase in monthly consumer Payrate	10%	All wards	On going 85% pay rate	R0.01	-	FINANCE	section 71 report	On going		On going	Not achieved	On going section 71 report	Achieved	On going -	-	N/A
		To ensure accurate indigent register	New	All wards	100% accurate register	R15m	COUNCIL, NT Grants (FMG, MSIG)	FINANCE	Indigent register	20%	Not Achieved	50%	In progress	75%	Achieved	100%	Achieved	N/A
\dashv	Review the Municipal Revenue Enhancement Plan	A reviewed Municipal enhancement Plan	Existing Plan	All wards	A reviewed Municipal enhancement Plan	R0.00	-	FINANCE	A reviewed Municipal enhancement Plan					-	-	-	Achieved	N/A
																		1

KPA 4: GOOD GOVERNANCE AND PUBLIC PARTICIPATION

ОВЈЕСТІVЕ	STRATEGY	крі	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	POE	QUARTER 1 TARGET	QUARTER 1 ACHIEVEMENT	QUARTER 2 TARGET	QUARTER 2 ACHIEVEMENT	QUARTER 3 TARGET	QUARTER 3 ACHIEVEMENTS	QUARTER 4 TARGET	QUARTER 4 ACHIEVEMENTS	REASONS FOR DEVIATIONS
To promote social cohesion nation building through SPC ART AND CULTURE	and Youth: Prepare and host MLM Games for annual OR Tambo Games	1 Annual OR Tambo Games	1 OR Tambo Games	1 Annual OR Tambo Games held	R200 000	COUNCIL	All wards	EXECUTIVE MAYOR	Invitations, Posters and Photos	-	-	1 OR Tambo games	Achieved. The OR Tambo games were held in Virginia	-		-	-	N/A
	Host youth day celebrations on the 16 th of June 2017	1 Youth Day Celebration event	1 Youth Day Celebration was celebrated each year in the past financial years on the 16 th of June	1 Youth Day Celebration event	R500 000, 00	COUNCIL	All wards	EXECUTIVE MAYOR	Report and Photos	-	-	-	-	-	-	1 Youth Day Celebration event	Achieved	N/A
	Celebrate Reconciliation day on the 16 th of December 2016	1 Reconciliation day event	1 Reconciliation Day event was celebrated each year in the previous financial years on the 16 th of December	1 Reconciliation day event	R200 000, 00	COUNCIL	All wards	EXECUTIVE MAYOR	Invitations and Photos	-	-	Reconciliation Day Event	Achieved. An exclusive youth summit was held and 280 youths attended.	-	-	-	-	N/A
	Celebrate Freedom Day on the 27 th April 2017	1 Freedom Day event	1 Freedom Day event was celebrated each year in previous financial years on the 27 th of April	1 Freedom day event	R200 000, 00	COUNCIL	All wards	EXECUTIVE MAYOR	Supplier Invoice for Transportation to the Provincial Event	-	-	-	-	-	-	1 Freedom Day Event	Achieved	N/A
	Elderly: Organize recreational games for senior citizens within Matjhabeng Local Municipality	1 Recreational games for senior citizens held	1 Recreational games for senior citizens	1 A fun walk/run for senior citizens held and 500 attendees expected between January and March 2017.	R200 000	COUNCIL	All wards	EXECUTIVE MAYOR	100th birthday Event for one of the Elderly; Invitations; Photos				-	1 Recreational games for senior citizens held	Not achieved	-		In lieu of the games, 100 year birthday celebration was host for one of the senior citizens. All senior citizens of her age gr were invited
	People with Disabilities: Organize 1 recreational games for people with disabilities		1 Recreational games for people with disabilities	1 recreational games for people with disabilities held between October and Dec 2016	R200 000	COUNCIL	All wards	EXECUTIVE MAYOR	Life Beyond Disability Report, EM's Award / Trophy and Photos	-	-	Recreational games for people with disabilities held	Achieved	-	-	-	-	N/A
	Host 1 MLM Arts & Culture Festival in the third quarter of the financial year	MLM Arts & Culture Festival hosted	1 MLM Arts & Culture Festival	1 Arts and Cultural festival to be held.	R500 000	COUNCIL	All wards	EXECUTIVE MAYOR	Email, Invoices to the Supplier, Photographs	-	-	MLM Arts & Culture Festival hosted	Achieved. A comedy show was hosted in December 2016 in collaboration with David Kau	-	-	-	-	N/A
To deepen democracy thro promotion of gender relate activities and awareness campaigns within government	d	1 Women's Day celebration held in August 2016		Women's Day celebration	R200 000	COUNCIL	All wards	EXECUTIVE MAYOR	-	Women's Day Celebration	Achieved. 1 women's day celebration was held in Masilonyana Local Municipality	-	-	-	-	-	-	N/A
		Number of HIV/Aids materials distributed by December 2016 16 Days of Activism launched in	4 HIV/Aids materials distribute 16 Days of Activism launched	1000 HIV/AIDS materials 16 Days of Activism	R200 000	COUNCIL	All wards	EXECUTIVE MAYOR EXECUTIVE MAYOR	Correspondence to the Clinics and 'Photos Invitation Posters and Photos	-	-	HIV Materials distributed 16 Days of Activism launched	Achieved Achieved. Food parcels were	-	-	-	-	N/A N/A
		November 2016 Annual career expo convened and	1 x Annual career expo convened	launched 1 x Annual career expo	R500 000	COUNCIL	All wards	EXECUTIVE MAYOR	List of students who received	-	-	10 Days of Activism faultched	distributed to destitute families in Ward 35.	1 Annual career expo	Not achieved	-	-	In lieu of the career
		Annual career expo convened and guidance between January and February 2017.	1 x Annual career expo convened	1 x Annual career expo	R200,00	COUNCIL	All Wards	EXECUTIVE MATOR	List or students who received bursaries	-		-		1 Annual career expo	NOT achieved	-		expo, study assistal was given to 25 TVI students
To reduce the high rate of substance abuse in our communities		LDAC operational 4 Meetings of LDAC	Local Drug Action Committee established (LDAC)	4 LDAC meetings	R30 000	COUNCIL	All wards	EXECUTIVE MAYOR	Photos	1 LDAC meeting	Not achieved	1 LDAC meeting	Not achieved.	1 LDAC meeting	Not achieved	1 LDAC meeting	Not achieved	No priority was dedicated to the establishment and functioning of the L
		4 Awareness campaigns	4 Awareness campaigns	4 Awareness campaigns	R250 000	COUNCIL	All wards	EXECUTIVE MAYOR	Ward quarterly plans	1 Awareness Campaign	Not achieved. This non- performance was linked to the non-establishment of the committee.	1 Awareness Campaign	Achieved. Civic education of service delivery targets.	1 Awareness Campaign	Not achieved	1 Awareness Campaign	Not achieved	Proper planning is required
To improve the optimal functionality of the Ward Committees		Number of ward plans produced by September 2016	36 ward plans produced	36 Ward plans	R600 000	COUNCIL	All wards	SPEAKER	Monthly ward reports	36 ward plans	Partially achieved. An item went to council in September 2016.	•	-	-	-	-	Partially achieved	All wards were requ to submit by end Jul 2017
	Produce 12 monthly reports abou activities/Programs within each o the 36 wards	Number of monthly reports from ward committees produced for the whole financial year/12 months	432 monthly reports from ward committees	432 Reports (36 Wards x 12 reports)	R0.00	-	All wards	SPEAKER	Quarterly ward performance reports	108 reports	Not achieved. This was linked to establishment of ward committees.	108 reports	The reports could not be submitted due to local government elections.	108 reports		108 reports		Poor planning. The o issue related to late appointment of ward committees
	Manage performance of all 36 wards in the municipality	Number of performance management reports submitted to office of the Speaker on a quarterly basis		144 Performance Reports (36 Wards x 4 Reports)	R200 000	COUNCIL	All wards	SPEAKER	Skills Audit report and training attendance register	36 quarterly reports	Not achieved. No reports were submitted.	36 quarterly reports	Not achieved. No reports were submitted.	36 quarterly reports	Not achieved	36 quarterly reports	Not achieved	Poor planning
	Develop and implement a skills profiles of all ward committee members to determine relevant capacity building Program	Number of skills audit and training Programs conducted	1 skills audit and training Programs	Skills Audit undertaken Training Programs	R200 000	COUNCIL	All wards	SPEAKER	Ward meeting report and agenda	1 Skills Audit undertaken	Not achieved. No audit was undertaken during the quarter.	3 training Programs conducted	No training was conducted in the quarter.	-	Achieved. All ward committees were trained during this quarter.			Although training wa planned for quarter was achieved in qua 3
	Communicate relevant Council resolutions to Ward Committees quarterly (in consultation with the Offices of the Executive Mayor, Council Whipery and Municipal Manager)	Number of reports communicated t ward committees per quarter	o 4 reports	4 Reports	R0.00	-	All wards	SPEAKER	Notices and Photos	1 report	Not achieved. Ward committees were not yet established.	1 report	Not achieved. Ward committees were non- functional	1 report	Not achieved	1 report	Not achieved	No reports were submitted due to po planning
To improve public participa thereby eliminating public protests	Hold 6 Mayoral Imbizo's in the 6	6 Mayoral Imbizo's held in the 6 units of Matjhabeng by June 2017		6 Mayoral Imbizo held	R600 000	COUNCIL	All wards	EXECUTIVE MAYOR	1 Community meeting	1 Mayoral Imbizo	Not achieved.	2 Mayoral Imbizos	Achieved	2 Mayoral Imbizos	Achieved	1 Mayoral Imbizo	5 Mayoral Imbizos were held.	N/A
	once a quarter with the Ward Councillor supported by the Ward	Programs/developmental matters.		144 Community Meetings	R0.00	-	All wards	SPEAKER	Council quarterly agenda	36 Community Meetings	Not achieved	36 Community Meetings	Not achieved	36 Community Meetings	Achieved	36 Community Meetings	Achieved	N/A
To ensure Council functions	Convene council meetings at least four times as per the approved schedule four times per year	Number of approved Council meetings convened	4 approved Council meetings	A minimum of 4 sittings per year (excluding special Council sittings)	R0.00	-	All wards	SPEAKER	Attendance Register	1 Council Meeting	Achieved. The first meeting was held on the 6th September 2016.	1 Council Meeting	Achieved. The second meeting of council was held on the 13th December 2016	1 Council Meeting	Achieved. The third meeting was held on the 30th January 2017.	1 Council Meeting	Achieved. The fourth meeting of council was held on the 28th March 2017.	There were five d meetings held in the financial year. The meeting was held of 31st May 2017.
optimally, effectively and efficiently		Quorum achieved in all Council sittings	4 Quorum achieved	A minimum of 4 sittings per year (excluding special Council sittings)	R0.00	-	All wards	SPEAKER	4 council attendance registers	Quorum achieved in all Council sittings	Achieved. 1 council attendance register	Achieved. 1 council attendance register	Achieved. 1 council attendance register	Quorum achieved in all Council sittings	Achieved. 1 council attendance register	Quorum achieved in all Council sittings	Achieved. 1 council attendance register	N/A

																			REASONS FOR
KPI No.	OBJECTIVE	STRATEGY	КРІ	BASELINE	ANNUAL TARGET	BUDGET	FUNDING SOURCE	WARD	RESPONSIBILITY	POE	QUARTER 1 TARGET	QUARTER 1 ACHIEVEMENT	QUARTER 2 TARGET	QUARTER 2 ACHIEVEMENT	QUARTER 3 TARGET	QUARTER 3 ACHIEVEMENTS	QUARTER 4 TARGET	QUARTER 4 ACHIEVEMENTS	DEVIATIONS
	To develop a municipal	Give the community a monthly	Number of monthly feedback items	+12 feedback issues	12 feedback items issued	RSm	COUNCIL	All wards	Імм	PROGRAM: MUNICIPAL I 12 Newspaper clips	BRAND IMAGE 3 feedback items	Achieved. More than 3 issues	3 feedback items	Achieved. 3 Issues were	3 feedback items	Achieved	3 feedback items	Achieved.	N/A
	corporate brand		s issued through local newspapers on service delivery issues									were done during the quarter.		done.					,
										PROGRAM: RISK MAN	NACCASCAIT.								
		Approve a risk management policy	Approved and implemented Risk	0	A risk management policy	R0.00	-	All wards	MM	1 copy of approved Risk	1 risk management policy and 1 risk	Not achieved		Achieved. The Municipality	-	T -	-	-	The target was not
			Management Policy and strategy		and 1 risk management Strategy					Management Policy and Risk Management Strategy				was only able to approve both the policy and the strategy on the 13th December 2016.					achieved in the quarter planned but overall the target was met for the financial year.
	To develop effective and adequate risk management system	Approve a risk management plan by September 2016	Approved and implemented Risk Management Plan and strategy	0	A risk management Plan	R0.00	-	All wards	ММ	1 Risk Management Plan	1 risk management Plan	Not achieved		Achieved. The Plan was submitted together with the policy and strategy in the same council meeting of the 13th December 2016.	-	-	·	-	N/A
		Approve and implement a fraud prevention plan and a whistle blowing policy by September 2016	Approved and implemented fraud prevention plan and whistle Blowing policy	0	A fraud prevention plan and 1 whistle blowing policy	R0.00	-	All wards	MM	1 Fraud Prevention Plan and 1 whistle Blowing policy	1 fraud prevention plan and 1 whistle blowing policy	Not achieved		Achieved. Both were submitted during a council meeting of the 13th December 2016.	-	-	-	-	N/A
										PROGRAM: INTERN						•			
		Approve a risk based internal audi plan by Audit Committee by September 2016	1 Approved Internal Audit plan by September 2016	1 Plan	Approved Internal Audit Plan	R0.00	-	All wards	мм	1 Internal Audit Plan	1 Internal Audit Plan	Achieved. 1 Internal Audit Plan approved by the Audit Committee		-	-	-	-	-	N/A
	To create an efficient, effective and accountable administration		Internal audit report on operations, risk management and performance	2 Reports	Internal audit Reports Approved Internal Audit Reports	R0.00	-	-	мм	2 Internal Audit reports and Agendas of Audit Committee	1 Internal audit Report	Achieved	-	-	-	-	1 Internal audit Report	•	N/A
		Development of Internal Audit methodology	Approval of Internal Audit methodology by audit committee	1 Methodology	Internal Audit Methodology Approved internal audit methodology	-	-	All wards	мм	1 Internal Audit methodology and Agenda of Audit Committee	1 Internal Audit Methodology	Achieved. 1 Internal Audit methodology approved.	-	-	-	-	-	-	N/A
			T		_			,	_	PROGRAM: CO-OPERATIV									
			Number of CFO Forum meetings participated in for the financial year	4 CFO Forum meetings	4 CFO Forum meetings	R0.00	-	-	CFO	Meeting invitation, Attendance Registers, Agenda, Minutes	1 CFO Forum meeting	Not achieved	1 CFO Forum meeting	Achieved	1 CFO Forum meeting	Achieved	1 CFO Forum meeting	Achieved	N/A
			Number of Municipal Managers Forum meetings participated in for the financial year.	4 MM's meetings	4 MM's meetings	R0.00	-	-	мм	Meeting invitation, Attendance Registers, Agenda, Minutes	1 MM's meeting	Not achieved	1 MM's meeting	Not achieved. No meeting was convened during the quarter.	1 MM's meeting	Achieved. Two meetings were convened.	1 MM's meeting	Not achieved	The structure was not wholly functional as meetings were not convened as planned.
INFRA 77			Number of technical IGR forum meeting participated in for the financial year.	3 technical IGR meetings	4 technical IGR meetings	R0.00	-	-	мм	Meeting invitation, Attendance Registers, Agenda, Minutes	1 technical IGR meeting	Not achieved	1 technical IGR meeting	Not achieved	1 technical IGR meeting	Achieved	1 technical IGR meeting	Achieved	Poor attendance by members
			Number of District Coordinating Forum meetings participated in for the financial year.	1 DCF meetings	4 DCF meetings	R0.00	-	-	Executive Mayor	Meeting invitation, Attendance Registers, Agenda, Minutes	1 DCF meeting	Not achieved	1 DCF meeting	Not achieved	1 DCF meeting	Achieved	1 DCF meeting	Achieved	Poor attendance by members
	Programs at both District,	Convene/Attend/Participate in all set forum meetings as required by Inter-Governmental Framework	Number of MECLOGA meetings participated in for the financial year	4 MECLOGA meetings	4 MECLOGA meetings	R0.00	-	-	MM/Executive Mayor	Meeting invitation, Attendance Registers, Agenda, Minutes	1 MECLOGA meeting	Achieved	1 MECLOGA meeting	Achieved	1 MECLOGA meeting	Achieved	1 MECLOGA meeting	Achieved	N/A
INFRA 78	ensure synergy in planning	Act	Number of District Water/Energy Forum meetings participated in for the financial year	4 District Water/Energy Forum meetings	4 District Water/Energy Forum meetings	R0.05	-	-	INFRASTRUCTURE	Meeting invitation, Attendance Registers, Agenda, Minutes	1 District Water/Energy Forum meeting	Achieved	1 District Water/Energy Forum meeting	Achieved	1 District Water/Energy Forum meeting	Achieved	1 District Water/Energy Forum meeting	Achieved	N/A
			Number of provincial risk management forum meetings participated for the financial year	4 provincial risk management forum meetings	4 provincial risk management forum meetings	R0.06	-	-	мм	Meeting invitation, Attendance Registers, Agenda, Minutes	1 provincial risk management forum meeting	Achieved	1 provincial risk management forum meeting	Achieved	1 provincial risk management forum meeting	Achieved	1 provincial risk management forum meeting	t Achieved	N/A
			Number of PMS Forum meetings participated in for the financial year	3 PMS Forum meetings	4 PMS Forum meetings	R0.00	-	-	мм	Meeting invitation, Attendance Registers, Agenda, Minutes	1 PMS Forum meeting	Not Achieved. No municipal employee attended	1 PMS Forum meeting		1 PMS Forum meeting	Not achieved	1 PMS Forum meeting	Achieved	Poor attendance by members
			Number of District LED Forum meetings participated in for the financial year.	1 District LED Forum meeting	4 District LED Forum meetings	R0.00	-	-	LED & P	Meeting invitation, Attendance Registers, Agenda, Minutes	1 District LED Forum meeting	Achieved	1 District LED Forum meeting	Achieved	1 District LED Forum meeting	Achieved	1 District LED Forum meetin	g Achieved	N/A
			Number of Back to Basics Intervention Team meetings participated in for the financial year	3 Back to Basics Intervention Team meetings	4 Back to Basics Intervention Team meetings	R0.00	-	-	мм	Meeting invitation, Attendance Registers, Agenda, Minutes	1 Back to Basics Intervention Team meeting	Not achieved. No meeting was convened during the quarter.	1 Back to Basics Intervention Team meeting	Not achieved. A meeting was convened during November 2016 but was abandoned due to poor attendance.		Partially achieved	1 Back to Basics Intervention Team meeting	Achieved	Meeting did not take place; Minutes were sent through

								KPA 5: LOCA	AL ECONOM	IC DEVELOR	PMENT								
KPI No.	OBJECTIVE	STRATEGY	КРІ	BASELINE	WARD	ANNUAL TARGET	ANNUAL BUDGET	FUNDING SOURCE	RESPONSIBIL ITY	POE	QUARTER 1 TARGET	QUARTER 1 ACHIEVEMEN T	QUARTER 2TARGET	QUARTER 2 ACHIEVEMEN T	QUARTER 3 TARGET	QUARTER 3 ACHIEVEMEN TS	QUARTER 4 TARGET	QUARTER 4 ACHIEVEMEN T	REASONS FOR DEVIATIONS
								DE	VELOPMENT I	PLANNING									
31	development and review of the Matjhabeng Spatial Development	compliance with Spatial Planning and	A reviewed and approved Spatial Development Framework for Matjhabeng in compliance with SPLUMA	SDF was approved in 2013 but requires	All wards	1	R500 000	-		Invitation of Proposals and Advertisemen t Council Review, Resolution and Approval	1 Matjhabeng SDF	Not achieved	-	•	-	-	-		Lack of internal capacity
		Evaluate land availability for all land uses and formulation of sectoral development land development strategies	Annual land status quo report	A 2014 document exists which requires updating on order to understand the availability of land for all land uses.	All wards	1 Annual land status quo report	R0.00	-	LED & P	1 Annual land status quo report	-	-	1 Annual land status quo report	Not achieved	-	-	-		Lack of internal capacity
33		Develop a guideline document for spatial planning layout standards for Matjhabeng	Guideline document developed	A consolidated and uniform set of planning guidelines is required for effective and uniform township	All wards	1 Annual land status quo report	R0.00	Mines		A guideline document for spatial planning layout standards for Matjhabeng and a Council Resolution	1 Guideline document	Not achieved	-	-	-	-	-	•	Lack of proper planning
34		school erven in	strategy for utilization and re development of		All wards	1	R0.00			Approved Strategy Document and Council	-		1 Approved strategy for utilization and re- development	Not achieved	-	-	-	-	Lack of proper planning
35				Power purchase agreement, Land rental and rehabilitation agreements in progress.	All wards	1	R0.00		LED & P	Signed MOU	-		1 Facilitation of land acquisition and layout	Not achieved		-	-	-	Lack of proper planning
36		Facilitate the Welkom Walkway Land Development Project		Redevelopme nt of the walkway by private initiative approved	Ward 32	1	R0.00	DESTEA	LED & P		1 lease agreement and implementatio n of project	Not achieved	-	-	-	-	-	-	Project to be transferred from LED to INFRASTRUCT URE

37		development of general public		The need for the development of new public amenities is constantly identified.	All wards	4	RO.0	External	Minutes of the Steering Committee	4 sites allocated	Achieved	-			-			N/A
	development of commercial and industrial land in Matjhabeng	evaluate development proposals and recommendations regarding the	Successful alienation and development of commercial and industrial land in Matjhabeng	initiative.	All wards	20	R0.0		Resolution	5 land marketing initiative.	Achieved	5 land marketing initiatives	Achieved	5 land marketing initiatives		5 land marketing initiatives	Achieved	N/A
39		of procedures regarding the alienation of land in	Approved procedural guideline document regarding the land alienation process developed	Procedures were approved for the alienation of Municipal Land – but require continuous update to ensure effectiveness.	All wards	1	R0.0	PROGRA	Council Resolution, Media advertisemen t	-	-	1 Procedural guideline document	Not achieved		-	-		Lack of proper planning

	To ensure a uniform and SPLUMA compliant Land Use Management Plan I	implement a uniform Land Use Management	Land Use	Each unit of Matjhabeng has its own Town Planning Scheme. One uniform Land Use Management Plan		An Approved Land Use Management Plan		Department of Rural Development and Land Reform / COUNCIL			1 Approved LUMS	Not achieved	-	-	-	-	-	-	Lack of proper planning
								PROGRAM:	SMME, TRADE	E AND INVESTN	IENT								
	environment for SMME	administrative system for the management of the SMME sector		0		By-laws promulgated and approved by council by June 2017		-	LED & P	Memo from LED MMC to MMC Corporate Services	-	-	-	-	-	-	1 set of By- laws promulgated and approved by council	Not achieved	Lack of proper planning
5		smart card technology for SMME permits	Electronic SMME permits (smart cards) in place	0		1 Software and hardware are procured	150 000	COUNCIL		Electronic SMME Permits (Smart Cards)	-	-	1 Software and hardware procured	Not achieved	-	-	-	-	No budget allocation made
6		relevant stakeholders	Partnerships sourced and concluded	1		4 Partnerships sourced	R0.00	-	LED & P		4 Partnerships sourced	Achieved	-	-	-	-	-	-	N/A
7		Host SMME Expo and Conference to promote small businesses and create network platforms		3		1 SMME Expo and Conference	R150 000	COUNCIL & External		Flyers, Event Report - Youth Economic Inclusive Seminar: December 2016	,	-	-	,	1 SMME Expo and Conference	Achieved	-	-	N/A
8	To position Matjhabeng as a competitive investment destination	attraction and retention strategy	Investment strategy developed and approved	0	All wards	Investment Strategy		COUNCIL		Approved Investment Strategy		ı	-	,	,	ı	1 investment attraction strategy	Achieved	N/A
9			New approved incentives in place	0		New incentives	R300 000	COUNCIL PROGRAM: AG			1 current incentives Strategy revised	Not achieved	-	·	-	-	·		The Process got stuck in the specification committee

41	To create a suitable environment for sustainable agricultural production	Private Public Partnership between Matjhabeng Local Municipality, Rietfontein Agri Partners and the emerging farmers with	PPP between Matjhabeng Local Municipality, Rietfontein Agri Partners monitored in line with the Partnership agreement	0		1 partnership between Municipality and Rietfontein Agri Partners (20 farms)		COUNCIL & Rietfontein Agri Partners		Signed partnership agreement	-	-	-				Partnership agreement between Municipality and Rietfontein Agri Partners (20 farms)	Achieved	N/A
		agricultural land for use	Number of suitable grazing arable land acquired	1	All wards	1 suitable grazing and arable agricultural land for 4 emerging farmers		Department of Rural Development and Land Reform	LED & P	-	-	-	-		1 suitable grazing and arable agricultural land for 4 emerging farmers	Not Achieved	-	-	Not funding allocated
42		Ensure an improved state of agricultural infrastructure in Municipal Farms	Upgrade infrastructure of identified municipal farms	3		Infrastructure upgrade on identified municipal farms	R1 591 026	COUNCIL	LED & P	Progress Reports	-		Infrastructure upgraded on 4 municipal farms	Not achieved	-	-	-		Improper planning
45		Provide infrastructure for the impoundment of stray livestock	Existence of livestock impoundment	0		1 requisite infrastructure to stray		(Capital Budget)	LED & P	Progress Report on the Impoundmen	-		1 organic Fertilizer plant,	Not achieved	-	-	-	-	Improper planning
45b		for the livestock auction sale	Livestock Trading Facility built		All wards	Livestock Trading Facility built		COUNCIL		Progress Report on the Trading Facility	-		infrastructure to stray livestock and a livestock trading market provided	Not achieved	•	,	-	-	A temporary livestock pound was sourced from a private business person
46			Temporary livestock management plan developed	0		1 temporary livestock management plan developed		Dept. of Agriculture		A Service Level Agreement with Goldfield pound finalized (for the Livestock Management Plan)	-		1 temporary livestock management plan developed	Not achieved	-	Achieved. A temporary livestock pound was sourced from a private business person	-	-	N/A

47			Skills	4			R100 000, 00					Not achieved	-	-	-	-	-	-	No proper
		development and capacity building of	development and capacity			evelopment nd capacity					development and capacity								training
48		Facilitate the planning for the construction of a Tannery and leather processing factory in	Tannery and leather processing factory business plan/feasibility study facilitated	0	an pro fac bu pla	Tannery nd leather rocessing ictory usiness lan/feasibilit study		Dept. Rural Development and Land Reform		Council Resolution	-	-	-		1 tannery and leather processing factory business plan/ feasibility study	Not Achieved	-	-	Lack of proper planning
49		Facilitate the planning and the construction of a Fruit and Vegetable drying and inlay factory in Matjhabeng Local Municipality	and Vegetable drying and inlay	0		1	R200 000, 00	COUNCIL		Council Resolution	-		1 Fruit and Vegetable drying and inlay factory	Not achieved	-	-		-	Lack of proper planning
50			Assistance provided with	20%		60%	R0.00			Debtors Book/	10%	Not achieved	20%	Not achieved	40%	Not Achieved	50%		administrativ
51		construction services and maintenance	the Revenue Number of construction services and maintenance cooperatives to be established	0		1	R200 000, 00	-	LED & P	Receipts Registration Certificates	-		1 Farm construction services and maintenance cooperatives	Achieved	-	-	-	-	e process of N/A
52		agro-processing and	Number of value adding / agro processing initiatives to be promoted and supported	3	pro an ad	agro- rocessing nd value dding rojects		Lejweleputsw a District Municipality, COUNCIL and SEDA.		Projects	4 agro- processing and value adding projects	Not achieved	-	-	-		-	-	Lack of Planning
	Stimulate and promote small scale mining within Matjhabeng Local Municipality		Number of small scale miners identified and developed	4		Small Scale liners		National Department of Agriculture, Forestry & Fisheries		Letters of support	-		5 small scale miners	Not achieved	-	-	-	-	Target to be reviewed

55	Plans in Matjhabeng	development projects to be funded through	Number of projects funded through Mining Social Plan	5		10 economic development projects to be funded through SLP in collaboration with mining houses around Matjhabeng in consultation with the community	R0.00	COUNCIL	LED & P	Minutes and Reports from the Mining Houses	-	-	10 economic development projects to be funded through SLP in collaboration with mining houses	Not achieved	Ť	-	-	-	Lack of Planning
		development of the Mini-Butcheries	Support for Mini- Butcheries Program initiated by	0	All wards	10	R250 000	SPARTA Baby Beef (Pty) Ltd Group and Matjhabeng	LED & P	MOU's from SPARTA	Mini- Butcheries Program	Achieved	-	-	-	-	-	-	-
56		Facilitate the project	Building identified, purchased and renovated for use by SMMEs in Virginia's Light industrial Park	0	5	1	R5m		LED & P	Signed MOU	-	-	-	-	1 light Industrial area in Meloding (Virginia)	Not Achieved	-	-	Lack of Planning
		of current municipal	Number of recycling projects	2	All wards	R200.000	R200.000	COUNCIL and External Funding		Signed MOU	-	-	4 recycling projects supported	Not Achieved		-	-	-	Lack of Planning
10	as a destination of choice	Marketing Strategy for the Sand River Route	Marketing Strategy	Matjhabeng Tourism Sector Strategy		Destination Marketing Strategy		International Labour Organisation (ILO)	GRAM: LED AN	_	Specifications Developed	Not achieved	Advert for RFP	Not achieved	-		-		Strategy in draft formant to be submitted to Council for
		Strengthen partnership	Memorandum	None	All wards	4	R2 million	International	LED & P		Discussions on	Not achieved		Not achieved	-	-	-	-	approval
11		with relevant stakeholders	Of Understanding concluded with relevant partners - PACOFS and PRASA			partnerships		Labour Organisation		Corresponde nce with stakeholders	Partnership possibilities		approve						No partnerships formed as follow-up meetings never materialized with PACOFS and PRASA
13	To reduce poverty and unemployment	Facilitate and create sustainable job opportunities	250 job opportur	None		250 job opportunities	None	COUNCIL	LED & P	Appointment Letters		-	-	-	-	-	250 job opportunities	Not Achieved	Lack of Planning

14		Design LED Strategy	LED Strategy approved by Council	Draft LED Strategy	All wards	LED Strategy		COUNCIL	LED & P		MAYCO	developed	Draft Strategy adopted by Council	Not achieved	-	-	-		Amendment of Draft Strategy in progress
							ı	PROGRAM: FA		ENTAL MANAG									
2		Facilitate the collection of revenue	Collection and monitoring of Revenue from all rental facilities.	Collection from +- 4000 units		Collection from all rental facilities		COUNCIL		Revenue Collection Register	25% Collection	Not achieved	45%	Not achieved	-	-	-	-	Income register/ Not all revenue collected
		initiatives to create awareness	Marketing initiatives implemented to create awareness	Number of approved and published adverts		Approved Marketing initiatives implemented to create awareness		COUNCIL	LED & P	Advertisemen t	25%	Not achieved	-	-	•	•	-	-	Advertisemen t not signed; Funding unavailability contributed
4		Monitor and maintain adherence to Lease Agreements	Lease Agreements monitored and Registered	Registered Lease Agreements		100% Adherence to Lease agreements		COUNCIL	LED & P	Lease Register	50% corrected an updated	RFP compiled	100% updated and monitored	Achieved	-	-	-	-	N/A
								RENTA	L - HOSTEL RED	EVELOPMENT									
29	To provide attordable	hostels into family	Re-developed rental accommodation (G Hostel)	G- Hostel	31		R220 737 681 .77		PDHS	Monitoring Progress Report.	Submit progress report in terms of Compliance		Monitor construction process and preparation of Sub- contracting aspects.	Not Achieved					Contractor defaulted